

4-30-84 Spud 12-1/4" surface hole at 7:30 PM. Drilled to 253'.
5-1-84 Ran 6 jts of 8-5/8", 24#, ST&C casing set at 249'KB.
Cemented with 292 cu ft C1"B" w/ 2% CaCl₂ & 1/4# celloflake/sk.
Good circ. Circ 10 bbl. Plug down @ 4:00 AM. WOC 12 hours.
Pressure test BOP & surface casing to 1500 psi for 30 min, OK.
Resumed drilling, hole size 7-7/8".

[illegible]

