

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs NM 88240
DISTRICT II
P.O. Drawer DD, Artesia, NM 88210
DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.
30-045-29362

5. Indicate Type of Lease
STATE ☐ FEE ☒

6. State Oil & Gas Lease No.

7. Lease Name or Unit Agreement Name

San Juan 32-7 Unit 009260

8. Well No.
S.J. 32-7 Unit #36A

9. Pool name or Wildcat
Blanco Mesaverde 72319

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	
2. Name of Operator Phillips Petroleum Company	
3. Address of Operator 5525 Highway 64, NBU 3004, Farmington, NM 87401	
4. Well Location Unit Letter <u>K</u> : <u>1859'</u> Feet From The <u>South</u> Line and <u>1817'</u> Feet From The <u>West</u> Line Section <u>8</u> Township <u>32N</u> Range <u>7W</u> NMPM <u>San Juan</u> County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 6230' ground level	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: OIL CONL DIV ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: 4-1/2" liner ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

RIH & drill float collar & 20' cement. PT casing. Drilled to 5650' (TD). Reached TD @ 1300 hrs on 5-19-96. Circ.; LD workstring. RU casing crew and RIH w/4-1/2" 10.5# J-55 ST&C 8rd casing & set @ 5650'; top of liner 3446'. RU BJ cementers. Cemented liner w/170 sx Class "B" cement w/4% Gel & 6#/sx gilsonite & 1/2% CF14 @ 13.5 ppg, 1.73 ft3/sx yield. Displaced w/60 bbls 1% KCl water. Plug down @ 2235 hours on 5-19-96. Bumped plug, set Baker liner packer @ 3446'. Reverse circulate, circulated 10 sx cement returns to surface. POOH. ND BOP and RD.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Ed Hasely TITLE Envir./Regulatory Engineer DATE 5-21-96

TYPE OR PRINT NAME Ed Hasely TELEPHONE NO. 505-599-3460

(This space for State Use)

APPROVED BY Original Signed by FRANK T. CHAVEZ TITLE SUPERVISOR DISTRICT # 3 DATE MAY 28 1996
CONDITIONS OF APPROVAL, IF ANY: