

MORNING REPORT

DATE 1-3-86

WELL NAME AND NO. Horton 1 REPORT NO. 21
 SUPERVISOR: _____ LOCATION: Sec. _____ Blk. T. _____ Surv. R. _____
 CASING: _____ " set @ _____, _____ " set @ _____, _____ " set @ _____
 LINER: _____ " top @ _____ bottom at _____, _____ " top at _____ bottom at _____
 LAST LOG DEPTH _____ CONTRACTOR _____

DEPTH: _____ at _____ a.m. report time; made _____ feet of hole last _____ hours, operation at report time _____

MUD: Weight _____ #/gal. Visc. _____ Sec. _____ W.L. _____ cc's _____ H.T.W.L. _____ cc's _____ F.C. _____ /32" _____ pH _____
 LCM _____ #/bbl Chloride _____ % Oil _____ % Solids _____ % Sand _____ % Plastic Visc. _____ Yd Ft _____ Gel Strength _____ /
 DEVIATION: _____, _____, _____, _____, _____, _____, _____, _____

Drilling with: _____ M # Weight on bit; rotating: _____ rpm; _____ hours this date _____ cum. hours this bit.
 Pump _____ " X _____ " X _____ spm = _____ psi S.P., GPM _____ ECD _____
 Pump _____ " X _____ " X _____ spm AV DP _____ fpm AV DC _____ fpm
 Pore Pres. _____ Frac. Grad @ Csg Shoe _____ Frac. Grad @ Depth _____

BIT NO.	SIZE	MAKE	TYPE	IF JET, NOZZLES 32"	DEPTH		FOOT-AGE	ROTAT-ING HRS.	BIT CONDITION GRADING			
					IN	OUT			TEETH	BEARINGS	GA.	RE-MARKS

REAMER CUTTER NO.	SIZE	MAKE	TYPE	DEPTH		FOOT-AGE	HRS.	CONDITION
				IN	OUT			REMARKS

Daily Mud \$ _____ Cum Mud \$ _____ Daily Well \$ 7750 Cum Well \$ 15,425

REMARKS:

HRS.

ACTIVITY

COST

	Drilling	Rig	1200.00
	Wash/Ream	Bldg. Location HOMCO	5300.00
	Trip	Stake Location Suro	500.00
	Mix Mud	Wellhead THREE RIVERS	350.00
	Circ.	Safety Anchors Fluids Control	250.00
	Serv. Rig	Float Equip	
	Rig Repair	Archaeologist	
	Survey	Logs	
	Logging	Mud	
	BOP Check	Water	
	Run Csg.	Csg.	
	WOC	Cementer	
	Cmt.	Mud Logger	
	LDDP	DST	
	Lost Circ	Trucking	
	DST	Supervision	150

lay down 24 joints tbg. Pick up 5 3/4" overshot with bumper subs, jars, ROCCHEPATTES; Six 4" drill collars. Trip in hole with tools; latched on to Guiberson 7" MODEL LB PACKER. Unseated packer; Trip out of hole. Killed well with 160 BBIS 29° KCL. lay down drill collars and fishing tools. Picked up 59 joints 2 3/8 tbg and tagged bottom at 4836. Stand 59 joints back in derrick and lay down 93 joints tbg; 1 mud anchor on float. S.D.F.N.