

Caseing extends 6' above braden head, three holes have been eaten through 4 1/2" caseing.

We propose to fix holes with line pipe clamps, extend the surface pipe diameter up to ground level and cover 4 1/2" caseing with cement.

