

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

RECEIVED 1/2

FEB 6 1990

Current Lands Management
Bureau of Land Management

Sundry Notices and Reports on Wells

1. Type of Well
GAS

RECEIVED

FEB 14 1990

OIL CON. DIV.
DIST. 3

2. Operator
Meridian Oil Inc.

3. Address & Phone No. of Operator
PO Box 4289, Farmington, NM 87499

4. Location of Well
1750'S, 940'W

5. Lease Number
I-22-IND-2772
6. If Indian, All.or
Tribe Name
Ute Indian
7. Unit Agreement Name

8. Farm or Lease Name
Ute
9. Well No.
8
10. Field, Pool, Wildcat
Barker Creek Paradox
11. Sec. T. R. M. or Blk
Sec. 15, T-32-N, R-14-W
NMMPM

14. Permit No.

15. Elevations
6538'GR

12. County
San Juan

13. State
NM

16. Intent to/Subsequent Report of :

17. Describe proposed or completed operations:

12-13-89 Mol ru. Bled well down. SDON.
12-14-89 Nd wh. Nu bop. Released pkr & pooh. Set cmt ret @ 8658'.
Squeezed w/150 sx. Pooh. WOC.
12-15-89 Ran CBL-VDL-GR-CCL. Tih w/stinger & pump into cmt ret @
8658'. Squeezed w/flo-check & 150 sx cmt. WOC.
12-16-89 Perf'd 8637-8657' 4 spf, 80 holes. Tih w/pkr.
12-17-89 Set pkr @ 8581'. Swab test.
12-18-89 Acidized w/200 gals 28% HCL. Swab test.
12-19-89 Flow & swab test.
12-20-89 Swab test. Shut in.
12-21-89 SI
12-22-89 SI
12-23-89 SI
12-24-89 SI
12-25-89 SI
12-26-89 Flow & swab test.
12-27-89 Swab test. Landed tbq @ 8631'. Nd bop. Nu wh. Rig Released.
CONTINUED ON NEXT PAGE....

RECEIVED
FEB 14 1990
Bureau of Land Management

18. Authorized by: [Signature]
Regulatory Affairs

1-25-90

Date

NOTE: This format is issued in lieu of US BLM Form 3160-5

=====
(This space for Federal or State office use)

APPROVED BY _____ TITLE _____ DATE _____
CONDITION OF APPROVAL, IF ANY:

N. M. O. C.

2/2

PAGE 2 UTE #8

1-11-90 Mol ru. Bled well down. Set cmt ret @ 8630'. Squeezed w/150
sx cmt.
1-12-90 Rev out 13 bbls cmt. WOC. Perf'd 8520-8594'. Tih w/pkr set @
8478'. Swab test. Prep to acid frac.
1-13-90 Acid frac w/5,410 gals FE 15% HCL acid w/balls & 4,490 gals FE
15% HCL acid. SI.
1-14-90 Flow to pit. Swab test.
1-15-90 Flow & swab test.
1-16-90 Test 32 mcf/d. Landed 2 7/8", 6.5#, J-55, 8rd EUE tbg @ 8479'.
w/pkr @ 8471. Rig released.