

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	2

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Aztec Oil & Gas Company	8. Farm or Lease Name Culpepper Martin
3. Address of Operator P. O. Drawer 570, Farmington, New Mexico	9. Well No. #4-A
4. Location of Well UNIT LETTER <u>E</u> , <u>1470'</u> FEET FROM THE <u>North</u> LINE AND <u>820</u> FEET FROM THE <u>West</u> LINE, SECTION <u>28</u> TOWNSHIP <u>32N</u> RANGE <u>12W</u> NMPM.	10. Field and Pool, or Wildcat Blanco Mesa Verde
15. Elevation (Show whether DF, RT, GR, etc.) 5971' GR	12. County San Juan

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

#### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

#### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER ☐

ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐  
Casing report ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

4-10-77 Ran 68 joints of 7", 23#, K-55, 8rd casing. Total 2751.06', shoe set at 2747', insert float valve at 2708'. Cemented with 120 sacks 65/35 Class "B" Poz with 12% gel followed by 70 sacks Class "B" with 2% CaCl. Plug down at 6:00 AM.

4-16-77 Ran 74 joints of 4-1/2", 11.60#, K-55, 8rd casing. Total 2440.52', shoe set at 5083.99', float collar at 5082.99', liner hanger at 2630'. Cemented with 362 sacks 50/50 Poz-A, Class "B" with 2% gel, 6.25# fine gilsonite per sack, 1/4# gel flake per sack and 0.6% Halad 9. Plug down at 10:40 AM.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE District Production Manager DATE April 18, 1977

Original Signed by A. R. Hendrick

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: