

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	2

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Aztec Oil & Gas Company		8. Farm or Lease Name Culpepper Martin
3. Address of Operator P. O. Drawer 570, Farmington, New Mexico		9. Well No. #13-A
4. Location of Well UNIT LETTER <u>E</u> , <u>1650</u> FEET FROM THE <u>North</u> LINE AND <u>990</u> FEET FROM THE <u>West</u> LINE, SECTION <u>29</u> TOWNSHIP <u>32N</u> RANGE <u>12W</u> NMPM.		10. Field and Pool, or Wildcat Blanco Mesa Verde
15. Elevation (Show whether DF, RT, GR, etc.) 5878' GR		12. County San Juan

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	Casing Report <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

3-28-77 Ran 64 jts of 7", 20#, K-55, 8rd casing. Total 2544.87', shoe at 2557', insert float valve at 2519'. Cemented with 100 sxs of 65/35 Poz Class "B" with 12% gel and 70 sxs Class "B" with 2% CaCl. Plug down at 8:00 AM.

4-1-77 Ran 65 jts of 4-1/2", 11.60#, K-55, 8rd casing. Total 2515.61', shoe at 4940', float collar at 4939', liner hanger at 2412'. Cemented with 372 sxs of 50/50 Poz Class "B" with 2% gel, 6.25# gilsonite per sx, 1/4# cello-flake per sx and 0.6% D-19. Plug down at 9:30 AM.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED L. O. Van Huan (D.A.) TITLE District Production Manager DATE April 4, 1977

Original Signed by A. A. Lendrick

APPROVED BY _____ TITLE SUPERVISOR DATE _____

CONDITIONS OF APPROVAL, IF ANY: