

This form is not to
be used for reporting
packer leakage tests
in Southeast New Mexico

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator AMOCO PRODUCTION COMPANY Lease STANOLIND GAS COM B/E Well No. 1
Location of Well: Unit 1 Sec. 9 Twp. 32 Rge. 12 County SAN JUAN

	NAME OF RESERVOIR OR POOL	TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	MESAVERDE	GAS	FLOW	TBG
Lower Completion	GALLUP	OIL	FLOW	TBG

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in <u>6-26-88</u>	Length of time shut-in <u>5 days</u>	SI press. psig <u>610</u>	Stabilized? (Yes or No) <u>yes</u>
Lower Completion	Hour, date shut-in <u>6-26-88</u>	Length of time shut-in <u>3 days</u>	SI press. psig <u>500</u>	Stabilized? (Yes or No) <u>yes</u>

FLOW TEST NO. 1

Commenced at (hour, date)* <u>6-29-88</u>				Zone producing (Upper or Lower): <u>Lower</u>	
TIME (hour, date)	LAPSED TIME SINCE*	PRESSURE GAL.		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		
<u>6/26/88</u>	<u>Day 1</u>	<u>610^T/610</u>	<u>500 T</u>	X	<u>Both zones SI</u>
<u>6/27/88</u>	<u>Day 2</u>	<u>610/610</u>	<u>500</u>		<u>Both zones SI</u>
<u>6/28/88</u>	<u>Day 3</u>	<u>610^T/CAS</u> <u>610</u>	<u>509/TUB</u>		<u>Both zones SI</u>
<u>6/29/88</u>	<u>Day 4</u>	<u>610/610</u>	<u>500/TUB</u>		<u>Both zones SI</u>
<u>6/30/88</u>	<u>Day 5</u>	<u>610/610</u>	<u>340/TUB</u>		<u>Lower zone Flow</u>
<u>7/1/88</u>	<u>Day 6</u>	<u>610/610</u>	<u>330/TUB</u>		<u>Lower zone Flow</u>

Production rate during test

Oil: _____ BOPD based on _____ Bbbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

MID-TEST SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Lower Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

RECEIVED
AUG 12 1988
OIL CON. DIV.
DIST. 3

(Continue on reverse side)

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

PAU

FLOW TEST NO. 2

Commenced at (hour, date) **		Zone producing (Upper or Lower)		PRESSURE		PROD. ZONE TEMP.	REMARKS
TIME (hour, date)	LAPSED TIME SINCE **	Upper Completion	Lower Completion	Upper Completion	Lower Completion		

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD: Tested thru (Orifice or Meter): _____

Remarks: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____
New Mexico Oil Conservation Division

By Charles H. Holsen
Title DEPUTY OIL & GAS INSPECTOR, DIST. #2

Operator Amico Production Co.
By Brenda Trombetta
Title Staff Assistant
Date 8/19/88

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operations shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Notes if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a piping connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 1 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1.

that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 1 hour test: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, at hourly intervals thereafter, including one pressure measurement immediately prior to conclusion of each flow period. 7-day test: immediately prior to the beginning of flow period, at least one time during each flow period (at approximately the midpoint) and immediately prior to the conclusion of each flow period. Other pressure be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressure as required above being taken on the gas zone.

8. The results of the above-detailed tests shall be filed in duplicate within 15 days completion of the test. Tests shall be filed with the Asset Division Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form 10-01-78 with all deadweight pressure indicated thereon as well as the temperature (gas zone only) and gravity and GOR (oil zone only).