

APPROVED MAR 16 1953  
R. P. Korman  
DISTRICT ENGINEER

Land Office \_\_\_\_\_

Lease No. \_\_\_\_\_

Unit 070920-C

COPY FOR  
STATE OF NEW MEXICO  
OIL CONSERVATION  
COMMISSION  
SUBMIT IN TRIPLICATE TO  
DISTRICT OFFICE

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	<input type="checkbox"/>
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	<input type="checkbox"/>
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	<input type="checkbox"/>
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	<input type="checkbox"/>
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	<input type="checkbox"/>
NOTICE OF INTENTION TO ABANDON WELL	<del>Subsequent to change of Plan</del>	<input checked="" type="checkbox"/>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Well No. 200017 is located 710 ft. from N line and 200 ft. from E line of sec. 17  
17 (1/4 Sec. and Sec. No.) 17 (Twp.) 1 (Range) 1 (Meridian)  
Alamogordo (Field) Sandoval (County or Subdivision) New Mexico (State or Territory)

The elevation of the derrick floor above sea level is 6811 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate muddling jobs, cementing points, and all other important proposed work)

\* Due to water well drilled approximately 150' from this location in which well was drilled to TD of 150' without encountering surface water; plans changed and approved to set 250' of surface casing. Conversation between Mr. Gray and Mr. Korman.

ILLEGIBLE

Drilled 1-11-53. Drilled to TD 250'. Run & cemented 10 3/4" OD casing at 250' with 150 lbs cement circulated. Completed 11-30-53. 1-11-53. After 150' drilled plug & tested casing 1 hr. with 600' pressure. Casing OK. Now drilling ahead

I understand that this plan of work must receive approval by the District Engineer before operations may be commenced.

Company Lowry et al Operating Account  
Address 616 E. Central  
Albuquerque  
New Mexico  
By [Signature]  
Title Assistant General Manager

