


(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Santa Fe  
Lease No. MM03153  
Unit NE/4 Sec. 10  
T-26N, R-11W

SUNDRY NOTICES AND REPORTS ON WELLS



NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....	<u>Spudding &amp; Surface Casing</u>	<u>X</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

May 28, 1952

Well No. 1 Randall, O.H. is located 990 ft. from N line and 990 ft. from E line of sec. 10  
NE/4 Sec. 10 26N 11W NMPM  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
Wildcat San Juan New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 6411 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

The test was spudded 3:00 P.M., May 24, 1952, and 111' of 9-5/8" surface casing was set and cement circulated with 75 sacks. Before drilling the plug the casing was tested with 800# and the plug was drilled and the cement job tested with 800#. There was no pressure drop in either test.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Lucerne Corporation - Wilcox Company  
Address Marquette Securities Building  
Dallas  
Texas

By [Signature]  
Agent  
Title \_\_\_\_\_