



COPY TO U. S. G.

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Navajo
Lease No. 14-20-603-65
Unit _____

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	<input checked="" type="checkbox"/>	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Midland, Texas June 17, 19 53

Well No. 1 is located 660 ft. from N line and 660 ft. from W line of sec. 6

NW $\frac{1}{4}$ of NW $\frac{1}{4}$ Sec. 6, T. 31-N R-17W N.M.P.M.
($\frac{1}{4}$ Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Wildcat San Juan New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the ~~ground~~ ground above sea level is 5388 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Objective - Paradox (Pennsylvanian) Limestone at an approximate depth of 7800'.

Casing - 13-3/8" at 250' more or less, cemented with 300 sax. more or less.
9-5/8" at 2500' more or less, cemented with 500 sax. more or less
7" at 7800' more or less, cemented with 500 sax. more or less.

Rotary tools will be used to drill this well from surface to an approximate depth of 8000 feet.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company HONOLULU OIL CORPORATION

Address P. O. Drawer 1391

Midland, Texas.

By /s/ George R. Hoy
George R. Hoy
Title Division Development Engineer.

