

30-028-07329

AVRA OIL COMPANY

&


POOL COMPANY

Step Rate Injection Test Report For

AVRA OIL COMPANY
Charlcia A. Taylor Inj. #1

04-30-04

*Recommended pressure increased
to David Catanach. Pressure
to be set @ 1430psi. wellhead.
5/13/04*



AVRA OIL COMPANY

May 3, 2004


Re: Charlcia A. Taylor #1, API 30-025-07329,
Administrative Order SWD Permit 819,
Sec. 11, T-18-S, R-38-E, NMPM, Lea Co., NM

Mr. David Catanach
Oil Conservation Division
1220 South St. Francis Dr.
Santa Fe, NM 87505

Dear Mr. Catanach,

Enclosed find the step rate test conducted by Pool Company and Avra Oil Company on 04-30-04. Mr. Gary Wink from your Hobbs district witnessed this test. I hope the result of this test is satisfactory and you will increase our injection pressure by the amount of the step rate test. We would appreciate your immediate attention to this matter since we have been shut in for a few weeks and are losing revenue. If you have any questions please do not hesitate to call.

Respectfully,


Saeed Afghahi
President

Enclosures (4)

**POOL COMPANY
U.S. LAND OPERATIONS**

**JOB SAFETY ANALYSIS
WORKBOOK**

Title: Step Rate Test			Driver		Section:	TRUCK 94-10107
ARRA-Charcia Ann Taylor #1					Effective Date: 4-30-04	Page: 1 of 1
Time	s	B.P.M.	B.P.D.	PSI	T.B. P	
9:35 AM		1/2	360	600	3.75	
9:50 AM		1/2	720	750	7.5	
10:05 AM		3/4	1080	1100	11.5	
10:20 AM		1	1440	1250	15	
10:35 AM		1 1/4	1800	1615	18.75	
10:50 AM		1 1/2	2160	1750	23.5	
11:05 AM		1 3/4	2520	1950	27.25	
11:20 AM		2	2880	2151	31	
11:35 AM		2 1/4	3240	2350	35	
11:50 AM		2 1/2	3600	2500	SD	
Shut in time					total 173.25 lbs.	

11:50 AM - 2050 PSI
12:00 AM - 1950 PSI

AVRA OIL COMPANY & POOL COMPANY
STEP RATE INJECTION TEST