

DUPLICATE

HOBBS OFFICE O. C. C.  
NEW MEXICO-OIL CONSERVATION COMMISSION  
JUN 20 2 52 PM '66

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease  
State  Fee

5. State Oil & Gas Lease No.  
State - B-9512

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name N. M. "CW" NCT-1
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 2
4. Location of Well UNIT LETTER <u>L</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>624</u> FEET FROM THE <u>West</u> LINE, SECTION <u>18</u> TOWNSHIP <u>17-S</u> RANGE <u>37-E</u> NMPM.	10. Field and Pool or Wildcat Midway Abo <b>UNDESIGNATED</b>
15. Elevation (Show whether DF, RT, GR, etc.) 3822' (D. F.)	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 9085'  
8 5/8" O. D. Casing Cemented at 3200'

Ran 9070' of 4 1/2" O. D. Casing, 11.60 LB, J-55, NEW, and cemented at 9085' with 800 Sx. Trinity Lite Wate cement, plus 500 Sx. Incor Class "C" neat. Plug at 9055'. Job complete 2:40 P. M. June 17, 1966.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P.S.I. from 7:15 A. M. to 7:45 A. M. June 19, 1966. Tested O. K. Job complete 7:45 A. M. June 19, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. G. Plevins, Jr. TITLE Assistant District Superintendent DATE June 20, 1966

APPROVED BY \_\_\_\_\_ DATE JUN 21 1966

CONDITIONS OF APPROVAL, IF ANY: