

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised July 18, 2013

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.
30-025-27005

5. Indicate Type of Lease
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.
E10775

7. Lease Name or Unit Agreement Name
Arco State

8. Well Number
1

9. OGRID Number
24010

10. Pool name or Wildcat
Dean: Permo Penn

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well ☒ Gas Well ☐ Other

2. Name of Operator
V-F PETROLEUM INC.

3. Address of Operator
P.O. Box 1889, Midland, Texas 79702

4. Well Location

Unit Letter **L** : **1980** feet from the **South** line and **660** feet from the **West** line
Section **35** Township **15-S** Range **36-E** NMPM **Lea** County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)
3,879' KB

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPL ☐
DOWNHOLE COMMINGLE ☐ CLOSED-LOOP SYSTEM ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒ ALTERING CASING ☐
COMMENCE DRILLING OPNS ☐ P AND A ☐
CASING/CEMENT JOB ☐
OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

05/03/17 MIRU WSU. Unseat pmp. Pull 24 fiberglass rods.
05/04/17 Finish pulling fiberglass rods out of hole. Pull steel rods out and pump. Nipple dwn WH. Rel tbg anchor. Nipple up BOP. Pull out of hole w/tbg.
05/05/17 TIH w/bailer & 12" x 4" washover shoe. Test to 8,500#. No failures. TIH w/5 jts. Tag fill on pkr @ 11,800'. Bail to 11,812'.
05/06/17 Pull out of hole w/bailer. Run in hole w/retrieving head & bailer. Tag 11,807'. Bail to 11,819'.
05/09/17 Pull out of hole w/bailer. Run in hole w/4" x 4 1/2" dummy head & 27' schroud. SD above perfs.
05/10/17 Initial tag fill @ 11,815'. Clean fill to solid tag @ 11,830'. Clean top of pkr. Pull up 30'. Let set for 30 min. Retag no fill. Pull out of hole w/dummy head. Run in hole w/retrieving tool. Pick up swivel. Tag & engage pkr.
05/11/17 Pull out of hole w/pkr. LD pkr.
05/12/17 Testing Devonian (OH 13,650' - 13,692') for production.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Eric Sprinkle TITLE Petroleum Engineer DATE 06/12/2017

Type or print name Eric Sprinkle E-mail address: eric@vfpetroleum.com PHONE: 432-683-3344

For State Use Only

APPROVED BY: Mary Brown TITLE AO/II DATE 6/29/2017

Conditions of Approval (if any)