

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources
OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

Form C-103
Revised July 18, 2013

WELL API NO. 30-025-43546	
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>	
6. State Oil & Gas Lease No.	
7. Lease Name or Unit Agreement Name Vast State	
8. Well Number 25H	
9. OGRID Number 229137	
10. Pool name or Wildcat WC-025 G-09 S263327G; Upper Wolfcamp	
11. Elevation (Show whether DR, RKB, RT, GR, etc.) 3262' GR	

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
DOWNHOLE COMMINGLE <input type="checkbox"/>	P AND A <input type="checkbox"/>
CLOSED-LOOP SYSTEM <input type="checkbox"/>	CASING/CEMENT JOB <input type="checkbox"/>
OTHER: <input type="checkbox"/>	OTHER: Completion Operations <input checked="" type="checkbox"/>

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

7/6/17 to 7/7/17 Test production csg to 11000# for 30 mins. Good test. Test surface csg to 1500# for 30 mins. Good test. Drill FC, FS and new formation to 17008'. Pump injection test.

7/16/17 to 8/7/17 Set CBP @ 16880'. Perf 12475-16855' (1276). Acdz w/86646 gal 7 1/2% acid. Frac w/8704650# sand & 8343594 gal fluid.

8/17/17 to 8/18/17 Drilled out frac plugs. Clean down to CBP @ 16880'.

8/24/17 Set 2 7/8" 6.5# L-80 tbg @ 11209' & pkr @ 11192'. Installed gas-lift system.

9/3/17 Began flowing back & testing.

Spud Date: 4/17/17 Rig Release Date: 5/31/17

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE: Stormi Davis TITLE: Regulatory Analyst DATE: 9/21/17
Type or print name: Stormi Davis E-mail address: sdavis@concho.com PHONE: (575) 748-6946

For State Use Only

APPROVED BY: [Signature] TITLE: Petroleum Engineer DATE: 10/05/17
Conditions of Approval (if any):