Submit 1 Copy To Appropriate District Sta	ate of New Mexico	Form C-103
Office <u>District II</u> – (575) 393-6161 1625 N. French Dr., Hobbs, NM 88240 <u>District II</u> – (575) 748-1283 811 S. First St., Artesia, NM 88210 District III – (505) 334-6178 OIL CONSERVATION DIVISION		Revised July 18, 2013
		WELL API NO. 30-025-43550
		5. Indicate Type of Lease
		STATE S FEE
District IV - (505) 476-3460		6. State Oil & Gas Lease No.
1220 S. St. Francis Dr., Santa Fe, NM 87505		
SUNDRY NOTICES AND REPORTS ON WELLS		7. Lease Name or Unit Agreement Name
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH		Vast State
PROPOSALS.)		
1. Type of Well: Oil Well 🛛 Gas Well 🗌 Other		8. Well Number
2 Name of Operator		21H -
2. Name of Operator COG Operating LLC		229137
3. Address of Operator		10. Pool name or Wildcat
2208 W. Main Street, Artesia, NM 88210		WC-025 G-09 S263327G; Upper Wolfcamp
4. Well Location		
Unit Letter P : 210 feet from the South line and 1125 feet from the East line		
Section 17 Township 26S Range 33E NMPM Lea County		
11. Elevation (Show whether DR, RKB, RT, GR, etc.)		
3260' GR		
12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data		
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:		
TEMPORARILY ABANDON CHANGE PLANS COMMENCE DRILLING OPNS. PAND A		
PULL OR ALTER CASING MULTIPLE COMPL CASING/CEMENT JOB		
DOWNHOLE COMMINGLE		
OTHER:       OTHER:       Completion Operations       Image: Completion operation         13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date		
of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of		
proposed completion or recompletion.		
7/6/17 to 8/16/17 Test 7 5/8" x 5 1/2" csg to 1500# for 30 mins. Set CBP @ 16955' and injection test. Perf 12486-16884' (1320). Acdz		
w/43665 gal 7 1/2% acid. Frac w/9010278# sand & 8751709 gal fluid.		
8/20/17 to 8/22/17 Drilled out frac plugs. Clean down to CBP @ 16955'.		
8/27/17 Set 2 7/8" 6.5# L-80 tbg @ 11503' & pkr @ 11486'. Installed gas-lift system.		
9/3/17 Began flowing back & testing.		
Spud Date: 3/31/17	Rig Release Date:	6/27/17
Spud Date.		
I hereby certify that the information above is true and complete to the best of my knowledge and belief.		
SIGNATURE Aun James	TITLE: Regulatory Analyst	DATE: 10/18/17
Type or print name: Stormi Davis	E-mail address: <u>sdavis@conche</u>	p.com PHONE: (575) 748-6946
For State Use Only Petroleum Engineer		
APPROVED BY:	TITLE	DATE 10/27/17
Conditions of Approval (if any):		