

UNITED STATES **HOBBS OCD**
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT **NOV 07 2019**
APPLICATION FOR PERMIT TO DRILL OR REENTER

FORM APPROVED
OMB No. 1004-0137
Expires: January 31, 2018

1a. Type of work: ☒ DRILL ☐ REENTER
1b. Type of Well: ☒ Oil Well ☐ Gas Well ☐ Other
1c. Type of Completion: ☐ Hydraulic Fracturing ☒ Single Zone ☐ Multiple Zone

5. Lease Serial No.
NMNM137470

6. If Indian, Allottee or Tribe Name

7. If Unit or CA Agreement, Name and No.

8. Lease Name and Well No.

HOLLY FED COM. 26 36 05 **FED COM**
121H

2. Name of Operator
AMEREDEV OPERATING LLC (372224)

9. API Well No.
70-025-46496

3a. Address
5707 Southwest Parkway, Building 1, Suite 275 Austin TX

3b. Phone No. (include area code)
(737)300-4700

10. Field and District (98234)
WC-025 607-5267 FC; WC

4. Location of Well (Report location clearly and in accordance with any State requirements. *)

At surface LOT D / 230 FNL / 310 FWL / LAT 32.0789466 / LONG -103.29467

At proposed prod. zone LOT M / 50 FSL / 380 FWL / LAT 32.05068 / LONG -103.2944

11. Sec., T. R. M. or Blk. and Survey or Area
SEC 5 / T26S / R36E / NMP

14. Distance in miles and direction from nearest town or post office*
6.5 miles

12. County or Parish
LEA

13. State
NM

15. Distance from proposed*
location to nearest
property or lease line, ft. 230 feet
(Also to nearest drig. unit line, if any)

16. No of acres in lease
440

17. Spacing Unit dedicated to this well
640

18. Distance from proposed location*
to nearest well, drilling, completed,
applied for, on this lease, ft. 1015 feet

19. Proposed Depth
12184 feet / 22940 feet

20. BLM/BIA Bond No. in file
FED: NMB001478

21. Elevations (Show whether DF, KDB, RT, GL, etc.)
3008 feet

22. Approximate date work will start*
12/01/2019

23. Estimated duration
90 days

24. Attachments

The following, completed in accordance with the requirements of Onshore Oil and Gas Order No. 1, and the Hydraulic Fracturing rule per 43 CFR 3162.3-3 (as applicable)

1. Well plat certified by a registered surveyor.

2. A Drilling Plan.

3. A Surface Use Plan (if the location is on National Forest System Lands, the SUPO must be filed with the appropriate Forest Service Office).

4. Bond to cover the operations unless covered by an existing bond on file (see Item 20 above).

5. Operator certification.

6. Such other site specific information and/or plans as may be requested by the BLM.

25. Signature
(Electronic Submission)

Name (Printed/Typed)
Christie Hanna / Ph: (737)300-4723

Date
05/21/2019

Title
Senior Engineering Technician

Approved by (Signature)
(Electronic Submission)

Name (Printed/Typed)
Cody Layton / Ph: (575)234-5959

Date
11/06/2019

Title
Assistant Field Manager Lands & Minerals

Office
CARLSBAD

Application approval does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease which would entitle the applicant to conduct operations thereon.

Conditions of approval, if any, are attached.

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

BCP Rec 11/07/19

K2 11/12/19

APPROVED WITH CONDITIONS
Approval Date: 11/06/2019

PECOS DISTRICT DRILLING CONDITIONS OF APPROVAL

OPERATOR'S NAME:	Ameredev Operating LLC
LEASE NO.:	NMNM137470
LOCATION:	Section 5, T.26 S., R.36 E., NMPM
COUNTY:	Lea County, New Mexico

WELL NAME & NO.:	Holly Fed Com 26 36 05 101H
SURFACE HOLE FOOTAGE:	230'/N & 270'/W
BOTTOM HOLE FOOTAGE:	50'/S & 380'/W

WELL NAME & NO.:	Holly Fed Com 26 36 06 111H
SURFACE HOLE FOOTAGE:	230'/N & 290'/W
BOTTOM HOLE FOOTAGE:	50'/S & 200'/W

WELL NAME & NO.:	Holly Fed Com 26 36 05 121H
SURFACE HOLE FOOTAGE:	230'/N & 310'/W
BOTTOM HOLE FOOTAGE:	50'/S & 380'/W

COA

H2S	<input type="radio"/> Yes	<input checked="" type="radio"/> No	
Potash	<input checked="" type="radio"/> None	<input type="radio"/> Secretary	<input type="radio"/> R-111-P
Cave/Karst Potential	<input checked="" type="radio"/> Low	<input type="radio"/> Medium	<input type="radio"/> High
Cave/Karst Potential	<input type="radio"/> Critical		
Variance	<input type="radio"/> None	<input checked="" type="radio"/> Flex Hose	<input type="radio"/> Other
Wellhead	<input type="radio"/> Conventional	<input type="radio"/> Multibowl	<input checked="" type="radio"/> Both
Other	<input type="checkbox"/> 4 String Area	<input checked="" type="checkbox"/> Capitan Reef	<input type="checkbox"/> WIPP
Other	<input checked="" type="checkbox"/> Fluid Filled	<input checked="" type="checkbox"/> Cement Squeeze	<input type="checkbox"/> Pilot Hole
Special Requirements	<input type="checkbox"/> Water Disposal	<input checked="" type="checkbox"/> COM	<input type="checkbox"/> Unit

A. HYDROGEN SULFIDE

Hydrogen Sulfide (H2S) monitors shall be installed prior to drilling out the surface shoe. If H2S is detected in concentrations greater than 100 ppm, the Hydrogen Sulfide area shall meet Onshore Order 6 requirements, which includes equipment and personnel/public protection items. If Hydrogen Sulfide is encountered, provide measured values and formations to the BLM.

B. CASING

Primary Casing Design:

1. The 13-3/8 inch surface casing shall be set at approximately 1246 feet (a minimum of 25 feet (Lea County) into the Rustler Anhydrite and above the salt) and cemented to the surface.
 - a. If cement does not circulate to the surface, the appropriate BLM office shall be notified and a temperature survey utilizing an electronic type temperature survey with surface log readout will be used or a cement bond log shall be run to verify the top of the cement. Temperature survey will be run a minimum of six hours after pumping cement and ideally between 8-10 hours after completing the cement job.
 - b. Wait on cement (WOC) time for a primary cement job will be a minimum of 8 hours or 500 pounds compressive strength, whichever is greater. (This is to include the lead cement)
 - c. Wait on cement (WOC) time for a remedial job will be a minimum of 4 hours after bringing cement to surface or 500 pounds compressive strength, whichever is greater.
 - d. If cement falls back, remedial cementing will be done prior to drilling out that string.

Intermediate casing must be kept fluid filled to meet BLM minimum collapse requirement.

2. The minimum required fill of cement behind the 9-5/8 inch intermediate casing is:

Option 1 (Single Stage):

- Cement to surface. If cement does not circulate see B.1.a, c-d above. **Wait on cement (WOC) time for a primary cement job is to include the lead cement slurry due to cave/karst or potash.**

Option 2:

Operator has proposed a DV tool, the depth may be adjusted as long as the cement is changed proportionally. The DV tool may be cancelled if cement circulates to surface on the first stage.

- a. First stage to DV tool: Cement to circulate. If cement does not circulate off the DV tool, contact the appropriate BLM office before proceeding with second stage cement job.
- b. Second stage above DV tool:
 - Cement to surface. If cement does not circulate, contact the appropriate BLM office. **Wait on cement (WOC) time for a primary cement job is to include the lead cement slurry due to cave/karst or potash.**

- ❖ In **Capitan Reef Areas** if cement does not circulate to surface on the first two casing strings, the cement on the 3rd casing string must come to surface.
- ❖ **Special Capitan Reef requirements.** If lost circulation (50% or greater) occurs below the Base of the Salt, the operator shall do the following:
 - Switch to fresh water mud to protect the Capitan Reef and use fresh water mud until setting the intermediate casing. The appropriate BLM office is to be notified for a PET to witness the switch to fresh water.
 - Daily drilling reports from the Base of the Salt to the setting of the intermediate casing are to be submitted to the BLM CFO engineering staff via e-mail by 0800 hours each morning. Any lost circulation encountered is to be recorded on these drilling reports. The daily drilling report should show mud volume per shift/tour. Failure to submit these reports will result in an Incidence of Non-Compliance being issued for failure to comply with the Conditions of Approval. If not already planned, the operator shall run a caliper survey for the intermediate well bore and submit to the appropriate BLM office.

3. The minimum required fill of cement behind the 5-1/2 inch production casing is:

Option 1 (Single Stage):

- Cement should tie-back at least **200 feet** into previous casing string and at least **50 feet** on top of Capitan Reef Top. Operator shall provide method of verification.

Option 2:

Operator has proposed a DV tool, the depth may be adjusted as long as the cement is changed proportionally. The DV tool may be cancelled if cement circulates to surface on the first stage.

- a. First stage to DV tool: Cement to circulate. If cement does not circulate off the DV tool, contact the appropriate BLM office before proceeding with second stage cement job.
- b. Second stage above DV tool:
 - Cement should tie-back at least **200 feet** into previous casing string and at least **50 feet** on top of Capitan Reef Top. Operator shall provide method of verification.

Alternate Casing Design:

3. The minimum required fill of cement behind the 7-5/8 inch 2nd intermediate casing is:

- Cement to surface. If cement does not circulate see B.1.a, c-d above. Excess calculates to 14% - additional cement might be required.

In the case of lost circulation, operator has proposed to pump down 9 5/8" X 7 5/8" annulus. Operator must run a CBL from TD of the 7 5/8" casing to surface. Submit results to the BLM.

Pilot hole is required to have a plug at the bottom of the hole. If two plugs are set, the BLM is to be contacted (575-361-2822) prior to tag of bottom plug, which must be a minimum of 200' in length. Operator can set one plug from bottom of pilot hole to kick-off point and save the WOC time for tagging the first plug. Note plug tops on subsequent drilling report.

4. The minimum required fill of cement behind the 5-1/2 inch production casing is:

Option 1 (Single Stage):

- Cement should tie-back at least 200 feet into previous casing string and at least 50 feet on top of Capitan Reef Top. Operator shall provide method of verification.

Option 2:

Operator has proposed a DV tool, the depth may be adjusted as long as the cement is changed proportionally. The DV tool may be cancelled if cement circulates to surface on the first stage.

- c. First stage to DV tool: Cement to circulate. If cement does not circulate off the DV tool, contact the appropriate BLM office before proceeding with second stage cement job.
- d. Second stage above DV tool:
 - Cement should tie-back at least 200 feet into previous casing string and at least 50 feet on top of Capitan Reef Top. Operator shall provide method of verification.

C. PRESSURE CONTROL

1. Variance approved to use flex line from BOP to choke manifold. Manufacturer's specification to be readily available. No external damage to flex line. Flex line to be installed as straight as possible (no hard bends).'

2.

Option 1:

- a. Minimum working pressure of the blowout preventer (BOP) and related equipment (BOPE) required for drilling below the intermediate casing shoe shall be **10,000 (10M) psi. Variance is approved to use a 5000 (5M) Annular which shall be tested to 5000 (5M) psi.**

Option 2:

1. Operator has proposed a multi-bowl wellhead assembly. This assembly will only be tested when installed on the surface casing. Minimum working pressure of the blowout preventer (BOP) and related equipment (BOPE) required for drilling below the surface casing shoe shall be **10,000 (10M) psi. Variance is approved to use a 5000 (5M) Annular which shall be tested to 5000 (5M) psi.**
 - a. Wellhead shall be installed by manufacturer's representatives, submit documentation with subsequent sundry.
 - b. If the welding is performed by a third party, the manufacturer's representative shall monitor the temperature to verify that it does not exceed the maximum temperature of the seal.
 - c. Manufacturer representative shall install the test plug for the initial BOP test.
 - d. If the cement does not circulate and one inch operations would have been possible with a standard wellhead, the well head shall be cut off, cementing operations performed and another wellhead installed.
 - e. Whenever any seal subject to test pressure is broken, all the tests in OOGO2.III.A.2.i must be followed.

D. SPECIAL REQUIREMENT (S)

Communitization Agreement

- The operator will submit a Communitization Agreement to the Carlsbad Field Office, 620 E Greene St. Carlsbad, New Mexico 88220, at least 90 days before the anticipated date of first production from a well subject to a spacing order issued by the New Mexico Oil Conservation Division. The Communitization Agreement will include the signatures of all working interest owners in all Federal and Indian leases subject to the Communitization Agreement (i.e., operating rights owners and lessees of record), or certification that the operator has obtained the written signatures of all such owners and will make those signatures available to the BLM immediately upon request.
- If the operator does not comply with this condition of approval, the BLM may take enforcement actions that include, but are not limited to, those specified in 43 CFR 3163.1.

- In addition, the well sign shall include the surface and bottom hole lease numbers. When the Communitization Agreement number is known, it shall also be on the sign.

GENERAL REQUIREMENTS

The BLM is to be notified in advance for a representative to witness:

- a. Spudding well (minimum of 24 hours)
- b. Setting and/or Cementing of all casing strings (minimum of 4 hours)
- c. BOPE tests (minimum of 4 hours)

☒ Eddy County

Call the Carlsbad Field Office, 620 East Greene St., Carlsbad, NM 88220,
(575) 361-2822

☒ Lea County

Call the Hobbs Field Station, 414 West Taylor, Hobbs NM 88240, (575)
393-3612

1. Unless the production casing has been run and cemented or the well has been properly plugged, the drilling rig shall not be removed from over the hole without prior approval.
 - a. In the event the operator has proposed to drill multiple wells utilizing a skid/walking rig. Operator shall secure the wellbore on the current well, after installing and testing the wellhead, by installing a blind flange of like pressure rating to the wellhead and a pressure gauge that can be monitored while drilling is performed on the other well(s).
 - b. When the operator proposes to set surface casing with Spudder Rig
 - Notify the BLM when moving in and removing the Spudder Rig.
 - Notify the BLM when moving in the 2nd Rig. Rig to be moved in within 90 days of notification that Spudder Rig has left the location.
 - BOP/BOPE test to be conducted per Onshore Oil and Gas Order No. 2 as soon as 2nd Rig is rigged up on well.
2. Floor controls are required for 3M or Greater systems. These controls will be on the rig floor, unobstructed, readily accessible to the driller and will be operational at all times during drilling and/or completion activities. Rig floor is defined as the area immediately around the rotary table; the area immediately above the substructure on which the draw works are located, this does not include the dog house or stairway area.
3. The record of the drilling rate along with the GR/N well log run from TD to surface (horizontal well – vertical portion of hole) shall be submitted to the BLM office as well as all other logs run on the borehole 30 days from completion. If available, a digital copy of the logs is to be submitted in addition to the paper copies. The Rustler top and top and bottom of Salt are to be recorded on the Completion Report.

A. CASING

1. Changes to the approved APD casing program need prior approval if the items substituted are of lesser grade or different casing size or are Non-API. The Operator can exchange the components of the proposal with that of superior strength (i.e. changing from J-55 to N-80, or from 36# to 40#). Changes to the approved cement program need prior approval if the altered cement plan has less volume or strength or if the changes are substantial (i.e. Multistage tool, ECP, etc.). The initial wellhead installed on the well will remain on the well with spools used as needed.
2. Wait on cement (WOC) for Potash Areas: After cementing but before commencing any tests, the casing string shall stand cemented under pressure until both of the following conditions have been met: 1) cement reaches a minimum compressive strength of 500 psi for all cement blends, 2) until cement has been in place at least 24 hours. WOC time will be recorded in the driller's log. The casing integrity test can be done (prior to the cement setting up) immediately after bumping the plug.
3. Wait on cement (WOC) for Water Basin: After cementing but before commencing any tests, the casing string shall stand cemented under pressure until both of the following conditions have been met: 1) cement reaches a minimum compressive strength of 500 psi at the shoe, 2) until cement has been in place at least 8 hours. WOC time will be recorded in the driller's log. See individual casing strings for details regarding lead cement slurry requirements. The casing integrity test can be done (prior to the cement setting up) immediately after bumping the plug.
4. Provide compressive strengths including hours to reach required 500 pounds compressive strength prior to cementing each casing string. Have well specific cement details onsite prior to pumping the cement for each casing string.
5. No pea gravel permitted for remedial or fall back remedial without prior authorization from the BLM engineer.
6. On that portion of any well approved for a 5M BOPE system or greater, a pressure integrity test of each casing shoe shall be performed. Formation at the shoe shall be tested to a minimum of the mud weight equivalent anticipated to control the formation pressure to the next casing depth or at total depth of the well. This test shall be performed before drilling more than 20 feet of new hole.
7. If hardband drill pipe is rotated inside casing, returns will be monitored for metal. If metal is found in samples, drill pipe will be pulled and rubber protectors which have a larger diameter than the tool joints of the drill pipe will be installed prior to continuing drilling operations.
8. Whenever a casing string is cemented in the R-111-P potash area, the NMOCD requirements shall be followed.

B. PRESSURE CONTROL

1. All blowout preventer (BOP) and related equipment (BOPE) shall comply with well control requirements as described in Onshore Oil and Gas Order No. 2 and API RP 53 Sec. 17.
2. If a variance is approved for a flexible hose to be installed from the BOP to the choke manifold, the following requirements apply: The flex line must meet the requirements of API 16C. Check condition of flexible line from BOP to choke manifold, replace if exterior is damaged or if line fails test. Line to be as straight as possible with no hard bends and is to be anchored according to Manufacturer's requirements. The flexible hose can be exchanged with a hose of equal size and equal or greater pressure rating. Anchor requirements, specification sheet and hydrostatic pressure test certification matching the hose in service, to be onsite for review. These documents shall be posted in the company man's trailer and on the rig floor.
3. 5M or higher system requires an HCR valve, remote kill line and annular to match. The remote kill line is to be installed prior to testing the system and tested to stack pressure.
4. If the operator has proposed a multi-bowl wellhead assembly in the APD. The following requirements must be met:
 - a. Wellhead shall be installed by manufacturer's representatives, submit documentation with subsequent sundry.
 - b. If the welding is performed by a third party, the manufacturer's representative shall monitor the temperature to verify that it does not exceed the maximum temperature of the seal.
 - c. Manufacturer representative shall install the test plug for the initial BOP test.
 - d. Whenever any seal subject to test pressure is broken, all the tests in OOGO2.III.A.2.i must be followed.
 - e. If the cement does not circulate and one inch operations would have been possible with a standard wellhead, the well head shall be cut off, cementing operations performed and another wellhead installed.
5. The appropriate BLM office shall be notified a minimum of 4 hours in advance for a representative to witness the tests.
 - a. In a water basin, for all casing strings utilizing slips, these are to be set as soon as the crew and rig are ready and any fallback cement remediation has been done. The casing cut-off and BOP installation can be initiated four hours after installing the slips, which will be approximately six hours after bumping the plug. For those casing strings not using slips, the minimum wait time before cut-off is eight hours after bumping the plug. BOP/BOPE testing can begin after cut-off or once cement reaches 500 psi compressive strength (including

lead when specified), whichever is greater. However, if the float does not hold, cut-off cannot be initiated until cement reaches 500 psi compressive strength (including lead when specified).

- b. In potash areas, for all casing strings utilizing slips, these are to be set as soon as the crew and rig are ready and any fallback cement remediation has been done. For all casing strings, casing cut-off and BOP installation can be initiated at twelve hours after bumping the plug. However, **no tests** shall commence until the cement has had a minimum of 24 hours setup time, except the casing pressure test can be initiated immediately after bumping the plug (only applies to single stage cement jobs).
- c. The tests shall be done by an independent service company utilizing a test plug not a cup or J-packer. The operator also has the option of utilizing an independent tester to test without a plug (i.e. against the casing) pursuant to Onshore Order 2 with the pressure not to exceed 70% of the burst rating for the casing. Any test against the casing must meet the WOC time for water basin (8 hours) or potash (24 hours) or 500 pounds compressive strength, whichever is greater, prior to initiating the test (see casing segment as lead cement may be critical item).
- d. The test shall be run on a 5000 psi chart for a 2-3M BOP/BOP, on a 10000 psi chart for a 5M BOP/BOPE and on a 15000 psi chart for a 10M BOP/BOPE. If a linear chart is used, it shall be a one hour chart. A circular chart shall have a maximum 2 hour clock. If a twelve hour or twenty-four hour chart is used, tester shall make a notation that it is run with a two hour clock.
- e. The results of the test shall be reported to the appropriate BLM office.
- f. All tests are required to be recorded on a calibrated test chart. A copy of the BOP/BOPE test chart and a copy of independent service company test will be submitted to the appropriate BLM office.
- g. The BOP/BOPE test shall include a low pressure test from 250 to 300 psi. The test will be held for a minimum of 10 minutes if test is done with a test plug and 30 minutes without a test plug. This test shall be performed prior to the test at full stack pressure.
- h. BOP/BOPE must be tested by an independent service company within 500 feet of the top of the Wolfcamp formation if the time between the setting of the intermediate casing and reaching this depth exceeds 20 days. This test does not exclude the test prior to drilling out the casing shoe as per Onshore Order No. 2.

C. DRILLING MUD

Mud system monitoring equipment, with derrick floor indicators and visual and audio alarms, shall be operating before drilling into the Wolfcamp formation, and shall be used until production casing is run and cemented.

D. WASTE MATERIAL AND FLUIDS

All waste (i.e. drilling fluids, trash, salts, chemicals, sewage, gray water, etc.) created as a result of drilling operations and completion operations shall be safely contained and disposed of properly at a waste disposal facility. No waste material or fluid shall be disposed of on the well location or surrounding area.

Porto-johns and trash containers will be on-location during fracturing operations or any other crew-intensive operations.

NMK10272019



U.S. Department of the Interior
BUREAU OF LAND MANAGEMENT

Operator Certification Data Report

11/06/2019

Operator Certification

I hereby certify that I, or someone under my direct supervision, have inspected the drill site and access route proposed herein; that I am familiar with the conditions which currently exist; that I have full knowledge of state and Federal laws applicable to this operation; that the statements made in this APD package are, to the best of my knowledge, true and correct; and that the work associated with the operations proposed herein will be performed in conformity with this APD package and the terms and conditions under which it is approved. I also certify that I, or the company I represent, am responsible for the operations conducted under this application. These statements are subject to the provisions of 18 U.S.C. 1001 for the filing of false statements.

NAME: Christie Hanna

Signed on: 05/21/2019

Title: Senior Engineering Technician

Street Address: 5707 SOUTHWEST PKWY BLDG 1 STE 275

City: AUSTIN

State: TX

Zip: 78735

Phone: (737)300-4723

Email address: zboyd@ameredev.com

Field Representative

Representative Name: Zachary Boyd

Street Address: 5707 SOUTHWEST PARKWAY, BLDG 1, STE. 275

City: AUSTIN

State: TX

Zip: 78735

Phone: (580)940-5054

Email address: zboyd@ameredev.com



U.S. Department of the Interior
BUREAU OF LAND MANAGEMENT

Application Data Report

11/06/2019

APD ID: 10400042022

Submission Date: 05/21/2019

Operator Name: AMEREDEV OPERATING LLC

Well Name: HOLLY FED COM 26 36 05

Well Number: 121H

Well Type: OIL WELL

Well Work Type: Drill

[Show Final Text](#)

Section 1 - General

APD ID: 10400042022

Tie to previous NOS? N

Submission Date: 05/21/2019

BLM Office: CARLSBAD

User: Christie Hanna

Title: Senior Engineering Technician

Federal/Indian APD: FED

Is the first lease penetrated for production Federal or Indian? FED

Lease number: NMNM137470

Lease Acres: 440

Surface access agreement in place?

Allotted?

Reservation:

Agreement in place? NO

Federal or Indian agreement:

Agreement number:

Agreement name:

Keep application confidential? NO

Permitting Agent? NO

APD Operator: AMEREDEV OPERATING LLC

Operator letter of designation:

Operator Info

Operator Organization Name: AMEREDEV OPERATING LLC

Operator Address: 5707 Southwest Parkway, Building 1, Suite 275

Zip: 78735

Operator PO Box:

Operator City: Austin

State: TX

Operator Phone: (737)300-4700

Operator Internet Address:

Section 2 - Well Information

Well in Master Development Plan? NO

Master Development Plan name:

Well in Master SUPO? NO

Master SUPO name:

Well in Master Drilling Plan? NO

Master Drilling Plan name:

Well Name: HOLLY FED COM 26 36 05

Well Number: 121H

Well API Number:

Field/Pool or Exploratory? Field and Pool

Field Name: JAL

Pool Name: WOLFCAMP
WEST

Is the proposed well in an area containing other mineral resources? USEABLE WATER NATURAL GAS CO2 OIL

Operator Name: AMEREDEV OPERATING LLC

Well Name: HOLLY FED COM 26 36 05

Well Number: 121H

Is the proposed well in an area containing other mineral resources? USEABLE WATER,NATURAL GAS,CO2,OIL

Is the proposed well in a Helium production area? N Use Existing Well Pad? NO New surface disturbance?

Type of Well Pad: MULTIPLE WELL

Multiple Well Pad Name:

Number: 1S

Well Class: HORIZONTAL

RB/HOL

Number of Legs: 1

Well Work Type: Drill

Well Type: OIL WELL

Describe Well Type:

Well sub-Type: INFILL

Describe sub-type:

Distance to town: 6.5 Miles

Distance to nearest well: 1015 FT

Distance to lease line: 230 FT

Reservoir well spacing assigned acres Measurement: 640 Acres

Well plat: WELLSITE_20190521130930.pdf

HOLLY_FED_COM_26_36_05_121H__BLM_LEASE_MAP_20190521131011.pdf

HOLLY_FED_COM_26_36_05_121H__C_102_SIG_20190521131013.pdf

HOLLY_FED_COM_26_36_05_121H__VICINITY_MAP_20190521131015.pdf

HOLLY_FED_COM_26_36_05_121H__EXH_2AB_20190521131014.pdf

HOLLY_FED_COM_26_36_05_121H__GAS_CAPTURE_PLAN_20190521131027.pdf

Well work start Date: 12/01/2019

Duration: 90 DAYS

Section 3 - Well Location Table

Survey Type: RECTANGULAR

Describe Survey Type:

Datum: NAD83

Vertical Datum: NAVD88

Survey number: 18329

Reference Datum:

Wellbore	NS-Foot	NS Indicator	EW-Foot	EW Indicator	Twsp	Range	Section	Aliquot/Lot/Tract	Latitude	Longitude	County	State	Meridian	Lease Type	Lease Number	Elevation	MD	TVD	Will this well produce
----------	---------	--------------	---------	--------------	------	-------	---------	-------------------	----------	-----------	--------	-------	----------	------------	--------------	-----------	----	-----	------------------------

Operator Name: AMEREDEV OPERATING LLC

Well Name: HOLLY FED COM 26 36 05

Well Number: 121H

Wellbore	NS-Foot	NS Indicator	EW-Foot	EW Indicator	Twsp	Range	Section	Aliquot/Lot/Tract	Latitude	Longitude	County	State	Meridian	Lease Type	Lease Number	Elevation	MD	TVD	Will this well produce
SHL Leg #1	230	FNL	310	FWL	26S	36E	5	Lot D	32.07894 66	- 103.2946 7	LEA	NEW MEXI CO	NEW MEXI CO	F	NMNM 137470	300 8	0	0	
KOP Leg #1	326	FSL	793	FWL	25S	36E	32	Aliquot SWS W	32.08045	- 103.2930 9	LEA	NEW MEXI CO	NEW MEXI CO	F	FEE	- 859 2	116 38	116 00	
PPP Leg #1	0	FNL	434	FWL	26S	36E	8	Aliquot NWN W	32.06506	- 103.2944 3	LEA	NEW MEXI CO	NEW MEXI CO	F	NMNM 137473	- 917 6	177 08	121 84	
PPP Leg #1	100	FNL	380	FWL	26S	36E	5	Aliquot NWN W	32.07930 4	- 103.2944 4	LEA	NEW MEXI CO	NEW MEXI CO	F	NMNM 137470	- 915 8	125 35	121 66	
EXIT Leg #1	50	FSL	380	FWL	26S	36E	8	Aliquot SWS W	32.05068	- 103.2944	LEA	NEW MEXI CO	NEW MEXI CO	F	NMNM 137473	- 917 6	229 40	121 84	
BHL Leg #1	50	FSL	380	FWL	26S	36E	8	Lot M	32.05068	- 103.2944	LEA	NEW MEXI CO	NEW MEXI CO	F	NMNM 137473	- 917 6	229 40	121 84	



U.S. Department of the Interior
BUREAU OF LAND MANAGEMENT

Drilling Plan Data Report

11/06/2019

APD ID: 10400042022

Submission Date: 05/21/2019

Operator Name: AMEREDEV OPERATING LLC

Well Name: HOLLY FED COM 26 36 05

Well Number: 121H

[Show Final Text](#)

Well Type: OIL WELL

Well Work Type: Drill

Section 1 - Geologic Formations

Formation ID	Formation Name	Elevation	True Vertical Depth	Measured Depth	Lithologies	Mineral Resources	Producing Formation
1	RUSTLER ANHYDRITE	3008	1121	1121	ANHYDRITE	NONE	N
2	SALADO	1429	1578	1578	SALT	NONE	N
3	TANSILL	-400	3407	3407	LIMESTONE	NONE	N
4	CAPITAN REEF	-844	3851	3851	LIMESTONE	USEABLE WATER	N
5	LAMAR	-2061	5068	5068	LIMESTONE	NONE	N
6	BELL CANYON	-2178	5185	5185	SANDSTONE	NATURAL GAS,OIL	N
7	BRUSHY CANYON	-4180	7187	7187	SANDSTONE	NATURAL GAS,OIL	N
8	BONE SPRING LIME	-5240	8247	8247	LIMESTONE	NONE	N
9	BONE SPRING 1ST	-6612	9619	9619	SANDSTONE	NATURAL GAS,OIL	N
10	BONE SPRING 2ND	-7125	10132	10132	SANDSTONE	NATURAL GAS,OIL	N
11	BONE SPRING 3RD	-7680	10687	10687	LIMESTONE	NONE	N
12	BONE SPRING 3RD	-8285	11292	11292	SANDSTONE	NATURAL GAS,OIL	N
13	WOLFCAMP	-8555	11562	11562	SHALE	NATURAL GAS,OIL	N
14	WOLFCAMP	-8876	11884	11884	SHALE	NATURAL GAS,OIL	Y

Section 2 - Blowout Prevention

Operator Name: AMEREDEV OPERATING LLC

Well Name: HOLLY FED COM 26 36 05

Well Number: 121H

Pressure Rating (PSI): 10M

Rating Depth: 15000

Equipment: 10M BOPE SYSTEM WILL BE USED AFTER THE SURFACE CASING IS SET. A KELLY COCK WILL BE KEPT IN THE DRILL STRING AT ALL TIMES. A FULL OPENING DRILL PIPE STABBING VALVE WITH PROPER DRILL PIPE CONNECTIONS WILL BE ON THE RIG FLOOR AT ALL TIMES.

Requesting Variance? YES

Variance request: Co-Flex Choke Line, 5M Annular Preventer

Testing Procedure: See attachment

Choke Diagram Attachment:

10M_Choke_Manifold_REV_20190521141129.pdf

BOP Diagram Attachment:

5M_Annular_Preventer_Variance_and_Well_Control_Plan_20190521141608.pdf

Pressure_Control_Plan_Single_Well_MB4_3String_Big_Hole_BLM_20190521141609.pdf

5M_BOP_System_20190521141609.pdf

4_String_MB_Ameredev_Wellhead_Drawing_net_REV_20190521141621.pdf

Section 3 - Casing

Casing ID	String Type	Hole Size	Csg Size	Condition	Standard	Tapered String	Top Set MD	Bottom Set MD	Top Set TVD	Bottom Set TVD	Top Set MSL	Bottom Set MSL	Calculated casing length MD	Grade	Weight	Joint Type	Collapse SF	Burst SF	Joint SF Type	Joint SF	Body SF Type	Body SF
1	SURFACE	17.5	13.375	NEW	API	N	0	1246	0	1246	3008		1246	J-55	68	OTHER - BTC	7.37	0.65	DRY	10.8	DRY	12.62
2	INTERMEDIATE	12.25	9.625	NEW	API	N	0	10812	0	10812			10812	HCL-80	40	OTHER - BTC	1.27	1.2	DRY	2.22	DRY	2.17
3	PRODUCTION	8.5	5.5	NEW	API	N	0	22940	0	12184			22940	OTHER	20	OTHER - BTC	1.69	1.82	DRY	2.69	DRY	2.99

Casing Attachments

Operator Name: AMEREDEV OPERATING LLC

Well Name: HOLLY FED COM 26 36 05

Well Number: 121H

Casing Attachments

Casing ID: 1 **String Type:** SURFACE

Inspection Document:

Spec Document:

Tapered String Spec:

Casing Design Assumptions and Worksheet(s):

13.375_68.00__J55_BTC_20190521141908.pdf

Holly_Fed_Com_26_36_05_121H__Wellbore_Diagram_and_CDA_20190521141933.pdf

Casing ID: 2 **String Type:** INTERMEDIATE

Inspection Document:

Spec Document:

Tapered String Spec:

Casing Design Assumptions and Worksheet(s):

9.625_40_SeAH80HC_4100_Collapse_20190521141916.pdf

Holly_Fed_Com_26_36_05_121H__Wellbore_Diagram_and_CDA_20190521141940.pdf

Casing ID: 3 **String Type:** PRODUCTION

Inspection Document:

Spec Document:

Tapered String Spec:

Casing Design Assumptions and Worksheet(s):

5.50_20_USS_P110_HC_BTC_API_20190521141922.pdf

Holly_Fed_Com_26_36_05_121H__Wellbore_Diagram_and_CDA_20190521141946.pdf

Operator Name: AMEREDEV OPERATING LLC

Well Name: HOLLY FED COM 26 36 05

Well Number: 121H

Section 4 - Cement

String Type	Lead/Tail	Stage Tool Depth	Top MD	Bottom MD	Quantity(sx)	Yield	Density	Cu Ft	Excess%	Cement type	Additives
SURFACE	Lead					1.76					
SURFACE	Tail										
INTERMEDIATE	Lead					2.47					
INTERMEDIATE	Tail										
INTERMEDIATE	Lead					2.47					
INTERMEDIATE	Tail										
PRODUCTION	Lead					1.34					

Section 5 - Circulating Medium

Mud System Type: Closed

Will an air or gas system be Used? NO

Description of the equipment for the circulating system in accordance with Onshore Order #2:

Diagram of the equipment for the circulating system in accordance with Onshore Order #2:

Describe what will be on location to control well or mitigate other conditions: All necessary supplies (e.g. bentonite, cedar bark) for fluid control will be on site.

Describe the mud monitoring system utilized: An electronic pit volume totalizer (PVT) will be utilized on the circulating system to monitor pit volume, flow rate, pump pressure, and pump rate.

Circulating Medium Table

Operator Name: AMEREDEV OPERATING LLC

Well Name: HOLLY FED COM 26 36 05

Well Number: 121H

Top Depth	Bottom Depth	Mud Type	Min Weight (lbs/gal)	Max Weight (lbs/gal)	Density (lbs/cu ft)	Gel Strength (lbs/100 sqft)	PH	Viscosity (CP)	Salinity (ppm)	Filtration (cc)	Additional Characteristics
0	1246	WATER-BASED MUD	8.4	8.6							
1246	1081 2	OTHER : Diesel Brine Emulsion	8.5	9.4							
1081 2	1218 4	OIL-BASED MUD	10.5	12.5							

Section 6 - Test, Logging, Coring

List of production tests including testing procedures, equipment and safety measures:

A directional survey, measurement while drilling and a mudlog/geologic lithology log will all be run from surface to TD.

List of open and cased hole logs run in the well:

DS,MWD,MUDLOG

Coring operation description for the well:

No coring will be done on this well.

Section 7 - Pressure

Anticipated Bottom Hole Pressure: 5000

Anticipated Surface Pressure: 2319.52

Anticipated Bottom Hole Temperature(F): 160

Anticipated abnormal pressures, temperatures, or potential geologic hazards? NO

Describe:

Contingency Plans geohazards description:

Contingency Plans geohazards attachment:

Hydrogen Sulfide drilling operations plan required? YES

Hydrogen sulfide drilling operations plan:

H2S_Plan_20190521142408.pdf

Operator Name: AMEREDEV OPERATING LLC

Well Name: HOLLY FED COM 26 36 05

Well Number: 121H

Section 8 - Other Information

Proposed horizontal/directional/multi-lateral plan submission:

Hol121_DR_20190521142426.pdf

Hol121_LLR_20190521142427.pdf

5M_Annular_Preventer_Variance_and_Well_Control_Plan_20190521142439.pdf

Pressure_Control_Plan_Single_Well_MB4_3String_Big_Hole_BLM_20190521142439.pdf

Other proposed operations facets description:

4-STRING CONTINGENCY PLAN ATTACHED

Other proposed operations facets attachment:

CAPITAN_PROTECTION_CONTINGENCY_PLAN_20190521142453.pdf

Other Variance attachment:

R616__CoC_for_hoses_12_18_17_20190521142509.pdf

Requested_Exceptions__3_String_Revised_01312019_20190521142510.pdf


13 5/8" 5M BOP
Configuration

CO-FLEX LINE TO
CHOKE MANIFOLD

2" KILL LINE

4" 10M VALVES &

10M Check Valve



Wellbore Schematic

Well: Holly Fed Com 26-36-05 121H
SHL: Sec. 05 26S-36E 230' FNL & 310' FWL
BHL: Sec. 08 26S-36E 50' FSL & 380' FWL
 Lea, NM
Wellhead: A - 13-5/8" 10M x 13-5/8" SOW
 B - 13-5/8" 10M x 13-5/8" 10M
 C - 13-5/8" 10M x 13-5/8" 10M
 Tubing Spool - 5-1/8" 15M x 13-3/8" 10M
Xmas Tree: 2-9/16" 10M
Tubing: 2-7/8" L-80 6.5# 8rd EUE

Co. Well ID: xxxxx
AFE No.: xxxx-xxx
API No.: xxxxxxxxxxxx
GL: 3,008'
Field: Delaware
Objective: Wolfcamp B
TVD: 12,184'
MD: 22,940'
Rig: TBD **KB:** 27'
E-Mail: Wellsite2@amerede.com

Hole Size	Formation Tops	Logs Cement	Mud Weight
17.5"	Rustler 1,121' 13.375" 68# J-55 BTC 1,246'	785 Sacks TOC 0' 100% Excess	8.4-8.6 ppg WBM
12.25"	Salado 1,578' Tansill 3,407' Capitan Reef 3,851' Lamar 5,068' DV Tool 5,118' Bell Canyon 5,185' Brushy Canyon 7,187' Bone Spring Lime 8,247' First Bone Spring 9,619' Second Bone Spring 10,132' Third Bone Spring Upper 10,687' 9.625" 40# L-80HC BTC 10,812'	903 Sacks TOC 0' 50% Excess 1,723 Sacks TOC 0' 50% Excess	8.5 - 9.4 ppg Diesel Brine Emulsion
8.5"	Third Bone Spring 11,292' Wolfcamp A 11,562' Wolfcamp B 11,884' 5.5" 20# P-110CYHP BTC 22,940' Target Wolfcamp B 12184 TVD // 22940 MD	4,898 Sacks TOC 0' 25% Excess	10.5 - 12.5 ppg OBM

12° Build
 @
 11,638' MD
 thru
 12,728' MD

H₂S Drilling Operation Plan

1. **All Company and Contract personnel admitted on location must be trained by a qualified H₂S safety instructor to the following:**
 - a. Characteristics of H₂S
 - b. Physical effects and hazards
 - c. Principal and operation of H₂S detectors, warning system and briefing areas
 - d. Evacuation procedure, routes and first aid
 - e. Proper use of safety equipment and life support systems
 - f. Essential personnel meeting Medical Evaluation criteria will receive additional training on the proper use of 30 minute pressure demand air packs.
2. **Briefing Area:**
 - a. Two perpendicular areas will be designated by signs and readily accessible.
 - b. Upon location entry there will be a designated area to establish all safety compliance criteria (1.) has been met.
3. **H₂S Detection and Alarm Systems:**
 - a. H₂S sensors/detectors shall be located on the drilling rig floor, in the base of the sub structure/cellar area, and on the mud pits in the shale shaker area. Additional H₂S detectors may be placed as deemed necessary. All detectors will be set to initiate visual alarm at 10 ppm and visual with audible at 14 ppm and all equipment will be calibrated every 30 days or as needed.
 - b. An audio alarm will be installed on the derrick floor and in the top doghouse.
4. **Protective Equipment for Essential Personnel:**
 - a. **Breathing Apparatus:**
 - i. Rescue Packs (SCBA) - 1 Unit shall be placed at each briefing area.
 - ii. Two (SCBA) Units will be stored in safety trailer on location.
 - iii. Work/Escapes packs - 1 Unit will be available on rig floor in doghouse for emergency evacuation for driller.
 - b. **Auxiliary Rescue Equipment:**
 - i. Stretcher
 - ii. 2 - OSHA full body harnesses
 - iii. 100 ft. 5/8" OSHA approved rope
 - iv. 1 - 20# class ABC fire extinguisher
5. **Windsock and/or Wind Streamers:**
 - a. Windsock at mud pit area should be high enough to be visible.
 - b. Windsock on the rig floor should be high enough to be visible.
6. **Communication:**
 - a. While working under mask scripting boards will be used for communication where applicable.
 - b. Hand signals will be used when script boards are not applicable.

H₂S Drilling Operation Plan

- c. Two way radios will be used to communicate off location in case of emergency help is required. In most cases cellular telephones will be available at Drilling Foreman's Office.

7. **Drill Stem Testing:** - No Planned DST at this time.

8. **Mud program:**

- a. If H₂S is encountered, mud system will be altered if necessary to maintain control of formation. A mud gas separator will be brought into service along with H₂S scavengers if necessary.

9. **Metallurgy:**

- a. All drill strings, casing, tubing, wellhead, blowout preventer, drilling spool, kill lines, choke manifold and lines, and valves shall be suitable for H₂S service.
- b. Drilling Contractor supervisor will be required to be familiar with the effect H₂S has on tubular goods and other mechanical equipment provided through contractor.

H₂S Contingency Plan

Emergency Procedures

In the event of a release of H₂S, the first responder(s) must:

- Isolate the area and prevent entry by other persons into the 100 ppm ROE.
- Evacuate any public places encompassed by the 100 ppm ROE.
- Be equipped with H₂S monitors and air packs in order to control the release.
- Use the "buddy system" to ensure no injuries occur during the response.
- Take precautions to avoid personal injury during this operation.
- Contact Operator and/or local officials the aid in operation. See list of phone numbers attached.
- Have received training in the:
 - Detection of H₂S and
 - Measures for protection against the gas,
 - Equipment used for protection and emergency response.

Ignition of Gas Source

Should control of the well be considered lost and ignition considered, take care to protect against exposure to Sulfur Dioxide (SO₂). Intentional ignition must be coordinated with the NMOC and local officials. Additionally, the NM State Police may become involved. NM State Police shall be the Incident Command on scene of any major release. Take care to protect downwind whenever there is an ignition of the gas.

Characteristics of H₂S and SO₂

Common Name	Chemical Formula	Specific Gravity	Threshold Limit	Hazardous Limit	Lethal Concentration
Hydrogen Sulfide	H ₂ S	1.189 Air=1	10 ppm	100 ppm/hr	600 ppm
Sulfur Dioxide	SO ₂	2.21 Air=1	2 ppm	N/A	1000 ppm

Contacting Authorities

Amerdev Operating LLC personnel must liaise with local and state agencies to ensure a proper response to a major release. Additionally, the OCD must be notified of the release as soon as possible but no later than 4 hours. Agencies will ask for information such as type and volume of release, wind direction, location of release, etc. Be prepared with all information available including direction to site. The following call list of essential and potential responders has been prepared for use during a release. Amerdev Operating LLC's response must be in coordination with the State of New Mexico's "Hazardous Materials Emergency Response Plan" (HMER)

H₂S Contingency Plan**Ameredev Operating LLC – Emergency Phone 737-300-4799****Key Personnel:**

Name	Title	Office	Mobile
Floyd Hammond	Chief Operating officer	737-300-4724	512-783-6810
Zachary Boyd	Operations Superintendent	737-300-4725	432-385-6996
Blake Estrada	Construction Foreman		432-385-5831

Artesia

Ambulance	911
State Police	575-746-2703
City Police	575-746-2703
Sheriff's Office	575-746-9888
Fire Department	575-746-2701
Local Emergency Planning Committee	575-746-2122
New Mexico Oil Conservation Division	575-748-1283

Carlsbad

Ambulance	911
State Police	575-885-3137
City Police	575-885-2111
Sheriff's Office	575-887-7551
Fire Department	575-887-3798
Local Emergency Planning Committee	575-887-6544
US Bureau of Land Management	575-887-6544

Santa Fe

New Mexico Emergency Response Commission (Santa Fe)	505-476-9600
New Mexico Emergency Response Commission (Santa Fe) 24 Hrs	505-827-9126
New Mexico State Emergency Operations Center	505-476-9635

National

National Emergency Response Center (Washington, D.C.)	800-424-8802
-------------------------------------------------------	--------------

Medical

Flight for Life - 4000 24th St.; Lubbock, TX	806-743-9911
Aerocare - R3, Box 49F; Lubbock, TX	806-747-8923
Med Flight Air Amb - 2301 Yale Blvd S.E., #D3; Albuquerque, NM	505-842-4433
JSB Air Med Service - 2505 Clark Carr Loop S.E.; Albuquerque, NM	505-842-4949

AMEREDEV

Ameredev Operating, LLC.

RB/HOL

RB/HOL #1S

Holly 121H

Wellbore #1

Plan: Design #1

Standard Planning Report

22 February, 2019

Database:	EDM5000	Local Co-ordinate Reference:	Well Holly 121H
Company:	Ameredev Operating, LLC.	TVD Reference:	KB @ 3035.0usft
Project:	RB/HOL	MD Reference:	KB @ 3035.0usft
Site:	RB/HOL #1S	North Reference:	Grid
Well:	Holly 121H	Survey Calculation Method:	Minimum Curvature
Wellbore:	Wellbore #1		
Design:	Design #1		

Project	RB/HOL		
Map System:	US State Plane 1983	System Datum:	Mean Sea Level
Geo Datum:	North American Datum 1983		
Map Zone:	New Mexico Eastern Zone		

Site		RB/HOL #1S			
Site Position:		Northing:	394,006.29 usft	Latitude:	32° 4' 44.208 N
From:	Lat/Long	Easting:	863,001.28 usft	Longitude:	103° 17' 41.289 W
Position Uncertainty:	0.0 usft	Slot Radius:	13-3/16 "	Grid Convergence:	0.55 °

Well	Holly 121H					
Well Position	+N-S	0.4 usft	Northing:	394,006.68 usft	Latitude:	32° 4' 44.208 N
	+E-W	40.0 usft	Easting:	863,041.27 usft	Longitude:	103° 17' 40.824 W
Position Uncertainty		0.0 usft	Wellhead Elevation:		Ground Level:	3,008.0 usft

Wellbore	Wellbore #1				
Magnetics	Model Name	Sample Date	Declination (°)	Dip Angle (°)	Field Strength (nT)
	IGRF2015	12/13/2018	6.65	59.95	47,730.49957828

Design		Design #1			
Audit Notes:					
Version:		Phase:	PROTOTYPE	Tie On Depth:	0.0
Vertical Section:	Depth From (TVD)	+N/S	+E/W	Direction	
	(usft)	(usft)	(usft)	(°)	
	0.0	0.0	0.0	178.99	

Plan Survey Tool Program	Date	2/22/2019			
Depth From (usft)	Depth To (usft)	Survey (Wellbore)	Tool Name	Remarks	
1	0.0	22,940.4	Design #1 (Wellbore #1)	MWD	
				OWSG MWD - Standard	

Database: EDM5000
Company: Ameredev Operating, LLC.
Project: RB/HOL
Site: RB/HOL #1S
Well: Holly 121H
Wellbore: Wellbore #1
Design: Design #1

Local Co-ordinate Reference:
TVD Reference:
MD Reference:
North Reference:
Survey Calculation Method:

Well Holly 121H
KB @ 3035.0usft
KB @ 3035.0usft
Grid
Minimum Curvature

Plan Sections

Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)	TFO (°)	Target
0.0	0.00	0.00	0.0	0.0	0.0	0.00	0.00	0.00	0.00	
2,000.0	0.00	0.00	2,000.0	0.0	0.0	0.00	0.00	0.00	0.00	
2,300.0	6.00	41.00	2,299.5	11.8	10.3	2.00	2.00	0.00	41.00	
6,724.8	6.00	41.00	6,700.0	360.9	313.7	0.00	0.00	0.00	0.00	
7,024.8	0.00	0.00	6,999.5	372.8	324.0	2.00	-2.00	0.00	180.00	
8,525.3	0.00	0.00	8,500.0	372.8	324.0	0.00	0.00	0.00	0.00	
8,825.3	6.00	41.00	8,799.5	384.6	334.3	2.00	2.00	0.00	41.00	
10,836.9	6.00	41.00	10,800.0	543.3	472.3	0.00	0.00	0.00	0.00	
11,136.9	0.00	0.00	11,099.5	555.1	482.6	2.00	-2.00	0.00	180.00	
11,637.5	0.00	0.00	11,600.0	555.1	482.6	0.00	0.00	0.00	0.00	
12,238.3	66.02	229.13	12,076.4	352.6	248.5	10.99	10.99	0.00	229.13	
12,728.2	90.00	179.36	12,184.0	-70.4	68.5	10.99	4.89	-10.16	-71.03	Hol121 FTP2
22,940.4	90.00	179.36	12,184.0	-10,281.9	182.1	0.00	0.00	0.00	0.00	Hol121 BHL

Database: EDM5000
Company: Ameredev Operating, LLC.
Project: RB/HOL
Site: RB/HOL #1S
Well: Holly 121H
Wellbore: Wellbore #1
Design: Design #1

Local Co-ordinate Reference: Well Holly 121H
TVD Reference: KB @ 3035.0usft
MD Reference: KB @ 3035.0usft
North Reference: Grid
Survey Calculation Method: Minimum Curvature

Planned Survey

Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
0.0	0.00	0.00	0.0	0.0	0.0	0.0	0.00	0.00	0.00
100.0	0.00	0.00	100.0	0.0	0.0	0.0	0.00	0.00	0.00
200.0	0.00	0.00	200.0	0.0	0.0	0.0	0.00	0.00	0.00
300.0	0.00	0.00	300.0	0.0	0.0	0.0	0.00	0.00	0.00
400.0	0.00	0.00	400.0	0.0	0.0	0.0	0.00	0.00	0.00
500.0	0.00	0.00	500.0	0.0	0.0	0.0	0.00	0.00	0.00
600.0	0.00	0.00	600.0	0.0	0.0	0.0	0.00	0.00	0.00
700.0	0.00	0.00	700.0	0.0	0.0	0.0	0.00	0.00	0.00
800.0	0.00	0.00	800.0	0.0	0.0	0.0	0.00	0.00	0.00
900.0	0.00	0.00	900.0	0.0	0.0	0.0	0.00	0.00	0.00
1,000.0	0.00	0.00	1,000.0	0.0	0.0	0.0	0.00	0.00	0.00
1,100.0	0.00	0.00	1,100.0	0.0	0.0	0.0	0.00	0.00	0.00
1,200.0	0.00	0.00	1,200.0	0.0	0.0	0.0	0.00	0.00	0.00
1,300.0	0.00	0.00	1,300.0	0.0	0.0	0.0	0.00	0.00	0.00
1,400.0	0.00	0.00	1,400.0	0.0	0.0	0.0	0.00	0.00	0.00
1,500.0	0.00	0.00	1,500.0	0.0	0.0	0.0	0.00	0.00	0.00
1,600.0	0.00	0.00	1,600.0	0.0	0.0	0.0	0.00	0.00	0.00
1,700.0	0.00	0.00	1,700.0	0.0	0.0	0.0	0.00	0.00	0.00
1,800.0	0.00	0.00	1,800.0	0.0	0.0	0.0	0.00	0.00	0.00
1,900.0	0.00	0.00	1,900.0	0.0	0.0	0.0	0.00	0.00	0.00
2,000.0	0.00	0.00	2,000.0	0.0	0.0	0.0	0.00	0.00	0.00
2,100.0	2.00	41.00	2,100.0	1.3	1.1	-1.3	2.00	2.00	0.00
2,200.0	4.00	41.00	2,199.8	5.3	4.6	-5.2	2.00	2.00	0.00
2,300.0	6.00	41.00	2,299.5	11.8	10.3	-11.7	2.00	2.00	0.00
2,400.0	6.00	41.00	2,398.9	19.7	17.2	-19.4	0.00	0.00	0.00
2,500.0	6.00	41.00	2,498.4	27.6	24.0	-27.2	0.00	0.00	0.00
2,600.0	6.00	41.00	2,597.8	35.5	30.9	-35.0	0.00	0.00	0.00
2,700.0	6.00	41.00	2,697.3	43.4	37.7	-42.7	0.00	0.00	0.00
2,800.0	6.00	41.00	2,796.7	51.3	44.6	-50.5	0.00	0.00	0.00
2,900.0	6.00	41.00	2,896.2	59.2	51.4	-58.3	0.00	0.00	0.00
3,000.0	6.00	41.00	2,995.6	67.1	58.3	-66.0	0.00	0.00	0.00
3,100.0	6.00	41.00	3,095.1	75.0	65.2	-73.8	0.00	0.00	0.00
3,200.0	6.00	41.00	3,194.5	82.8	72.0	-81.6	0.00	0.00	0.00
3,300.0	6.00	41.00	3,294.0	90.7	78.9	-89.3	0.00	0.00	0.00
3,400.0	6.00	41.00	3,393.4	98.6	85.7	-97.1	0.00	0.00	0.00
3,500.0	6.00	41.00	3,492.9	106.5	92.6	-104.9	0.00	0.00	0.00
3,600.0	6.00	41.00	3,592.3	114.4	99.4	-112.6	0.00	0.00	0.00
3,700.0	6.00	41.00	3,691.8	122.3	106.3	-120.4	0.00	0.00	0.00
3,800.0	6.00	41.00	3,791.2	130.2	113.2	-128.2	0.00	0.00	0.00
3,900.0	6.00	41.00	3,890.7	138.1	120.0	-135.9	0.00	0.00	0.00
4,000.0	6.00	41.00	3,990.1	146.0	126.9	-143.7	0.00	0.00	0.00
4,100.0	6.00	41.00	4,089.6	153.8	133.7	-151.5	0.00	0.00	0.00
4,200.0	6.00	41.00	4,189.0	161.7	140.6	-159.2	0.00	0.00	0.00
4,300.0	6.00	41.00	4,288.5	169.6	147.4	-167.0	0.00	0.00	0.00
4,400.0	6.00	41.00	4,387.9	177.5	154.3	-174.7	0.00	0.00	0.00
4,500.0	6.00	41.00	4,487.4	185.4	161.2	-182.5	0.00	0.00	0.00
4,600.0	6.00	41.00	4,586.9	193.3	168.0	-190.3	0.00	0.00	0.00
4,700.0	6.00	41.00	4,686.3	201.2	174.9	-198.0	0.00	0.00	0.00
4,800.0	6.00	41.00	4,785.8	209.1	181.7	-205.8	0.00	0.00	0.00
4,900.0	6.00	41.00	4,885.2	217.0	188.6	-213.6	0.00	0.00	0.00
5,000.0	6.00	41.00	4,984.7	224.8	195.5	-221.3	0.00	0.00	0.00
5,100.0	6.00	41.00	5,084.1	232.7	202.3	-229.1	0.00	0.00	0.00
5,200.0	6.00	41.00	5,183.6	240.6	209.2	-236.9	0.00	0.00	0.00
5,300.0	6.00	41.00	5,283.0	248.5	216.0	-244.6	0.00	0.00	0.00

Database: EDM5000
Company: Ameredev Operating, LLC.
Project: RB/HOL
Site: RB/HOL #1S
Well: Holly 121H
Wellbore: Wellbore #1
Design: Design #1

Local Co-ordinate Reference: Well Holly 121H
TVD Reference: KB @ 3035.0usft
MD Reference: KB @ 3035.0usft
North Reference: Grid
Survey Calculation Method: Minimum Curvature

Planned Survey

Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
5,400.0	6.00	41.00	5,382.5	256.4	222.9	-252.4	0.00	0.00	0.00
5,500.0	6.00	41.00	5,481.9	264.3	229.7	-260.2	0.00	0.00	0.00
5,600.0	6.00	41.00	5,581.4	272.2	236.6	-267.9	0.00	0.00	0.00
5,700.0	6.00	41.00	5,680.8	280.1	243.5	-275.7	0.00	0.00	0.00
5,800.0	6.00	41.00	5,780.3	288.0	250.3	-283.5	0.00	0.00	0.00
5,900.0	6.00	41.00	5,879.7	295.8	257.2	-291.2	0.00	0.00	0.00
6,000.0	6.00	41.00	5,979.2	303.7	264.0	-299.0	0.00	0.00	0.00
6,100.0	6.00	41.00	6,078.6	311.6	270.9	-306.8	0.00	0.00	0.00
6,200.0	6.00	41.00	6,178.1	319.5	277.7	-314.5	0.00	0.00	0.00
6,300.0	6.00	41.00	6,277.5	327.4	284.6	-322.3	0.00	0.00	0.00
6,400.0	6.00	41.00	6,377.0	335.3	291.5	-330.1	0.00	0.00	0.00
6,500.0	6.00	41.00	6,476.4	343.2	298.3	-337.8	0.00	0.00	0.00
6,600.0	6.00	41.00	6,575.9	351.1	305.2	-345.6	0.00	0.00	0.00
6,700.0	6.00	41.00	6,675.3	359.0	312.0	-353.4	0.00	0.00	0.00
6,724.8	6.00	41.00	6,700.0	360.9	313.7	-355.3	0.00	0.00	0.00
6,800.0	4.50	41.00	6,774.9	366.1	318.2	-360.4	2.00	-2.00	0.00
6,900.0	2.50	41.00	6,874.7	370.7	322.2	-364.9	2.00	-2.00	0.00
7,000.0	0.50	41.00	6,974.7	372.7	324.0	-366.9	2.00	-2.00	0.00
7,024.8	0.00	0.00	6,999.5	372.8	324.0	-367.0	2.00	-2.00	0.00
7,100.0	0.00	0.00	7,074.7	372.8	324.0	-367.0	0.00	0.00	0.00
7,200.0	0.00	0.00	7,174.7	372.8	324.0	-367.0	0.00	0.00	0.00
7,300.0	0.00	0.00	7,274.7	372.8	324.0	-367.0	0.00	0.00	0.00
7,400.0	0.00	0.00	7,374.7	372.8	324.0	-367.0	0.00	0.00	0.00
7,500.0	0.00	0.00	7,474.7	372.8	324.0	-367.0	0.00	0.00	0.00
7,600.0	0.00	0.00	7,574.7	372.8	324.0	-367.0	0.00	0.00	0.00
7,700.0	0.00	0.00	7,674.7	372.8	324.0	-367.0	0.00	0.00	0.00
7,800.0	0.00	0.00	7,774.7	372.8	324.0	-367.0	0.00	0.00	0.00
7,900.0	0.00	0.00	7,874.7	372.8	324.0	-367.0	0.00	0.00	0.00
8,000.0	0.00	0.00	7,974.7	372.8	324.0	-367.0	0.00	0.00	0.00
8,100.0	0.00	0.00	8,074.7	372.8	324.0	-367.0	0.00	0.00	0.00
8,200.0	0.00	0.00	8,174.7	372.8	324.0	-367.0	0.00	0.00	0.00
8,300.0	0.00	0.00	8,274.7	372.8	324.0	-367.0	0.00	0.00	0.00
8,400.0	0.00	0.00	8,374.7	372.8	324.0	-367.0	0.00	0.00	0.00
8,500.0	0.00	0.00	8,474.7	372.8	324.0	-367.0	0.00	0.00	0.00
8,525.3	0.00	0.00	8,500.0	372.8	324.0	-367.0	0.00	0.00	0.00
8,600.0	1.49	41.00	8,574.7	373.5	324.7	-367.7	2.00	2.00	0.00
8,700.0	3.49	41.00	8,674.6	376.8	327.5	-370.9	2.00	2.00	0.00
8,800.0	5.49	41.00	8,774.2	382.7	332.7	-376.7	2.00	2.00	0.00
8,825.3	6.00	41.00	8,799.5	384.6	334.3	-378.6	2.00	2.00	0.00
8,900.0	6.00	41.00	8,873.7	390.5	339.4	-384.4	0.00	0.00	0.00
9,000.0	6.00	41.00	8,973.2	398.4	346.3	-392.2	0.00	0.00	0.00
9,100.0	6.00	41.00	9,072.6	406.3	353.2	-399.9	0.00	0.00	0.00
9,200.0	6.00	41.00	9,172.1	414.2	360.0	-407.7	0.00	0.00	0.00
9,300.0	6.00	41.00	9,271.5	422.0	366.9	-415.5	0.00	0.00	0.00
9,400.0	6.00	41.00	9,371.0	429.9	373.7	-423.2	0.00	0.00	0.00
9,500.0	6.00	41.00	9,470.4	437.8	380.6	-431.0	0.00	0.00	0.00
9,600.0	6.00	41.00	9,569.9	445.7	387.4	-438.8	0.00	0.00	0.00
9,700.0	6.00	41.00	9,669.3	453.6	394.3	-446.5	0.00	0.00	0.00
9,800.0	6.00	41.00	9,768.8	461.5	401.2	-454.3	0.00	0.00	0.00
9,900.0	6.00	41.00	9,868.2	469.4	408.0	-462.1	0.00	0.00	0.00
10,000.0	6.00	41.00	9,967.7	477.3	414.9	-469.8	0.00	0.00	0.00
10,100.0	6.00	41.00	10,067.1	485.2	421.7	-477.6	0.00	0.00	0.00
10,200.0	6.00	41.00	10,166.6	493.0	428.6	-485.4	0.00	0.00	0.00
10,300.0	6.00	41.00	10,266.0	500.9	435.5	-493.1	0.00	0.00	0.00

Database: EDM5000
Company: Ameredev Operating, LLC.
Project: RB/HOL
Site: RB/HOL #1S
Well: Holly 121H
Wellbore: Wellbore #1
Design: Design #1

Local Co-ordinate Reference: Well Holly 121H
TVD Reference: KB @ 3035.0usft
MD Reference: KB @ 3035.0usft
North Reference: Grid
Survey Calculation Method: Minimum Curvature

Planned Survey

Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
10,400.0	6.00	41.00	10,365.5	508.8	442.3	-500.9	0.00	0.00	0.00
10,500.0	6.00	41.00	10,464.9	516.7	449.2	-508.7	0.00	0.00	0.00
10,600.0	6.00	41.00	10,564.4	524.6	456.0	-516.4	0.00	0.00	0.00
10,700.0	6.00	41.00	10,663.8	532.5	462.9	-524.2	0.00	0.00	0.00
10,800.0	6.00	41.00	10,763.3	540.4	469.7	-532.0	0.00	0.00	0.00
10,836.9	6.00	41.00	10,800.0	543.3	472.3	-534.8	0.00	0.00	0.00
10,900.0	4.74	41.00	10,862.8	547.7	476.1	-539.2	2.00	-2.00	0.00
11,000.0	2.74	41.00	10,962.6	552.7	480.4	-544.1	2.00	-2.00	0.00
11,100.0	0.74	41.00	11,062.5	555.0	482.4	-546.3	2.00	-2.00	0.00
11,136.9	0.00	0.00	11,099.5	555.1	482.6	-546.5	2.00	-2.00	0.00
11,200.0	0.00	0.00	11,162.5	555.1	482.6	-546.5	0.00	0.00	0.00
11,300.0	0.00	0.00	11,262.5	555.1	482.6	-546.5	0.00	0.00	0.00
11,400.0	0.00	0.00	11,362.5	555.1	482.6	-546.5	0.00	0.00	0.00
11,500.0	0.00	0.00	11,462.5	555.1	482.6	-546.5	0.00	0.00	0.00
11,600.0	0.00	0.00	11,562.5	555.1	482.6	-546.5	0.00	0.00	0.00
11,637.5	0.00	0.00	11,600.0	555.1	482.6	-546.5	0.00	0.00	0.00
Hol121 KOP									
11,700.0	6.87	229.13	11,662.4	552.7	479.7	-544.1	10.99	10.99	0.00
11,800.0	17.86	229.13	11,759.9	538.7	463.6	-530.4	10.99	10.99	0.00
11,900.0	28.85	229.13	11,851.6	512.8	433.6	-505.0	10.99	10.99	0.00
12,000.0	39.84	229.13	11,934.0	475.9	391.0	-468.9	10.99	10.99	0.00
12,100.0	50.83	229.13	12,004.2	429.5	337.3	-423.4	10.99	10.99	0.00
12,200.0	61.81	229.13	12,059.6	375.1	274.5	-370.2	10.99	10.99	0.00
12,238.3	66.02	229.13	12,076.4	352.6	248.5	-348.1	10.99	10.99	0.00
12,300.0	68.38	222.23	12,100.4	312.9	207.9	-309.1	10.99	3.82	-11.18
12,400.0	72.76	211.54	12,133.7	237.5	151.5	-234.8	10.99	4.38	-10.69
12,500.0	77.68	201.38	12,159.3	151.1	108.5	-149.1	10.99	4.92	-10.17
12,534.7	79.48	197.95	12,166.1	119.1	97.1	-117.3	10.99	5.19	-9.88
Hol121 FTP									
12,600.0	82.96	191.60	12,176.1	56.7	80.7	-55.2	10.99	5.33	-9.72
12,700.0	88.44	182.04	12,183.6	-42.2	68.9	43.4	10.99	5.48	-9.56
12,728.2	90.00	179.36	12,184.0	-70.4	68.5	71.6	10.99	5.53	-9.50
Hol121 FTP2									
12,800.0	90.00	179.36	12,184.0	-142.2	69.3	143.4	0.00	0.00	0.00
12,900.0	90.00	179.36	12,184.0	-242.2	70.4	243.4	0.00	0.00	0.00
13,000.0	90.00	179.36	12,184.0	-342.2	71.6	343.4	0.00	0.00	0.00
13,100.0	90.00	179.36	12,184.0	-442.2	72.7	443.4	0.00	0.00	0.00
13,200.0	90.00	179.36	12,184.0	-542.1	73.8	543.4	0.00	0.00	0.00
13,300.0	90.00	179.36	12,184.0	-642.1	74.9	643.4	0.00	0.00	0.00
13,400.0	90.00	179.36	12,184.0	-742.1	76.0	743.4	0.00	0.00	0.00
13,500.0	90.00	179.36	12,184.0	-842.1	77.1	843.4	0.00	0.00	0.00
13,600.0	90.00	179.36	12,184.0	-942.1	78.2	943.4	0.00	0.00	0.00
13,700.0	90.00	179.36	12,184.0	-1,042.1	79.3	1,043.4	0.00	0.00	0.00
13,800.0	90.00	179.36	12,184.0	-1,142.1	80.5	1,143.4	0.00	0.00	0.00
13,900.0	90.00	179.36	12,184.0	-1,242.1	81.6	1,243.4	0.00	0.00	0.00
14,000.0	90.00	179.36	12,184.0	-1,342.1	82.7	1,343.4	0.00	0.00	0.00
14,100.0	90.00	179.36	12,184.0	-1,442.1	83.8	1,443.3	0.00	0.00	0.00
14,200.0	90.00	179.36	12,184.0	-1,542.1	84.9	1,543.3	0.00	0.00	0.00
14,300.0	90.00	179.36	12,184.0	-1,642.1	86.0	1,643.3	0.00	0.00	0.00
14,400.0	90.00	179.36	12,184.0	-1,742.1	87.1	1,743.3	0.00	0.00	0.00
14,500.0	90.00	179.36	12,184.0	-1,842.1	88.2	1,843.3	0.00	0.00	0.00
14,600.0	90.00	179.36	12,184.0	-1,942.1	89.4	1,943.3	0.00	0.00	0.00
14,700.0	90.00	179.36	12,184.0	-2,042.1	90.5	2,043.3	0.00	0.00	0.00

Database:	EDM5000	Local Co-ordinate Reference:	Well Holly 121H
Company:	Ameredev Operating, LLC.	TVD Reference:	KB @ 3035.0usft
Project:	RB/HOL	MD Reference:	KB @ 3035.0usft
Site:	RB/HOL #1S	North Reference:	Grid
Well:	Holly 121H	Survey Calculation Method:	Minimum Curvature
Wellbore:	Wellbore #1		
Design:	Design #1		

Planned Survey

Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
14,800.0	90.00	179.36	12,184.0	-2,142.0	91.6	2,143.3	0.00	0.00	0.00
14,900.0	90.00	179.36	12,184.0	-2,242.0	92.7	2,243.3	0.00	0.00	0.00
15,000.0	90.00	179.36	12,184.0	-2,342.0	93.8	2,343.3	0.00	0.00	0.00
15,100.0	90.00	179.36	12,184.0	-2,442.0	94.9	2,443.3	0.00	0.00	0.00
15,200.0	90.00	179.36	12,184.0	-2,542.0	96.0	2,543.3	0.00	0.00	0.00
15,300.0	90.00	179.36	12,184.0	-2,642.0	97.1	2,643.3	0.00	0.00	0.00
15,400.0	90.00	179.36	12,184.0	-2,742.0	98.3	2,743.3	0.00	0.00	0.00
15,500.0	90.00	179.36	12,184.0	-2,842.0	99.4	2,843.3	0.00	0.00	0.00
15,600.0	90.00	179.36	12,184.0	-2,942.0	100.5	2,943.3	0.00	0.00	0.00
15,700.0	90.00	179.36	12,184.0	-3,042.0	101.6	3,043.3	0.00	0.00	0.00
15,800.0	90.00	179.36	12,184.0	-3,142.0	102.7	3,143.3	0.00	0.00	0.00
15,900.0	90.00	179.36	12,184.0	-3,242.0	103.8	3,243.3	0.00	0.00	0.00
16,000.0	90.00	179.36	12,184.0	-3,342.0	104.9	3,343.3	0.00	0.00	0.00
16,100.0	90.00	179.36	12,184.0	-3,442.0	106.0	3,443.3	0.00	0.00	0.00
16,200.0	90.00	179.36	12,184.0	-3,542.0	107.2	3,543.3	0.00	0.00	0.00
16,300.0	90.00	179.36	12,184.0	-3,642.0	108.3	3,643.3	0.00	0.00	0.00
16,400.0	90.00	179.36	12,184.0	-3,741.9	109.4	3,743.3	0.00	0.00	0.00
16,500.0	90.00	179.36	12,184.0	-3,841.9	110.5	3,843.3	0.00	0.00	0.00
16,600.0	90.00	179.36	12,184.0	-3,941.9	111.6	3,943.3	0.00	0.00	0.00
16,700.0	90.00	179.36	12,184.0	-4,041.9	112.7	4,043.3	0.00	0.00	0.00
16,800.0	90.00	179.36	12,184.0	-4,141.9	113.8	4,143.3	0.00	0.00	0.00
16,900.0	90.00	179.36	12,184.0	-4,241.9	114.9	4,243.3	0.00	0.00	0.00
17,000.0	90.00	179.36	12,184.0	-4,341.9	116.1	4,343.3	0.00	0.00	0.00
17,100.0	90.00	179.36	12,184.0	-4,441.9	117.2	4,443.3	0.00	0.00	0.00
17,200.0	90.00	179.36	12,184.0	-4,541.9	118.3	4,543.3	0.00	0.00	0.00
17,300.0	90.00	179.36	12,184.0	-4,641.9	119.4	4,643.3	0.00	0.00	0.00
17,400.0	90.00	179.36	12,184.0	-4,741.9	120.5	4,743.3	0.00	0.00	0.00
17,500.0	90.00	179.36	12,184.0	-4,841.9	121.6	4,843.3	0.00	0.00	0.00
17,600.0	90.00	179.36	12,184.0	-4,941.9	122.7	4,943.3	0.00	0.00	0.00
17,700.0	90.00	179.36	12,184.0	-5,041.9	123.8	5,043.3	0.00	0.00	0.00
17,708.0	90.00	179.36	12,184.0	-5,049.9	123.9	5,051.3	0.00	0.00	0.00
HOL121 Into NMNM137473									
17,800.0	90.00	179.36	12,184.0	-5,141.9	125.0	5,143.3	0.00	0.00	0.00
17,900.0	90.00	179.36	12,184.0	-5,241.9	126.1	5,243.3	0.00	0.00	0.00
18,000.0	90.00	179.36	12,184.0	-5,341.9	127.2	5,343.3	0.00	0.00	0.00
18,100.0	90.00	179.36	12,184.0	-5,441.8	128.3	5,443.3	0.00	0.00	0.00
18,200.0	90.00	179.36	12,184.0	-5,541.8	129.4	5,543.3	0.00	0.00	0.00
18,300.0	90.00	179.36	12,184.0	-5,641.8	130.5	5,643.3	0.00	0.00	0.00
18,400.0	90.00	179.36	12,184.0	-5,741.8	131.6	5,743.3	0.00	0.00	0.00
18,500.0	90.00	179.36	12,184.0	-5,841.8	132.7	5,843.3	0.00	0.00	0.00
18,600.0	90.00	179.36	12,184.0	-5,941.8	133.8	5,943.3	0.00	0.00	0.00
18,700.0	90.00	179.36	12,184.0	-6,041.8	135.0	6,043.2	0.00	0.00	0.00
18,800.0	90.00	179.36	12,184.0	-6,141.8	136.1	6,143.2	0.00	0.00	0.00
18,900.0	90.00	179.36	12,184.0	-6,241.8	137.2	6,243.2	0.00	0.00	0.00
19,000.0	90.00	179.36	12,184.0	-6,341.8	138.3	6,343.2	0.00	0.00	0.00
19,100.0	90.00	179.36	12,184.0	-6,441.8	139.4	6,443.2	0.00	0.00	0.00
19,200.0	90.00	179.36	12,184.0	-6,541.8	140.5	6,543.2	0.00	0.00	0.00
19,300.0	90.00	179.36	12,184.0	-6,641.8	141.6	6,643.2	0.00	0.00	0.00
19,400.0	90.00	179.36	12,184.0	-6,741.8	142.7	6,743.2	0.00	0.00	0.00
19,500.0	90.00	179.36	12,184.0	-6,841.8	143.9	6,843.2	0.00	0.00	0.00
19,600.0	90.00	179.36	12,184.0	-6,941.8	145.0	6,943.2	0.00	0.00	0.00
19,700.0	90.00	179.36	12,184.0	-7,041.7	146.1	7,043.2	0.00	0.00	0.00
19,800.0	90.00	179.36	12,184.0	-7,141.7	147.2	7,143.2	0.00	0.00	0.00

Database:	EDM5000	Local Co-ordinate Reference:	Well Holly 121H
Company:	Ameredev Operating, LLC.	TVD Reference:	KB @ 3035.0usft
Project:	RB/HOL	MD Reference:	KB @ 3035.0usft
Site:	RB/HOL #1S	North Reference:	Grid
Well:	Holly 121H	Survey Calculation Method:	Minimum Curvature
Wellbore:	Wellbore #1		
Design:	Design #1		

Planned Survey

Measured Depth (usft)	Inclination (°)	Azimuth (°)	Vertical Depth (usft)	+N/-S (usft)	+E/-W (usft)	Vertical Section (usft)	Dogleg Rate (°/100usft)	Build Rate (°/100usft)	Turn Rate (°/100usft)
19,900.0	90.00	179.36	12,184.0	-7,241.7	148.3	7,243.2	0.00	0.00	0.00
20,000.0	90.00	179.36	12,184.0	-7,341.7	149.4	7,343.2	0.00	0.00	0.00
20,100.0	90.00	179.36	12,184.0	-7,441.7	150.5	7,443.2	0.00	0.00	0.00
20,200.0	90.00	179.36	12,184.0	-7,541.7	151.6	7,543.2	0.00	0.00	0.00
20,300.0	90.00	179.36	12,184.0	-7,641.7	152.8	7,643.2	0.00	0.00	0.00
20,400.0	90.00	179.36	12,184.0	-7,741.7	153.9	7,743.2	0.00	0.00	0.00
20,500.0	90.00	179.36	12,184.0	-7,841.7	155.0	7,843.2	0.00	0.00	0.00
20,600.0	90.00	179.36	12,184.0	-7,941.7	156.1	7,943.2	0.00	0.00	0.00
20,700.0	90.00	179.36	12,184.0	-8,041.7	157.2	8,043.2	0.00	0.00	0.00
20,800.0	90.00	179.36	12,184.0	-8,141.7	158.3	8,143.2	0.00	0.00	0.00
20,900.0	90.00	179.36	12,184.0	-8,241.7	159.4	8,243.2	0.00	0.00	0.00
21,000.0	90.00	179.36	12,184.0	-8,341.7	160.5	8,343.2	0.00	0.00	0.00
21,100.0	90.00	179.36	12,184.0	-8,441.7	161.7	8,443.2	0.00	0.00	0.00
21,200.0	90.00	179.36	12,184.0	-8,541.7	162.8	8,543.2	0.00	0.00	0.00
21,300.0	90.00	179.36	12,184.0	-8,641.6	163.9	8,643.2	0.00	0.00	0.00
21,400.0	90.00	179.36	12,184.0	-8,741.6	165.0	8,743.2	0.00	0.00	0.00
21,500.0	90.00	179.36	12,184.0	-8,841.6	166.1	8,843.2	0.00	0.00	0.00
21,600.0	90.00	179.36	12,184.0	-8,941.6	167.2	8,943.2	0.00	0.00	0.00
21,700.0	90.00	179.36	12,184.0	-9,041.6	168.3	9,043.2	0.00	0.00	0.00
21,800.0	90.00	179.36	12,184.0	-9,141.6	169.4	9,143.2	0.00	0.00	0.00
21,900.0	90.00	179.36	12,184.0	-9,241.6	170.6	9,243.2	0.00	0.00	0.00
22,000.0	90.00	179.36	12,184.0	-9,341.6	171.7	9,343.2	0.00	0.00	0.00
22,100.0	90.00	179.36	12,184.0	-9,441.6	172.8	9,443.2	0.00	0.00	0.00
22,200.0	90.00	179.36	12,184.0	-9,541.6	173.9	9,543.2	0.00	0.00	0.00
22,300.0	90.00	179.36	12,184.0	-9,641.6	175.0	9,643.2	0.00	0.00	0.00
22,400.0	90.00	179.36	12,184.0	-9,741.6	176.1	9,743.2	0.00	0.00	0.00
22,500.0	90.00	179.36	12,184.0	-9,841.6	177.2	9,843.2	0.00	0.00	0.00
22,600.0	90.00	179.36	12,184.0	-9,941.6	178.3	9,943.2	0.00	0.00	0.00
22,700.0	90.00	179.36	12,184.0	-10,041.6	179.5	10,043.2	0.00	0.00	0.00
22,800.0	90.00	179.36	12,184.0	-10,141.6	180.6	10,143.2	0.00	0.00	0.00
22,890.4	90.00	179.36	12,184.0	-10,231.9	181.6	10,233.5	0.00	0.00	0.00
Hol121 LTP									
22,900.0	90.00	179.36	12,184.0	-10,241.5	181.7	10,243.2	0.00	0.00	0.00
22,940.4	90.00	179.36	12,184.0	-10,281.9	182.1	10,283.5	0.00	0.00	0.00
Hol121 BHL									

Database:	EDM5000	Local Co-ordinate Reference:	Well Holly 121H
Company:	Ameredev Operating, LLC.	TVD Reference:	KB @ 3035.0usft
Project:	RB/HOL	MD Reference:	KB @ 3035.0usft
Site:	RB/HOL #1S	North Reference:	Grid
Well:	Holly 121H	Survey Calculation Method:	Minimum Curvature
Wellbore:	Wellbore #1		
Design:	Design #1		

Design Targets

Target Name - hit/miss target - Shape	Dip Angle (°)	Dip Dir. (°)	TVD (usft)	+N/-S (usft)	+E/-W (usft)	Northing (usft)	Easting (usft)	Latitude	Longitude
Hol121 KOP - plan hits target center - Point	0.00	0.01	11,600.0	555.1	482.6	394,561.81	863,523.84	32° 4' 49.655 N	103° 17' 35.154 W
Hol121 BHL - plan hits target center - Point	0.00	0.00	12,184.0	-10,281.9	182.1	383,724.76	863,223.40	32° 3' 2.454 N	103° 17' 39.858 W
Hol121 FTP2 - plan hits target center - Point	0.00	0.00	12,184.0	-70.4	68.5	393,936.29	863,109.80	32° 4' 43.505 N	103° 17' 40.035 W
Hol121 LTP - plan hits target center - Point	0.00	0.00	12,184.0	-10,231.9	181.6	383,774.75	863,222.86	32° 3' 2.949 N	103° 17' 39.858 W
Hol121 FTP - plan misses target center by 35.7usft at 12534.7usft MD (12166.1 TVD, 119.1 N, 97.1 E) - Point	0.00	0.00	12,184.0	130.7	68.5	394,137.37	863,109.80	32° 4' 45.494 N	103° 17' 40.013 W

Plan Annotations

Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates		Comment
		+N/-S (usft)	+E/-W (usft)	
17,708.0	12,184.0	-5,049.9	123.9	Hol121 into NMNM137473

AMEREDEV

Ameredev Operating, LLC.

RB/HOL

RB/HOL #1S

Holly 121H

Wellbore #1

Plan: Design #1

Lease Penetration Section Line Foot

22 February, 2019

Company:	Ameredev Operating, LLC.	Local Co-ordinate Reference:	Well Holly 121H
Project:	RB/HOL	TVD Reference:	KB @ 3035.0usft
Site:	RB/HOL #1S	MD Reference:	KB @ 3035.0usft
Well:	Holly 121H	North Reference:	Grid
Wellbore:	Wellbore #1	Survey Calculation Method:	Minimum Curvature
Design:	Design #1	Database:	EDM5000

Project	RB/HOL		
Map System:	US State Plane 1983	System Datum:	Mean Sea Level
Geo Datum:	North American Datum 1983		
Map Zone:	New Mexico Eastern Zone		

Site		RB/HOL #1S			
Site Position:		Northing:	394,006.29 usft	Latitude:	32° 4' 44.208 N
From:	Lat/Long	Easting:	863,001.28 usft	Longitude:	103° 17' 41.289 W
Position Uncertainty:	0.0 usft	Slot Radius:	13-3/16"	Grid Convergence:	0.55 °

Well	Holly 121H					
Well Position	+N/-S	0.0 usft	Northing:	394,006.68 usft	Latitude:	32° 4' 44.208 N
	+E/-W	0.0 usft	Easting:	863,041.27 usft	Longitude:	103° 17' 40.824 W
Position Uncertainty	0.0 usft	Wellhead Elevation:	usft	Ground Level:	3,008.0 usft	

Wellbore	Wellbore #1				
Magnetics	Model Name	Sample Date	Declination (°)	Dip Angle (°)	Field Strength (nT)
	IGRF2015	12/13/2018	6.65	59.95	47,730.49957828

Design	Design #1			
Audit Notes:				
Version:	Phase:	PROTOTYPE	Tie On Depth:	0.0
Vertical Section:	Depth From (TVD) (usft)	+N/-S (usft)	+E/-W (usft)	Direction (°)
	0.0	0.0	0.0	178.99

Survey Tool Program	Date 2/22/2019			
From (usft)	To (usft)	Survey (Wellbore)	Tool Name	Description
0.0	22,940.4	Design #1 (Wellbore #1)	MWD	OWSG MWD - Standard

Planned Survey							
MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	+FSL/-FNL (usft)	+FWL/-FEL (usft)	Latitude	Longitude
0.0	0.00	0.00	0.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
100.0	0.00	0.00	100.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
200.0	0.00	0.00	200.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
300.0	0.00	0.00	300.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
400.0	0.00	0.00	400.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
500.0	0.00	0.00	500.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
600.0	0.00	0.00	600.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
700.0	0.00	0.00	700.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
800.0	0.00	0.00	800.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
900.0	0.00	0.00	900.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
1,000.0	0.00	0.00	1,000.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
1,100.0	0.00	0.00	1,100.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W

Company: Ameredev Operating, LLC.
 Project: RB/HOL
 Site: RB/HOL #1S
 Well: Holly 121H
 Wellbore: Wellbore #1
 Design: Design #1

Local Co-ordinate Reference: Well Holly 121H
 TVD Reference: KB @ 3035.0usft
 MD Reference: KB @ 3035.0usft
 North Reference: Grid
 Survey Calculation Method: Minimum Curvature
 Database: EDM5000

Planned Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	+FSL/-FNL (usft)	+FWL/-FEL (usft)	Latitude	Longitude
1,200.0	0.00	0.00	1,200.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
1,300.0	0.00	0.00	1,300.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
1,400.0	0.00	0.00	1,400.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
1,500.0	0.00	0.00	1,500.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
1,600.0	0.00	0.00	1,600.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
1,700.0	0.00	0.00	1,700.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
1,800.0	0.00	0.00	1,800.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
1,900.0	0.00	0.00	1,900.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
2,000.0	0.00	0.00	2,000.0	-229.6	310.0	32° 4' 44.208 N	103° 17' 40.824 W
2,100.0	2.00	41.00	2,100.0	-228.3	311.1	32° 4' 44.221 N	103° 17' 40.810 W
2,200.0	4.00	41.00	2,199.8	-224.3	314.6	32° 4' 44.259 N	103° 17' 40.770 W
2,300.0	6.00	41.00	2,299.5	-217.8	320.3	32° 4' 44.324 N	103° 17' 40.703 W
2,400.0	6.00	41.00	2,398.9	-209.9	327.1	32° 4' 44.401 N	103° 17' 40.622 W
2,500.0	6.00	41.00	2,498.4	-202.0	334.0	32° 4' 44.479 N	103° 17' 40.542 W
2,600.0	6.00	41.00	2,597.8	-194.1	340.9	32° 4' 44.556 N	103° 17' 40.461 W
2,700.0	6.00	41.00	2,697.3	-186.2	347.7	32° 4' 44.634 N	103° 17' 40.381 W
2,800.0	6.00	41.00	2,796.7	-178.3	354.6	32° 4' 44.711 N	103° 17' 40.300 W
2,900.0	6.00	41.00	2,896.2	-170.4	361.4	32° 4' 44.788 N	103° 17' 40.219 W
3,000.0	6.00	41.00	2,995.6	-162.5	368.3	32° 4' 44.866 N	103° 17' 40.139 W
3,100.0	6.00	41.00	3,095.1	-154.7	375.1	32° 4' 44.943 N	103° 17' 40.058 W
3,200.0	6.00	41.00	3,194.5	-146.8	382.0	32° 4' 45.021 N	103° 17' 39.978 W
3,300.0	6.00	41.00	3,294.0	-138.9	388.9	32° 4' 45.098 N	103° 17' 39.897 W
3,400.0	6.00	41.00	3,393.4	-131.0	395.7	32° 4' 45.175 N	103° 17' 39.817 W
3,500.0	6.00	41.00	3,492.9	-123.1	402.6	32° 4' 45.253 N	103° 17' 39.736 W
3,600.0	6.00	41.00	3,592.3	-115.2	409.4	32° 4' 45.330 N	103° 17' 39.655 W
3,700.0	6.00	41.00	3,691.8	-107.3	416.3	32° 4' 45.408 N	103° 17' 39.575 W
3,800.0	6.00	41.00	3,791.2	-99.4	423.1	32° 4' 45.485 N	103° 17' 39.494 W
3,900.0	6.00	41.00	3,890.7	-91.5	430.0	32° 4' 45.562 N	103° 17' 39.414 W
4,000.0	6.00	41.00	3,990.1	-83.7	436.9	32° 4' 45.640 N	103° 17' 39.333 W
4,100.0	6.00	41.00	4,089.6	-75.8	443.7	32° 4' 45.717 N	103° 17' 39.252 W
4,200.0	6.00	41.00	4,189.0	-67.9	450.6	32° 4' 45.795 N	103° 17' 39.172 W
4,300.0	6.00	41.00	4,288.5	-60.0	457.4	32° 4' 45.872 N	103° 17' 39.091 W
4,400.0	6.00	41.00	4,387.9	-52.1	464.3	32° 4' 45.949 N	103° 17' 39.011 W
4,500.0	6.00	41.00	4,487.4	-44.2	471.2	32° 4' 46.027 N	103° 17' 38.930 W
4,600.0	6.00	41.00	4,586.9	-36.3	478.0	32° 4' 46.104 N	103° 17' 38.850 W
4,700.0	6.00	41.00	4,686.3	-28.4	484.9	32° 4' 46.182 N	103° 17' 38.769 W
4,800.0	6.00	41.00	4,785.8	-20.5	491.7	32° 4' 46.259 N	103° 17' 38.688 W
4,900.0	6.00	41.00	4,885.2	-12.7	498.6	32° 4' 46.336 N	103° 17' 38.608 W
5,000.0	6.00	41.00	4,984.7	-4.8	505.4	32° 4' 46.414 N	103° 17' 38.527 W
5,100.0	6.00	41.00	5,084.1	3.1	512.3	32° 4' 46.491 N	103° 17' 38.447 W
5,200.0	6.00	41.00	5,183.6	11.0	519.2	32° 4' 46.569 N	103° 17' 38.366 W
5,300.0	6.00	41.00	5,283.0	18.9	526.0	32° 4' 46.646 N	103° 17' 38.286 W
5,400.0	6.00	41.00	5,382.5	26.8	532.9	32° 4' 46.723 N	103° 17' 38.205 W
5,500.0	6.00	41.00	5,481.9	34.7	539.7	32° 4' 46.801 N	103° 17' 38.124 W

Company: Ameredev Operating, LLC.
Project: RB/HOL
Site: RB/HOL #1S
Well: Holly 121H
Wellbore: Wellbore #1
Design: Design #1

Local Co-ordinate Reference: Well Holly 121H
TVD Reference: KB @ 3035.0usft
MD Reference: KB @ 3035.0usft
North Reference: Grid
Survey Calculation Method: Minimum Curvature
Database: EDM5000

Planned Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	+FSL/-FNL (usft)	+FWL/-FEL (usft)	Latitude	Longitude
5,600.0	6.00	41.00	5,581.4	42.6	546.6	32° 4' 46.878 N	103° 17' 38.044 W
5,700.0	6.00	41.00	5,680.8	50.5	553.4	32° 4' 46.956 N	103° 17' 37.963 W
5,800.0	6.00	41.00	5,780.3	58.3	560.3	32° 4' 47.033 N	103° 17' 37.883 W
5,900.0	6.00	41.00	5,879.7	66.2	567.2	32° 4' 47.111 N	103° 17' 37.802 W
6,000.0	6.00	41.00	5,979.2	74.1	574.0	32° 4' 47.188 N	103° 17' 37.721 W
6,100.0	6.00	41.00	6,078.6	82.0	580.9	32° 4' 47.265 N	103° 17' 37.641 W
6,200.0	6.00	41.00	6,178.1	89.9	587.7	32° 4' 47.343 N	103° 17' 37.560 W
6,300.0	6.00	41.00	6,277.5	97.8	594.6	32° 4' 47.420 N	103° 17' 37.480 W
6,400.0	6.00	41.00	6,377.0	105.7	601.4	32° 4' 47.498 N	103° 17' 37.399 W
6,500.0	6.00	41.00	6,476.4	113.6	608.3	32° 4' 47.575 N	103° 17' 37.319 W
6,600.0	6.00	41.00	6,575.9	121.5	615.2	32° 4' 47.652 N	103° 17' 37.238 W
6,700.0	6.00	41.00	6,675.3	129.3	622.0	32° 4' 47.730 N	103° 17' 37.157 W
6,724.8	6.00	41.00	6,700.0	131.3	623.7	32° 4' 47.749 N	103° 17' 37.137 W
6,800.0	4.50	41.00	6,774.9	136.5	628.2	32° 4' 47.800 N	103° 17' 37.084 W
6,900.0	2.50	41.00	6,874.7	141.1	632.2	32° 4' 47.845 N	103° 17' 37.037 W
7,000.0	0.50	41.00	6,974.7	143.1	633.9	32° 4' 47.864 N	103° 17' 37.017 W
7,024.8	0.00	0.00	6,999.5	143.1	634.0	32° 4' 47.865 N	103° 17' 37.016 W
7,100.0	0.00	0.00	7,074.7	143.1	634.0	32° 4' 47.865 N	103° 17' 37.016 W
7,200.0	0.00	0.00	7,174.7	143.1	634.0	32° 4' 47.865 N	103° 17' 37.016 W
7,300.0	0.00	0.00	7,274.7	143.1	634.0	32° 4' 47.865 N	103° 17' 37.016 W
7,400.0	0.00	0.00	7,374.7	143.1	634.0	32° 4' 47.865 N	103° 17' 37.016 W
7,500.0	0.00	0.00	7,474.7	143.1	634.0	32° 4' 47.865 N	103° 17' 37.016 W
7,600.0	0.00	0.00	7,574.7	143.1	634.0	32° 4' 47.865 N	103° 17' 37.016 W
7,700.0	0.00	0.00	7,674.7	143.1	634.0	32° 4' 47.865 N	103° 17' 37.016 W
7,800.0	0.00	0.00	7,774.7	143.1	634.0	32° 4' 47.865 N	103° 17' 37.016 W
7,900.0	0.00	0.00	7,874.7	143.1	634.0	32° 4' 47.865 N	103° 17' 37.016 W
8,000.0	0.00	0.00	7,974.7	143.1	634.0	32° 4' 47.865 N	103° 17' 37.016 W
8,100.0	0.00	0.00	8,074.7	143.1	634.0	32° 4' 47.865 N	103° 17' 37.016 W
8,200.0	0.00	0.00	8,174.7	143.1	634.0	32° 4' 47.865 N	103° 17' 37.016 W
8,300.0	0.00	0.00	8,274.7	143.1	634.0	32° 4' 47.865 N	103° 17' 37.016 W
8,400.0	0.00	0.00	8,374.7	143.1	634.0	32° 4' 47.865 N	103° 17' 37.016 W
8,500.0	0.00	0.00	8,474.7	143.1	634.0	32° 4' 47.865 N	103° 17' 37.016 W
8,525.3	0.00	0.00	8,500.0	143.1	634.0	32° 4' 47.865 N	103° 17' 37.016 W
8,600.0	1.49	41.00	8,574.7	143.9	634.7	32° 4' 47.872 N	103° 17' 37.009 W
8,700.0	3.49	41.00	8,674.6	147.2	637.5	32° 4' 47.905 N	103° 17' 36.975 W
8,800.0	5.49	41.00	8,774.2	153.1	642.6	32° 4' 47.963 N	103° 17' 36.915 W
8,825.3	6.00	41.00	8,799.5	155.0	644.3	32° 4' 47.981 N	103° 17' 36.895 W
8,900.0	6.00	41.00	8,873.7	160.9	649.4	32° 4' 48.039 N	103° 17' 36.835 W
9,000.0	6.00	41.00	8,973.2	168.8	656.3	32° 4' 48.117 N	103° 17' 36.755 W
9,100.0	6.00	41.00	9,072.6	176.7	663.1	32° 4' 48.194 N	103° 17' 36.674 W
9,200.0	6.00	41.00	9,172.1	184.5	670.0	32° 4' 48.271 N	103° 17' 36.594 W
9,300.0	6.00	41.00	9,271.5	192.4	676.9	32° 4' 48.349 N	103° 17' 36.513 W
9,400.0	6.00	41.00	9,371.0	200.3	683.7	32° 4' 48.426 N	103° 17' 36.432 W
9,500.0	6.00	41.00	9,470.4	208.2	690.6	32° 4' 48.504 N	103° 17' 36.352 W

Company: Ameredev Operating, LLC.
 Project: RB/HOL
 Site: RB/HOL #1S
 Well: Holly 121H
 Wellbore: Wellbore #1
 Design: Design #1

Local Co-ordinate Reference: Well Holly 121H
 TVD Reference: KB @ 3035.0usft
 MD Reference: KB @ 3035.0usft
 North Reference: Grid
 Survey Calculation Method: Minimum Curvature
 Database: EDM5000

Planned Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	+FSL/-FNL (usft)	+FWL/-FEL (usft)	Latitude	Longitude
9,600.0	6.00	41.00	9,569.9	216.1	697.4	32° 4' 48.581 N	103° 17' 36.271 W
9,700.0	6.00	41.00	9,669.3	224.0	704.3	32° 4' 48.658 N	103° 17' 36.191 W
9,800.0	6.00	41.00	9,768.8	231.9	711.2	32° 4' 48.736 N	103° 17' 36.110 W
9,900.0	6.00	41.00	9,868.2	239.8	718.0	32° 4' 48.813 N	103° 17' 36.029 W
10,000.0	6.00	41.00	9,967.7	247.7	724.9	32° 4' 48.891 N	103° 17' 35.949 W
10,100.0	6.00	41.00	10,067.1	255.5	731.7	32° 4' 48.968 N	103° 17' 35.868 W
10,200.0	6.00	41.00	10,166.6	263.4	738.6	32° 4' 49.045 N	103° 17' 35.788 W
10,300.0	6.00	41.00	10,266.0	271.3	745.4	32° 4' 49.123 N	103° 17' 35.707 W
10,400.0	6.00	41.00	10,365.5	279.2	752.3	32° 4' 49.200 N	103° 17' 35.627 W
10,500.0	6.00	41.00	10,464.9	287.1	759.2	32° 4' 49.278 N	103° 17' 35.546 W
10,600.0	6.00	41.00	10,564.4	295.0	766.0	32° 4' 49.355 N	103° 17' 35.465 W
10,700.0	6.00	41.00	10,663.8	302.9	772.9	32° 4' 49.432 N	103° 17' 35.385 W
10,800.0	6.00	41.00	10,763.3	310.8	779.7	32° 4' 49.510 N	103° 17' 35.304 W
10,836.9	6.00	41.00	10,800.0	313.7	782.3	32° 4' 49.538 N	103° 17' 35.275 W
10,900.0	4.74	41.00	10,862.8	318.1	786.1	32° 4' 49.582 N	103° 17' 35.229 W
11,000.0	2.74	41.00	10,962.6	323.0	790.4	32° 4' 49.630 N	103° 17' 35.179 W
11,100.0	0.74	41.00	11,062.5	325.3	792.4	32° 4' 49.653 N	103° 17' 35.155 W
11,136.9	0.00	0.00	11,099.5	325.5	792.6	32° 4' 49.655 N	103° 17' 35.154 W
11,200.0	0.00	0.00	11,162.5	325.5	792.6	32° 4' 49.655 N	103° 17' 35.154 W
11,300.0	0.00	0.00	11,262.5	325.5	792.6	32° 4' 49.655 N	103° 17' 35.154 W
11,400.0	0.00	0.00	11,362.5	325.5	792.6	32° 4' 49.655 N	103° 17' 35.154 W
11,500.0	0.00	0.00	11,462.5	325.5	792.6	32° 4' 49.655 N	103° 17' 35.154 W
11,600.0	0.00	0.00	11,562.5	325.5	792.6	32° 4' 49.655 N	103° 17' 35.154 W
11,637.5	0.00	0.00	11,600.0	325.5	792.6	32° 4' 49.655 N	103° 17' 35.154 W
Hol121 KOP							
11,700.0	6.87	229.13	11,662.4	323.1	789.7	32° 4' 49.631 N	103° 17' 35.187 W
11,800.0	17.86	229.13	11,759.9	309.1	773.6	32° 4' 49.494 N	103° 17' 35.376 W
11,900.0	28.85	229.13	11,851.6	283.2	743.6	32° 4' 49.240 N	103° 17' 35.727 W
12,000.0	39.84	229.13	11,934.0	246.3	701.0	32° 4' 48.880 N	103° 17' 36.226 W
12,100.0	50.83	229.13	12,004.2	199.8	647.3	32° 4' 48.425 N	103° 17' 36.855 W
12,200.0	61.81	229.13	12,059.6	145.5	584.5	32° 4' 47.893 N	103° 17' 37.592 W
12,238.3	66.02	229.13	12,076.4	123.0	558.5	32° 4' 47.673 N	103° 17' 37.897 W
12,300.0	68.38	222.23	12,100.4	83.2	517.8	32° 4' 47.284 N	103° 17' 38.373 W
12,400.0	72.76	211.54	12,133.7	7.9	461.4	32° 4' 46.543 N	103° 17' 39.037 W
12,500.0	77.68	201.38	12,159.3	-78.5	418.5	32° 4' 45.692 N	103° 17' 39.546 W
12,534.7	79.48	197.95	12,166.1	-110.5	407.1	32° 4' 45.377 N	103° 17' 39.682 W
Hol121 FTP							
12,600.0	82.96	191.60	12,176.1	-172.9	390.7	32° 4' 44.761 N	103° 17' 39.880 W
12,700.0	88.44	182.04	12,183.6	-271.8	378.9	32° 4' 43.784 N	103° 17' 40.028 W
12,728.2	90.00	179.36	12,184.0	-300.0	378.5	32° 4' 43.505 N	103° 17' 40.035 W
Hol121 FTP2							
12,800.0	90.00	179.36	12,184.0	-371.8	379.3	32° 4' 42.794 N	103° 17' 40.034 W
12,900.0	90.00	179.36	12,184.0	-471.8	380.4	32° 4' 41.805 N	103° 17' 40.032 W
13,000.0	90.00	179.36	12,184.0	-571.8	381.5	32° 4' 40.815 N	103° 17' 40.031 W
13,100.0	90.00	179.36	12,184.0	-671.8	382.7	32° 4' 39.826 N	103° 17' 40.029 W

Company: Ameredev Operating, LLC.
 Project: RB/HOL
 Site: RB/HOL #1S
 Well: Holly 121H
 Wellbore: Wellbore #1
 Design: Design #1

Local Co-ordinate Reference: Well Holly 121H
 TVD Reference: KB @ 3035.0usft
 MD Reference: KB @ 3035.0usft
 North Reference: Grid
 Survey Calculation Method: Minimum Curvature
 Database: EDM5000

Planned Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	+FSL/-FNL (usft)	+FWL/-FEL (usft)	Latitude	Longitude
13,200.0	90.00	179.36	12,184.0	-771.8	383.8	32° 4' 38.836 N	103° 17' 40.027 W
13,300.0	90.00	179.36	12,184.0	-871.8	384.9	32° 4' 37.847 N	103° 17' 40.025 W
13,400.0	90.00	179.36	12,184.0	-971.8	386.0	32° 4' 36.857 N	103° 17' 40.024 W
13,500.0	90.00	179.36	12,184.0	-1,071.7	387.1	32° 4' 35.868 N	103° 17' 40.022 W
13,600.0	90.00	179.36	12,184.0	-1,171.7	388.2	32° 4' 34.878 N	103° 17' 40.020 W
13,700.0	90.00	179.36	12,184.0	-1,271.7	389.3	32° 4' 33.889 N	103° 17' 40.018 W
13,800.0	90.00	179.36	12,184.0	-1,371.7	390.4	32° 4' 32.899 N	103° 17' 40.017 W
13,900.0	90.00	179.36	12,184.0	-1,471.7	391.6	32° 4' 31.910 N	103° 17' 40.015 W
14,000.0	90.00	179.36	12,184.0	-1,571.7	392.7	32° 4' 30.920 N	103° 17' 40.013 W
14,100.0	90.00	179.36	12,184.0	-1,671.7	393.8	32° 4' 29.931 N	103° 17' 40.011 W
14,200.0	90.00	179.36	12,184.0	-1,771.7	394.9	32° 4' 28.941 N	103° 17' 40.010 W
14,300.0	90.00	179.36	12,184.0	-1,871.7	396.0	32° 4' 27.952 N	103° 17' 40.008 W
14,400.0	90.00	179.36	12,184.0	-1,971.7	397.1	32° 4' 26.962 N	103° 17' 40.006 W
14,500.0	90.00	179.36	12,184.0	-2,071.7	398.2	32° 4' 25.973 N	103° 17' 40.005 W
14,600.0	90.00	179.36	12,184.0	-2,171.7	399.3	32° 4' 24.983 N	103° 17' 40.003 W
14,700.0	90.00	179.36	12,184.0	-2,271.7	400.5	32° 4' 23.994 N	103° 17' 40.001 W
14,800.0	90.00	179.36	12,184.0	-2,371.7	401.6	32° 4' 23.004 N	103° 17' 39.999 W
14,900.0	90.00	179.36	12,184.0	-2,471.7	402.7	32° 4' 22.015 N	103° 17' 39.998 W
15,000.0	90.00	179.36	12,184.0	-2,571.7	403.8	32° 4' 21.025 N	103° 17' 39.996 W
15,100.0	90.00	179.36	12,184.0	-2,671.6	404.9	32° 4' 20.036 N	103° 17' 39.994 W
15,200.0	90.00	179.36	12,184.0	-2,771.6	406.0	32° 4' 19.046 N	103° 17' 39.992 W
15,300.0	90.00	179.36	12,184.0	-2,871.6	407.1	32° 4' 18.057 N	103° 17' 39.991 W
15,400.0	90.00	179.36	12,184.0	-2,971.6	408.2	32° 4' 17.067 N	103° 17' 39.989 W
15,500.0	90.00	179.36	12,184.0	-3,071.6	409.4	32° 4' 16.078 N	103° 17' 39.987 W
15,600.0	90.00	179.36	12,184.0	-3,171.6	410.5	32° 4' 15.088 N	103° 17' 39.985 W
15,700.0	90.00	179.36	12,184.0	-3,271.6	411.6	32° 4' 14.099 N	103° 17' 39.984 W
15,800.0	90.00	179.36	12,184.0	-3,371.6	412.7	32° 4' 13.109 N	103° 17' 39.982 W
15,900.0	90.00	179.36	12,184.0	-3,471.6	413.8	32° 4' 12.120 N	103° 17' 39.980 W
16,000.0	90.00	179.36	12,184.0	-3,571.6	414.9	32° 4' 11.130 N	103° 17' 39.978 W
16,100.0	90.00	179.36	12,184.0	-3,671.6	416.0	32° 4' 10.141 N	103° 17' 39.977 W
16,200.0	90.00	179.36	12,184.0	-3,771.6	417.1	32° 4' 9.151 N	103° 17' 39.975 W
16,300.0	90.00	179.36	12,184.0	-3,871.6	418.3	32° 4' 8.162 N	103° 17' 39.973 W
16,400.0	90.00	179.36	12,184.0	-3,971.6	419.4	32° 4' 7.172 N	103° 17' 39.972 W
16,500.0	90.00	179.36	12,184.0	-4,071.6	420.5	32° 4' 6.182 N	103° 17' 39.970 W
16,600.0	90.00	179.36	12,184.0	-4,171.6	421.6	32° 4' 5.193 N	103° 17' 39.968 W
16,700.0	90.00	179.36	12,184.0	-4,271.5	422.7	32° 4' 4.203 N	103° 17' 39.966 W
16,800.0	90.00	179.36	12,184.0	-4,371.5	423.8	32° 4' 3.214 N	103° 17' 39.965 W
16,900.0	90.00	179.36	12,184.0	-4,471.5	424.9	32° 4' 2.224 N	103° 17' 39.963 W
17,000.0	90.00	179.36	12,184.0	-4,571.5	426.0	32° 4' 1.235 N	103° 17' 39.961 W
17,100.0	90.00	179.36	12,184.0	-4,671.5	427.2	32° 4' 0.245 N	103° 17' 39.959 W
17,200.0	90.00	179.36	12,184.0	-4,771.5	428.3	32° 3' 59.256 N	103° 17' 39.958 W
17,300.0	90.00	179.36	12,184.0	-4,871.5	429.4	32° 3' 58.266 N	103° 17' 39.956 W
17,400.0	90.00	179.36	12,184.0	-4,971.5	430.5	32° 3' 57.277 N	103° 17' 39.954 W
17,500.0	90.00	179.36	12,184.0	-5,071.5	431.6	32° 3' 56.287 N	103° 17' 39.952 W

Company: Ameredev Operating, LLC.
 Project: RB/HOL
 Site: RB/HOL #1S
 Well: Holly 121H
 Wellbore: Wellbore #1
 Design: Design #1

Local Co-ordinate Reference: Well Holly 121H
 TVD Reference: KB @ 3035.0usft
 MD Reference: KB @ 3035.0usft
 North Reference: Grid
 Survey Calculation Method: Minimum Curvature
 Database: EDM5000

Planned Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	+FSL/-FNL (usft)	+FWL/-FEL (usft)	Latitude	Longitude
17,600.0	90.00	179.36	12,184.0	-5,171.5	432.7	32° 3' 55.298 N	103° 17' 39.951 W
17,700.0	90.00	179.36	12,184.0	-5,271.5	433.8	32° 3' 54.308 N	103° 17' 39.949 W
17,708.0	90.00	179.36	12,184.0	-5,279.5	433.9	32° 3' 54.229 N	103° 17' 39.949 W
Hol121 Into NMNM137473							
17,800.0	90.00	179.36	12,184.0	-5,371.5	434.9	32° 3' 53.319 N	103° 17' 39.947 W
17,900.0	90.00	179.36	12,184.0	-5,471.5	436.1	32° 3' 52.329 N	103° 17' 39.945 W
18,000.0	90.00	179.36	12,184.0	-5,571.5	437.2	32° 3' 51.340 N	103° 17' 39.944 W
18,100.0	90.00	179.36	12,184.0	-5,671.5	438.3	32° 3' 50.350 N	103° 17' 39.942 W
18,200.0	90.00	179.36	12,184.0	-5,771.5	439.4	32° 3' 49.361 N	103° 17' 39.940 W
18,300.0	90.00	179.36	12,184.0	-5,871.4	440.5	32° 3' 48.371 N	103° 17' 39.938 W
18,400.0	90.00	179.36	12,184.0	-5,971.4	441.6	32° 3' 47.382 N	103° 17' 39.937 W
18,500.0	90.00	179.36	12,184.0	-6,071.4	442.7	32° 3' 46.392 N	103° 17' 39.935 W
18,600.0	90.00	179.36	12,184.0	-6,171.4	443.8	32° 3' 45.403 N	103° 17' 39.933 W
18,700.0	90.00	179.36	12,184.0	-6,271.4	444.9	32° 3' 44.413 N	103° 17' 39.932 W
18,800.0	90.00	179.36	12,184.0	-6,371.4	446.1	32° 3' 43.424 N	103° 17' 39.930 W
18,900.0	90.00	179.36	12,184.0	-6,471.4	447.2	32° 3' 42.434 N	103° 17' 39.928 W
19,000.0	90.00	179.36	12,184.0	-6,571.4	448.3	32° 3' 41.445 N	103° 17' 39.926 W
19,100.0	90.00	179.36	12,184.0	-6,671.4	449.4	32° 3' 40.455 N	103° 17' 39.925 W
19,200.0	90.00	179.36	12,184.0	-6,771.4	450.5	32° 3' 39.466 N	103° 17' 39.923 W
19,300.0	90.00	179.36	12,184.0	-6,871.4	451.6	32° 3' 38.476 N	103° 17' 39.921 W
19,400.0	90.00	179.36	12,184.0	-6,971.4	452.7	32° 3' 37.487 N	103° 17' 39.919 W
19,500.0	90.00	179.36	12,184.0	-7,071.4	453.8	32° 3' 36.497 N	103° 17' 39.918 W
19,600.0	90.00	179.36	12,184.0	-7,171.4	455.0	32° 3' 35.508 N	103° 17' 39.916 W
19,700.0	90.00	179.36	12,184.0	-7,271.4	456.1	32° 3' 34.518 N	103° 17' 39.914 W
19,800.0	90.00	179.36	12,184.0	-7,371.4	457.2	32° 3' 33.529 N	103° 17' 39.912 W
19,900.0	90.00	179.36	12,184.0	-7,471.3	458.3	32° 3' 32.539 N	103° 17' 39.911 W
20,000.0	90.00	179.36	12,184.0	-7,571.3	459.4	32° 3' 31.550 N	103° 17' 39.909 W
20,100.0	90.00	179.36	12,184.0	-7,671.3	460.5	32° 3' 30.560 N	103° 17' 39.907 W
20,200.0	90.00	179.36	12,184.0	-7,771.3	461.6	32° 3' 29.570 N	103° 17' 39.905 W
20,300.0	90.00	179.36	12,184.0	-7,871.3	462.7	32° 3' 28.581 N	103° 17' 39.904 W
20,400.0	90.00	179.36	12,184.0	-7,971.3	463.9	32° 3' 27.591 N	103° 17' 39.902 W
20,500.0	90.00	179.36	12,184.0	-8,071.3	465.0	32° 3' 26.602 N	103° 17' 39.900 W
20,600.0	90.00	179.36	12,184.0	-8,171.3	466.1	32° 3' 25.612 N	103° 17' 39.898 W
20,700.0	90.00	179.36	12,184.0	-8,271.3	467.2	32° 3' 24.623 N	103° 17' 39.897 W
20,800.0	90.00	179.36	12,184.0	-8,371.3	468.3	32° 3' 23.633 N	103° 17' 39.895 W
20,900.0	90.00	179.36	12,184.0	-8,471.3	469.4	32° 3' 22.644 N	103° 17' 39.893 W
21,000.0	90.00	179.36	12,184.0	-8,571.3	470.5	32° 3' 21.654 N	103° 17' 39.891 W
21,100.0	90.00	179.36	12,184.0	-8,671.3	471.6	32° 3' 20.665 N	103° 17' 39.890 W
21,200.0	90.00	179.36	12,184.0	-8,771.3	472.8	32° 3' 19.675 N	103° 17' 39.888 W
21,300.0	90.00	179.36	12,184.0	-8,871.3	473.9	32° 3' 18.686 N	103° 17' 39.886 W
21,400.0	90.00	179.36	12,184.0	-8,971.3	475.0	32° 3' 17.696 N	103° 17' 39.884 W
21,500.0	90.00	179.36	12,184.0	-9,071.2	476.1	32° 3' 16.707 N	103° 17' 39.883 W
21,600.0	90.00	179.36	12,184.0	-9,171.2	477.2	32° 3' 15.717 N	103° 17' 39.881 W
21,700.0	90.00	179.36	12,184.0	-9,271.2	478.3	32° 3' 14.728 N	103° 17' 39.879 W
21,800.0	90.00	179.36	12,184.0	-9,371.2	479.4	32° 3' 13.738 N	103° 17' 39.878 W

Company: Ameredev Operating, LLC.
Project: RB/HOL
Site: RB/HOL #1S
Well: Holly 121H
Wellbore: Wellbore #1
Design: Design #1

Local Co-ordinate Reference: Well Holly 121H
TVD Reference: KB @ 3035.0usft
MD Reference: KB @ 3035.0usft
North Reference: Grid
Survey Calculation Method: Minimum Curvature
Database: EDM5000

Planned Survey

MD (usft)	Inc (°)	Azi (azimuth) (°)	TVD (usft)	+FSL/-FNL (usft)	+FWL/-FEL (usft)	Latitude	Longitude
21,900.0	90.00	179.36	12,184.0	-9,471.2	480.5	32° 3' 12.749 N	103° 17' 39.876 W
22,000.0	90.00	179.36	12,184.0	-9,571.2	481.7	32° 3' 11.759 N	103° 17' 39.874 W
22,100.0	90.00	179.36	12,184.0	-9,671.2	482.8	32° 3' 10.770 N	103° 17' 39.872 W
22,200.0	90.00	179.36	12,184.0	-9,771.2	483.9	32° 3' 9.780 N	103° 17' 39.871 W
22,300.0	90.00	179.36	12,184.0	-9,871.2	485.0	32° 3' 8.791 N	103° 17' 39.869 W
22,400.0	90.00	179.36	12,184.0	-9,971.2	486.1	32° 3' 7.801 N	103° 17' 39.867 W
22,500.0	90.00	179.36	12,184.0	-10,071.2	487.2	32° 3' 6.812 N	103° 17' 39.865 W
22,600.0	90.00	179.36	12,184.0	-10,171.2	488.3	32° 3' 5.822 N	103° 17' 39.864 W
22,700.0	90.00	179.36	12,184.0	-10,271.2	489.4	32° 3' 4.833 N	103° 17' 39.862 W
22,800.0	90.00	179.36	12,184.0	-10,371.2	490.6	32° 3' 3.843 N	103° 17' 39.860 W
22,890.4	90.00	179.36	12,184.0	-10,461.5	491.6	32° 3' 2.949 N	103° 17' 39.859 W
Hol121 LTP							
22,900.0	90.00	179.36	12,184.0	-10,471.2	491.7	32° 3' 2.854 N	103° 17' 39.858 W
22,940.4	90.00	179.36	12,184.0	-10,511.5	492.1	32° 3' 2.454 N	103° 17' 39.858 W
Hol121 BHL							

Plan Annotations

Measured Depth (usft)	Vertical Depth (usft)	Local Coordinates		Comment
		+N/-S (usft)	+E/-W (usft)	
17,708.0	12,184.0	-5,049.9	123.9	Hol121 into NMNM137473

Checked By: _____ Approved By: _____ Date: _____

Operator Name: AMEREDEV OPERATING LLC

Well Name: HOLLY FED COM 26 36 05

Well Number: 121H

Section 7 - Methods for Handling Waste

Waste type: DRILLING

Waste content description: Drill cuttings, mud, salts, and other chemicals

Amount of waste: 2000 barrels

Waste disposal frequency : Daily

Safe containment description: Steel tanks on pad

Safe containmant attachment:

Waste disposal type: HAUL TO COMMERCIAL FACILITY **Disposal location ownership:** COMMERCIAL

Disposal type description:

Disposal location description: R360's State approved (NM-01-0006) disposal site at Halfway, NM

Reserve Pit

Reserve Pit being used? NO

Temporary disposal of produced water into reserve pit?

Reserve pit length (ft.) **Reserve pit width (ft.)**

Reserve pit depth (ft.) **Reserve pit volume (cu. yd.)**

Is at least 50% of the reserve pit in cut?

Reserve pit liner

Reserve pit liner specifications and installation description

Cuttings Area

Cuttings Area being used? NO

Are you storing cuttings on location? YES

Description of cuttings location Steel tanks on pad

Cuttings area length (ft.) **Cuttings area width (ft.)**

Cuttings area depth (ft.) **Cuttings area volume (cu. yd.)**

Is at least 50% of the cuttings area in cut?

WCuttings area liner

Cuttings area liner specifications and installation description

Operator Name: AMEREDEV OPERATING LLC

Well Name: HOLLY FED COM 26 36 05

Well Number: 121H

Section 8 - Ancillary Facilities

Are you requesting any Ancillary Facilities?: NO

Ancillary Facilities attachment:

Comments:

Section 9 - Well Site Layout

Well Site Layout Diagram:

HOLLY_FED_COM_26_36_05_121H__WELL_SITE_DIAGRAM_20190521152406.pdf

BO_RB_HOL_1S_PAD_SITE_S_20190521152419.pdf

Comments:

Section 10 - Plans for Surface Reclamation

Type of disturbance: New Surface Disturbance

Multiple Well Pad Name: RB/HOL

Multiple Well Pad Number: 1S

Recontouring attachment:

Drainage/Erosion control construction: Crowned and ditched

Drainage/Erosion control reclamation: Harrowed on the contour

Well pad proposed disturbance (acres): 4.59	Well pad interim reclamation (acres): 0.79	Well pad long term disturbance (acres): 3.8
Road proposed disturbance (acres): 0	Road interim reclamation (acres): 0	Road long term disturbance (acres): 0
Powerline proposed disturbance (acres): 0	Powerline interim reclamation (acres): 0	Powerline long term disturbance (acres): 0
Pipeline proposed disturbance (acres): 2.16	Pipeline interim reclamation (acres): 0	Pipeline long term disturbance (acres): 2.16
Other proposed disturbance (acres): 0	Other interim reclamation (acres): 0	Other long term disturbance (acres): 0
Total proposed disturbance: 6.75	Total interim reclamation: 0.79	Total long term disturbance: 5.96

Disturbance Comments:

Reconstruction method: If circumstances allow, interim reclamation and/or final reclamation actions will be completed no later than 6 months from when the final well on location has been completed or plugged. Ameredev will gain written permission from the BLM if more time is needed. Interim reclamation will be completed within 6 months of completing the well. Interim reclamation will consist of shrinking the pad 17% (.79 acre) by removing caliche and reclaiming 40' wide swaths on the south and west sides of the pad. This will leave 3.8 acres for producing six wells, with tractor-trailer turn around. Disturbed areas will be contoured to match pre-construction grades. Soil and brush will be evenly spread over disturbed areas and harrowed on the contour. Disturbed areas will be seeded in accordance with the surface owner's requirements. All topsoil for the battery will be reseeded in place for the life of the battery.

Topsoil redistribution: Enough stockpiled topsoil will be retained to cover the remainder of the pad when the well is

Operator Name: AMEREDEV OPERATING LLC

Well Name: HOLLY FED COM 26 36 05

Well Number: 121H

Soil treatment: None

Existing Vegetation at the well pad:

Existing Vegetation at the well pad attachment:

Existing Vegetation Community at the road:

Existing Vegetation Community at the road attachment:

Existing Vegetation Community at the pipeline:

Existing Vegetation Community at the pipeline attachment:

Existing Vegetation Community at other disturbances:

Existing Vegetation Community at other disturbances attachment:

Non native seed used? NO

Non native seed description:

Seedling transplant description:

Will seedlings be transplanted for this project? NO

Seedling transplant description attachment:

Will seed be harvested for use in site reclamation? NO

Seed harvest description:

Seed harvest description attachment:

Seed Management

Seed Table

Seed type:

Seed source:

Seed name:

Source name:

Source address:

Source phone:

Seed cultivar:

Seed use location:

PLS pounds per acre:

Proposed seeding season:

Operator Name: AMEREDEV OPERATING LLC

Well Name: HOLLY FED COM 26 36 05

Well Number: 121H

Seed Type

Pounds/Acre

Seed reclamation attachment:

Operator Contact/Responsible Official Contact Info

First Name: Zachary

Last Name: Boyd

Phone: (580)940-5054

Email: zboyd@ameredev.com

Seedbed prep:

Seed BMP:

Seed method:

Existing invasive species? NO

Existing invasive species treatment description:

Existing invasive species treatment attachment:

Weed treatment plan description: To BLM standards

Weed treatment plan attachment:

Monitoring plan description: To BLM standards

Monitoring plan attachment:

Success standards: To BLM satisfaction

Pit closure description: No pit

Pit closure attachment:

Section 11 - Surface Ownership

Disturbance type: WELL PAD

Describe:

Surface Owner: PRIVATE OWNERSHIP

Other surface owner description:

BIA Local Office:

BOR Local Office:

COE Local Office:

DOD Local Office:

NPS Local Office:

State Local Office:

Military Local Office:

Operator Name: AMEREDEV OPERATING LLC

Well Name: HOLLY FED COM 26 36 05

Well Number: 121H

USFWS Local Office:

Other Local Office:

USFS Region:

USFS Forest/Grassland:

USFS Ranger District:

Fee Owner: EOG RESOURCES

Fee Owner Address: PO Box 2267

Phone: (432)425-1204

Email: jonathan_groves@eogresources.com

Surface use plan certification: NO

Surface use plan certification document:

Surface access agreement or bond: Agreement

Surface Access Agreement Need description: AMEREDEV HAS AN SUA IN PLACE WITH EOG

Surface Access Bond BLM or Forest Service:

BLM Surface Access Bond number:

USFS Surface access bond number:

Disturbance type: PIPELINE

Describe:

Surface Owner: PRIVATE OWNERSHIP

Other surface owner description:

BIA Local Office:

BOR Local Office:

COE Local Office:

DOD Local Office:

NPS Local Office:

State Local Office:

Military Local Office:

USFWS Local Office:

Other Local Office:

USFS Region:

USFS Forest/Grassland:

USFS Ranger District:

Operator Name: AMEREDEV OPERATING LLC

Well Name: HOLLY FED COM 26 36 05

Well Number: 121H

Fee Owner: EOG RESOURCES

Fee Owner Address: PO Box 2267

Phone: (432)425-1204

Email: jonathan_groves@eogresources.com

Surface use plan certification: NO

Surface use plan certification document:

Surface access agreement or bond: Agreement

Surface Access Agreement Need description: AMEREDEV HAS AN SUA IN PLACE WITH EOG

Surface Access Bond BLM or Forest Service:

BLM Surface Access Bond number:

USFS Surface access bond number:

Section 12 - Other Information

Right of Way needed? NO

Use APD as ROW?

ROW Type(s):

ROW Applications

SUPO Additional Information:

Use a previously conducted onsite? YES

Previous Onsite information: An on-site meeting for Ameredev's Holly Fed Com 26 36 05 121H was held on 5/23/18. (NOS #: 10400037358) Attendees included Jeff Robertson (BLM), Shane McNeely (Ameredev), and Ged Adams (Topographic). Ameredev made a donation with the MOU fund in lieu of an archaeology report.

Other SUPO Attachment

HOLLY_FED_COM_26_36_05_121H__OWNER_AGREEMENT_LETTER_20190521152625.pdf

HOLLY_FED_COM_26_36_05_121H__SURFACE_USE_PLAN_20190521152625.pdf