

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL
	GAS
PRODUCTION OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company BTA Oil Producers		Address 104 So. Pecos, Midland, Texas 79701			
Lease Sunray 682 Ltd.	Well No. 3	Unit Letter H	Section 36	Township 9-S	Range 33-E
Date Work Performed 1-7-12-69	Pool Undesignated - Penn		County LEA		

THIS IS A REPORT OF: (Check appropriate block)

- Beginning Drilling Operations
 Casing Test and Cement Job
 Other (Explain):
 Plugging
 Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

1-7-69: Spudded in 9 A.M. 1-7-69. Drilled 17-1/2" hole to 382' Ran 12-3/4" O.D. 33.38# T&C, FWP&S casing set @ 382' w/375 sx 2% CC. Plug down 6:45 P.M. 1-7-69. Cmt Circ. approx. 35 sx. WOC

1-8-69: After WOC 18 hrs. pressure tested casing to 600# - O.K. Now drilling ahead.

1-12-69: Drilled 11" hole to 3955'. Ran 8-5/8" O.D. 24,28 & 32# FWP&S casing set @ 3955' w/400 sx. Plug down 12 A.M. 1-12-69. WOC.

Witnessed by Carty Beal	Position Engineer	Company BTA Oil Producers
----------------------------	----------------------	------------------------------

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.			
Approved by <i>John W. Runyan</i>		Name <i>R. H. Halverson</i>			
Title		Position Engineer			
Date 1969		Company BTA Oil Producers			