

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-23043
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. V-4382
7. Lease Name or Unit Agreement Name Champlin AQD State
8. Well No. 1
9. Pool name or Wildcat Bagley Permo Penn, North

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)	
1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. Name of Operator YATES PETROLEUM CORPORATION	
3. Address of Operator 105 South 4th St., Artesia, NM 88210	
4. Well Location Unit Letter <u>F</u> : <u>1980</u> Feet From The <u>North</u> Line and <u>2130</u> Feet From The <u>West</u> Line Section <u>8</u> Township <u>11S</u> Range <u>33E</u> NMPM <u>Lea</u> County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 4304' GR	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☐
OTHER: Production casing & cement ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 11300'. Reached TD at 3:30 AM 6-19-99. Ran 39 joints of 3-1/2" 10.2# N-80 sand-blasted (1299.24') of casing set at 11300'. Float shoe set at 11300'. Plug collar set at 11231'. Casing hanger set at 10001'. Cemented with 50 sacks "C" (65-35-6), .4% FL-52 (yield 2.55, weight 11.5). Tailed in with 75 sacks "H" (61-15-11), .7% FL25, .7% FL52 and 1% salt (yield 1.45, weight 13.6). PD 8:30 PM 6-20-99. Bumped plug to 2600 psi for 5 minutes. Circulated 20 sacks. NOTE: Pumped 12 bbls mud sweep ahead of cement. Displaced hole with 9.0# cut brine. Released rig at 11:30 AM 6-21-99.

Waiting on completion unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Rusty Klein TITLE Operations Technician DATE June 24, 1999
TYPE OR PRINT NAME Rusty Klein TELEPHONE NO. 505/748-147

(This space for State Use)

ORIGINAL SIGNATURE
DISTRICT OFFICE

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: