

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

MAY 23 12 00 PM '69

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State Fee

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Harding Brothers Oil and Gas Company	8. Farm or Lease Name Vada Pruitt
3. Address of Operator 606 Vaughn Building, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER L , 2130 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 14 TOWNSHIP 9S RANGE 34E NMPM.	10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 4,116.5' GR	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 7-7/8" hole to a total depth of 9,863'.
Ran 4-1/2", 11.6#, J-55 and N-80 casing to 9,863'.
Cemented casing with 300 sacks 50/50 Incor Pozmix w/ 2% gel, 11# salt and 0.75% CFR-2.
Plug down at 10:40 a.m., 5-9-69.
Waited on cement for 18 hours and tested to 2500 psig. Okay.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Bill C. Carter* TITLE Agent DATE May 21, 1969

APPROVED BY *Bill C. Carter* TITLE COMMISSION DISTRICT DATE MAY 23 1969

CONDITIONS OF APPROVAL, IF ANY: