

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease  
State  Fee

5. State Oil & Gas Lease No.  
**K-3774**

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>Meadco Properties, Ltd.</b>	8. Farm or Lease Name <b>Shell "D" State</b>
3. Address of Operator <b>606 Vaughn Bldg., Midland, Texas 79701</b>	9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>I</b> <b>810</b> FEET FROM THE <b>East</b> LINE AND <b>1980</b> FEET FROM THE <b>South</b> LINE, SECTION <b>5</b> TOWNSHIP <b>12S</b> RANGE <b>33E</b> NMPM.	10. Field and Pool, or Wildcat <b>N. Bagley Undesig.</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>4259 GR</b>	12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK   
TEMPORARILY ABANDON   
PULL OR ALTER CASING   
OTHER \_\_\_\_\_

PLUG AND ABANDON   
CHANGE PLANS

SUBSEQUENT REPORT OF:

REMEDIAL WORK   
COMMENCE DRILLING OPNS.   
CASING TEST AND CEMENT JOB   
OTHER \_\_\_\_\_

ALTERING CASING   
PLUG AND ABANDONMENT

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**Spudded well 6-1-70**

**Drilled 17-1/2" hole to 380'. Ran and set 12-3/4" 34# ST&C casing @ 380' RTM. Cemented with 375xx Class A 2% Calcium Chloride. Plug down at 2:30 p.m. 6-4-70. Waited on cement 12 hrs. Tested to 800# for 30 min. Held okay. Circ**

**Drilled 11" hole to 3750'. Ran and set 37 jts. 8-5/8" 32# ST&C casing and 54 jts. 8-5/8" 24# ST&C casing to 3750' RTM. Cemented with 400xx Incor 16% gel, 2# salt per sack, 0.2% of 1% CFR-2, and 100xx Incor 2% Calcium Chloride. Plug down at 12:15 6-8-70. Waited on cement 12 hrs. Tested to 1000# for 30 min. Tested okay.**

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bill Carter TITLE Owner DATE 6-10-70

APPROVED BY [Signature] TITLE SUPERVISOR DISTRICT DATE JUN 11 1970

CONDITIONS OF APPROVAL, IF ANY: