

COUNTY	ROOSEVELT		FIELD	Wildcat	STATE	NM
WC OPR	CHAMPLIN PETROLEUM COMPANY				MAP	
	1 Hondo-State					
	Sec. 32, T-7-S, R-33-E				CO-ORD	
	1980' fr N Line & 660' fr E Line of Sec.					
	Spud 1-28-65		CLASS			
	Comp 3-20-65		FORMATION	DATUM	FORMATION	
CSG & SX - TUBING	LOG:	Yates	2298'			
13 3/8" 400' 360		SA	3460'			
8 5/8" 3566' 450		Glor	4754'			
5 1/2" 9100' 750		Tubb	6319'			
		Abo	7180'			
		Wolfc	7848'			
LOGS EL GR RA IND HC A		Bo "C"	8756'			
		TD 9100', PRD 8730'				

IP San Andres Perfs 4299-4347' Swbd 148 BOPD + 2 BW. Pot.
Based on 12 hr test of 74 BO + 1 BW. GAS NIL.

Distribution limited and publication prohibited by subscribers' agreement.
Reproduction rights reserved by Williams & Lee Scouting Service, Inc.

CONT. Cactus Drlg. Co.	PROP DEPTH 9500'	TYPE
DATE		

4439
3460
979

F.R. 1-28-65; Oper's Elev. 4439' DF
PD 9500' - Bough "C"

Contractor - Cactus Drlg. Co.

2-1-65 Drlg. 750'.

2-8-65 Drlg. 4360'.

DST 4255-4300', open 2 hrs,
rec 656' gas in DP + 65' O&GCM,
1 hr ISIP 260#, FP 29-29#,
1 hr FSIP 144#.

DST 4298-4350', open 2 hrs,
GTS in 57 mins,
rec 713' HO&GCM (20% oil) + 30' mud,
1 hr ISIP 1360#, FP 101-217#,
1 hr FSIP 1318#.

2-15-65 Drlg. 6360'.
DST 4390-4425', open 1 hr,
rec 85' DM + 143' SGCM, w/sul odor,
1 hr ISIP 1375#, FP 58-115#,
1 hr FSIP 1233#.

2-22-65 Drlg. 8067'.

3-1-65 Drlg. 8822'.

3-8-65 TD 9100', running logs.
DST 8952-94', open 4 hrs,
GTS in 6½ mins,
rec 1465' free oil (gravity 42.6),
1 Bbl O&GCM + 240' salt wtr below sub,
1 hr ISIP 2918#, FP 210-864#,
2 hr FSIP 1416#.

3-15-65 TD 9100', prep to Perf.
Perf 8953-66' w/2 SPF
Ac. 500 gals.
Swbd load.
Swbd 24 BO + 39 BFW in 24 hrs.

3-22-65 TD 9100', PBD 8730', SI for Storage.
Perf 8758-63' W/4 SPF
Ac. 500 gals. 8758-63'
Swbd 40 BO + 8 BW/7 hrs
Swbd dry
Re-Ac. 5000 gals. 8953-66'
Swbd 60 BAW + 44 BLO in 7 hrs.
Set BP @ 8730'
Perf (San Andres) 4299-4304', 4320-28',
4333-36', 4342-47' W/2 SPF
Ac. 2500 gals.

3-22-65 - cont. -
Rec load.
Swbd 74 BO + 1 B BS&W in 12 hrs.
Flwd @ rate of 2 BOPH.

3-29-65 TD 9100', PBD 8730', tstg.
Flwd 27½ BO in 12 hrs thru 3/8" chk.,
TP 90-40#, GOR 829.
Flwd 15.3 BO in 6½ hrs thru 1/2" chk.,
TP 40# & died.

4-5-65 TD 9100', PBD 8730', COMPLETED.
Installed Pump.
SAMPLE TOP: San Andres 3510'.