

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

OCT 15 11 24 AM '65

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. E-8252

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Tom Brown Drilling Company, Inc.	8. Farm or Lease Name Signal-State
3. Address of Operator %Albritton & Meyer, Box 524, Midland, Texas	9. Well No. 1
4. Location of Well UNIT LETTER K , 2085 FEET FROM THE South LINE AND 2085 FEET FROM THE West LINE, SECTION 29 TOWNSHIP 8-S RANGE 33-E NMPM.	10. Field and Pool, or Wildcat Tobac
15. Elevation (Show whether DF, RT, GR, etc.)	12. County Chaves

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded well at 2:30 p.m. 9-25-65.

Ran 12 joints of 13 3/8" 48# H-40 casing set at 397 ft. Cemented with 400 sacks, 2% Ca Cl. Cement circulated. Plug down at 12:00 midnight 9-25-65. W.O.C. 18 hrs. Tested casing to 800#. Held.

Ran 114 joints of 8 5/8" 32# and 24# casing set at 3650 ft. Cemented with 300 sacks regular, 2% ca cl. Plug down at 2:45 a.m. 10-1-65. W.O.C. 18 hrs. Tested casing to 1500# for 30 min. Held.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C. F. Chambers TITLE Agent DATE October 14, 1965

APPROVED BY [Signature] TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: