

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease  
State  Fee

5. State Oil & Gas Lease No.  
K-5144

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- 2. Name of Operator Champlin Petroleum Company 3. Address of Operator 701 Wilco Building Midland, Texas 79701 4. Location of Well UNIT LETTER <u>J</u> , <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>5</u> TOWNSHIP <u>8-S</u> RANGE <u>33-E</u> NMPM.	7. Unit Agreement Name 8. Farm or Lease Name State 5-8-33 9. Well No. 9 10. Field and Pool, or Wildcat Chaveroo-San Andres 15. Elevation (Show whether DF, RT, GR, etc.) 4436 GR 12. County Chaves
--	--

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK  PLUG AND ABANDON   
 TEMPORARILY ABANDON  CHANGE PLANS   
 PULL OR ALTER CASING   
 OTHER

SUBSEQUENT REPORT OF:

REMEDIAL WORK  ALTERING CASING   
 COMMENCE DRILLING OPNS.  PLUG AND ABANDONMENT   
 CASING TEST AND CEMENT JOB   
 OTHER Completion

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Sitton & Norton Drilling Co. spudded 2:45 P.M. 6-3-76. Drilled 12-1/4" hole to 1937', set 8-5/8", 24# @ 1933' and cemented w/750 sacks lite wate followed by 200 sacks Class "C" w/2% CaCl. Had cement returns to surface. Plug down @ 9:00 P.M. 6-6-76. WOC 18 hrs. Tested BOP and casing to 800 # for 30", tested OK. Drilled 7-7/8" hole to 4250'. Cored hole from 4250' to 4398'. Reamed core hole and drilled 7-7/8" hole to 4545', set 4-1/2", 10.5 csg. @ 4545', cemented w/200 sacks pozmix w/2% gel & 8# salt/sack. Plug down @ 11:00 P.M. 6-14-76. WOC 73 hrs. Tested csg. to 1000# for 30". Tested OK. Perforated San Andres 4336,4338, 4342, 4344, 4346 & 4348 (6 holes). Treated perms. w/1000 gals. 15% DS-30 acid and 12 ball sealers. Swabbed back load. Ran tubing & rods for completion.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Walter A. Padgett TITLE District Clerk DATE July 2, 1976

APPROVED BY John Runyan TITLE Geologist DATE JUL 6 1976

CONDITIONS OF APPROVAL, IF ANY: