

NO. OF COPIES RECEIVED		
DISTRIBUTION		
DATE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease  
State  Fee

5. State Oil & Gas Lease No.

**SUNDRY NOTICES AND REPORTS ON WELLS**  
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO CLEAN UP PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.

OIL WELL  GAS WELL  OTHER

Name of Operator  
**Shell Oil Company**

Address of Operator  
**P O Box 1509, Midland, Texas 79701**

Location of Well  
UNIT LETTER **C** **1980** FEET FROM THE **West** LINE AND **660** FEET FROM

THE **North** LINE, SECTION **5** TOWNSHIP **9S** RANGE **30E** N.M.P.M.

15. Elevation (Show whether DF, RT, GR, etc.)  
**4118 DF**

7. Unit Agreement Name

8. Farm or Lease Name  
**Thelma Crosby B**

9. Well No.  
**4**

10. Field and Pool, or Wildcat  
**Cato San Andres**

12. County  
**Chaves**

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK

TEMPORARILY ABANDON

PULL OR ALTER CASING

OTHER

PLUG AND ABANDON

CHANGE PLANS

REMEDIAL WORK

COMMENCE DRILLING OPNS.

CASING TEST AND CEMENT JOB

OTHER

ALTERING CASING

PLUG AND ABANDONMENT

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Spudded at 3 p.m., 8-4-76.  
Ran 7 jts 8 5/8" 24# casing to 279' and cemented w/200 sx Class C + 2% CaCl<sub>2</sub>. Circulated cement. Waited on cement 12 hrs. Tested casing to 1000 psi for 30 minutes. No pressure drop.

- Option No. 2
- 264 cu. ft. Howco Class C + 2% CaCl<sub>2</sub>.
  - 70°
  - 63°
  - 915 psi
  - 12 hrs.

Reached TD 3415' 8-10-76.  
Ran 93 jts 5 1/2" 15.5# and 17# casing to 3415' and cemented w/1500 sx Howco lite + 1/4# flocele/sx and 200 sx Class C + 5.3# salt/sx. Circulated cement.  
Bumped plug at 11:55 a.m., 8-11-76.  
On 8-14-76 tested casing to 1000 psi for 30 minutes, no pressure drop.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. D. D'Agostino

TITLE J. D. D'Agostino Senior Drilling Engineer

DATE 9-1-76

APPROVED BY Jerry Smith  
Eng. 1. Sept

TITLE \_\_\_\_\_

DATE SEP 3 1976

CONDITIONS OF APPROVAL, IF ANY: