WM QIL CONS. COMMISSION

Drawer DD Artesia, NM

88210

Form Approved. Budget Bureau No. 42-R1424

UNITED STATES						
DEPARTMENT	OF	THE	INTERIOR			
GEOLOGI	ICAL	SUF	VEY			

5.	LEASE	
	NM	18503

5.	IF INDIAN,	ALLOTTEE	OR TRIBE	NAME

SUNDRY	NOTICES	AND	REPORTS	ON	WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9–331–C for such proposals.)

- 1. oil well well other 2. NAME OF OPERATOR
- 8. FARM OR LEASE NAME Center XI Federal

7. UNIT AGREEMENT NAME

9. WELL NO.

Yates Petroleum Corporation

3. ADDRESS OF OPERATOR 207 South 4th St., Artesia, NM 88210

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 2310 FSL 1650 FEL, Sec. 1-8S-31E AT SURFACE: AT TOP PROD. INTERVAL:

AT TOTAL DEPTH:

10. FIELD OR WILDCAT NAME Und. Tomahawk SA

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Unit J, Sec. 1-T8S-R31E 12. COUNTY OR PARISH 13. STATE Chaves

14. API NO.

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE.

15. ELEVATIONS (SHOW DF, KDB, AND WD) 4400' GR

REQUEST FOR APPROVAL TO:

REPORT, OR OTHER DATA

TEST WATER SHUT-OFF FRACTURE TREAT SHOOT OR ACIDIZE REPAIR WELL PULL OR ALTER CASING MULTIPLE COMPLETE CHANGE ZONES ABANDON*

(other)

SUBSEQUENT REPORT OF:

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

 σ 84

FE 1737.

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent details, an including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Spudded a 12-1/4" hole at 6:15 PM 11-28-83. Ran 38 jts of 8-5/8" 24# J-55 ST&C casing set 1548'. 1-Texas Pattern notched guide shoe set 1458'. Insert float set 1508'. Cemented w/375 sacks Pacesetter Lite 3% CaCl2. Tailed in w/ 300 sacks Class "C" 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hrs. PD 5:00 PM 11-30-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 50 sacks. WOC. Drilled out 11:00 AM 12-1-83. WOC 18 hrs. NU and tested to 1000 psi for 30 minutes, okay. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

Subsurface Safety Valve: Manu. and Type ____ Set @ ___ 18. I hereby certify that the foregoing is true and correct Production

randa Loudlett TITLE_ Supervisor ACCEPTED FUK RECURNS space for Federal or State office use)

(ORIG. SGD.) DAVID R. GLASS CONDITIONS OF APPROVALEIE ANY 1983

_ DATE _

ROSWELL, NEW MEXICO

*See Instructions on Reverse Side

RECEIVED BY

DEC 13 1983

O. C. D. ARTESIA, OFFICE