

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-10973	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Water Injection Well		7. Unit Agreement Name
2. Name of Operator Great Western Drilling Company		No. Central Caprock Queen
3. Address of Operator P. O. Box 1659, Midland, Texas 79701		8. Farm or Lease Name Unit 18
4. Location of Well UNIT LETTER E 660 FEET FROM THE West LINE AND 1980 FEET FROM THE North LINE, SECTION 18 TOWNSHIP 13-S RANGE 32-E NMPM.		9. Well No. 5
		10. Field and Pool, or Wildcat Caprock Queen
15. Elevation (Show whether DF, RT, GR, etc.) 4385.5 T/Tbg. Head		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On 6-23-70 a 25 sack cement plug was set at 3049'. Pulled 40 joints of tubing and shut well in overnight; held OK. Loaded hole with mud, shot and pulled 1038' of 5-1/2" casing. Set 25 sack cement plugs at 1038' and 302'. Set 10 sack plug and marker at the surface. Plugging operations completed 7-6-70.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. I. Comstock TITLE Chief Engineer DATE July 13, 1970

APPROVED BY John W. Runyan TITLE Geologist DATE FEB 24 1971

CONDITION OF APPROVAL, IF ANY: