

2-6-81

Swabbed an estimated 25 barrels water and acid water to pit. Acidized open hole 12,450'-12,837' with 5000 gallons acid and shut in overnight.

2-7-81

Released packer and laid down all 2 3/8" tubing on float.

2-9-81

Picked up 2 7/8" X 5 1/2" Guiberson KV-4 packer, 2 7/8" left hand thread safety joint, 2 7/8" X 2 1/4" ID seating nipple and 371 joints new 2 7/8" OD, N-80, 6.50#, EUE, 8RT tubing with Rice Engineering Duo-Line coating with corrosion barrier rings in the collars. Spaced tubing at 12,006' and left swinging overnight.

2-10-81

Pumped 180 barrels brine, containing 2 drums Unichem C-70 packer fluid mixed in 300 barrels brine, down casing. Set packer with 11,000# weight. Landed tubing on flange. Loaded casing with 12 barrels brine with corrosion inhibitor. Pressured casing to 500#. No bleed off in 10 minutes. Pumped 12 barrels down tubing to load tubing and injected 8 additional barrels on gravity at 1 BPM rate. Rigged down PBCP Services, Inc.