

COMPANY The Atlantic Refining Company, P.O. Box 1610, Midland, Texas
(Address)

This is a Report of: (Check appropriate block)

<input checked="" type="checkbox"/> Beginning Drilling Operations	<input checked="" type="checkbox"/> Results of Test of Casing Shut-off
<input type="checkbox"/> Plugging	<input type="checkbox"/> Remedial Work
	<input type="checkbox"/> Other

Spudded well at 5 AM 2-1-59. Drilled to 385'. Ran 11 joints of 11-3/4" 42# H-40 ST&C casing, 364.89', set at 381.90'. Halliburton cemented with 275 sacks of Longhorn Portland neat cement with 2% calcium chloride. Plug down at 11 PM 2-1-59. Cement circulated. WOC. Tested 11-3/4" casing from 8:30 to 9 AM 2-3-59. Test OK.

DF Elev.	TD	PBD	Prod. Int.	Compl Date
Tbng. Dia	Tbng Depth	Oil String Dia	Oil String Depth	
Perf Interval (s)				
Open Hole Interval	Producing Formation (s)			

Name M. L. Mills M. L. Mills
Position Regional Drilling Manager
Company The Atlantic Refining Company