

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company Amerada Petroleum Corporation		Address Box 636, Lovington, New Mexico			
Lease STATE S "H"	Well No. 5	Unit Letter N	Section 28	Township 14-S	Range 33-E
Date Work Performed 1-30 to 2-4-61	Pool Saunders		County Lea		

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations ☐ Casing Test and Cement Job ☐ Other (Explain):
☐ Plugging ☒ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Pulled tubing packer and flow valves, reran tubing & squeezed 5½" csg perf from 9965' to 9985' with 100 sacks also set cement, Drill out to 9969', Reperforated from 9965' to 9968', 9848' to 9856', 9912' to 9924' with 2 Bullet Shots per Foot. Reran tubing packer & holdown, and Acidized with 2000 Gallons of 15% LST Acid, Swab Test, Pulled tubing packer & holdown, reran tubing packer and Flow valves resumed producing

Witnessed by R. Q. Swanson	Position Foreman	Company Amerada Petroleum Corporation
--------------------------------------	----------------------------	---

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA


D F Elev. 4223'	T D 10030'	P BTD 10020'	Producing Interval 9965' - 9985'	Completion Date 5-24-59
Tubing Diameter 2"	Tubing Depth 9725'	Oil String Diameter 5-1/2"	Oil String Depth 10030'	
Perforated Interval(s) 9965' to 9985'				
Open Hole Interval		Producing Formation(s) Pennsylvanian		

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover	1-4-61	30		104		
After Workover	2-6-61	168	239,160	43	1424	

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by 	Name R. Q. Swanson
Title	Position Foreman
Date	Company Amerada Petroleum Corporation