

COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>

5. State Oil & Gas Lease No.

E-2064

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator EXXON CORPORATION	8. Farm or Lease Name SOUTH FOUR LAKES UNIT
3. Address of Operator P.O. BOX 1600, MIDLAND, TEXAS 79701	9. Well No. 1
4. Location of Well UNIT LETTER B 660 FEET FROM THE NORTH LINE AND 1980 FEET FROM THE EAST LINE, SECTION 2 TOWNSHIP 12-S RANGE 34-E NMPM.	10. Field and Pool, or Wildcat FOUR LAKES PENN
11. Elevation (Show whether DF, RT, GR, etc.) 4160	12. County LEA

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER PERFORATE & STIMULATE <input checked="" type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

RUN GAUGE RING ON WIRELINE TO 11015'. RUN TBG. PLUG ON WIRELINE AND SET IN PACKER. RELEASE J-LATCH SEAL ASSEMBLY FROM PACKER. SPOT 10' SAND ON TOP OF PACKER. SPOT 35' CEMENT ON TOP OF SAND. PULL TBG OUT OF HOLE. PROPOSED COMPLETION INTERVAL 10277-10257'. SEE ATTACHED WORKOVER PROCEDURE.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>A. J. Clemmer</u>	TITLE <u>UNIT HEAD</u>	DATE <u>4-23-76</u>
APPROVED BY <u>[Signature]</u>	TITLE <u></u>	DATE <u>APR 20 1976</u>
CONDITIONS OF APPROVAL, IF ANY:		