


NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company McAlester Fuel Company				Address Post Office Box 210, Magnolia, Arkansas			
Lease Brownfield		Well No. A-2	Unit Letter B	Section 24	Township 12 South	Range 37 East	
Date Work Performed 10-9-60 to 11-2-60		Pool Madala Wolfcamp			County Lee		
THIS IS A REPORT OF: (Check appropriate block)							
<input type="checkbox"/> Beginning Drilling Operations <input type="checkbox"/> Casing Test and Cement Job <input type="checkbox"/> Other (Explain):							
<input type="checkbox"/> Plugging <input checked="" type="checkbox"/> Remedial Work							
Detailed account of work done, nature and quantity of materials used, and results obtained. Pulled old completion material. Set bridge plug at 9525'. Dumped one sack cement on top. Perforated 9460'-9485'. Swabbed dry. Attempted to acidize with 1500 gallons acid. Could not break down formation. Reperforated 9460'-9485'. Swabbed dry. Perforated 9361'-9369'; 9372'-9374' and 9403'-9414'. Swabbed dry. Acidized with 500 gallons mud acid. Swabbed dry. Perforated 9428'-9449'. Swabbed dry. Perforated 9369'-9372' and 9374'-9390'. Swabbed dry. Cleaned out hole to 9514'. Perforated 9505'-9513'. Swabbed dry. Well temporarily abandoned.							
THE COMMISSION MUST BE NOTIFIED EVERY 6 MONTHS ON FORM C-103 AS TO THE WELL STATUS AND YOUR FUTURE PLANS FOR THIS WELL.							
Witnessed by Roger L. Smith		Position Dist. Prod. Superintendent		Company McAlester Fuel Company			
FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY							
ORIGINAL WELL DATA							
D F Elev. 3890'	T D 10,330'		P B T D 10,300'		Producing Interval 9565'-9600'		Completion Date 4-4-51
Tubing Diameter 2"		Tubing Depth 9553'		Oil String Diameter 5-1/2"		Oil String Depth 10,329'	
Perforated Interval(s) 9565'-9600'							
Open Hole Interval None				Producing Formation(s) Wolfcamp			
RESULTS OF WORKOVER							
Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD	
Before Workover	Well shut in. Depleted.						
After Workover	Well temporarily abandoned.						
OIL CONSERVATION COMMISSION				I hereby certify that the information given above is true and complete to the best of my knowledge.			
Approved by 				Name S. S. Lacy			
Title Engineer District 1				Position Chief Engineer			
Date				Company McAlester Fuel Company			

