

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION C. C.

DEC 29 10 42 AM '65

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.
7. Unit Agreement Name
8. Farm or Lease Name Clovis K. Kendrick
9. Well No. 1
10. Field and Pool, or Wildcat Gladiola Devonian
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Sinclair Oil & Gas Company
3. Address of Operator P. O. Box 1920, Hobbs, New Mexico
4. Location of Well UNIT LETTER <u>I</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>6</u> TOWNSHIP <u>12S</u> RANGE <u>38E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3872' GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 12-3-65 Pulled 2-3/8"OD tubing. Set 5-1/2" Baker Cast Iron Bridge Plug @ 11,950'.
 12-6-65 Shipped 2 sacks cement on plug, top of cement @ 11,931'. Filled hole w/heavy mud.
 12-6-65 Shot 5-1/2"OD casing off @ 5117' and pulled.
 12-9-65 Displaced 25 sacks cement in top of 5-1/2" casing stub, top of cement @ 4980'.
 Pulled tubing up to 4500', mixed 25 sacks cement and displaced in base of 9-5/8"OD casing, top of plug @ 4425'.
 12-10-65 mixed 10 sacks cement and capped 9-5/8" and 13-3/8"OD casing @ surface, set regulation dryhole marker and cleaned and levelled location. Plugged and Abandoned eff: 12-10-65.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Superintendent DATE 12-28-65

APPROVED BY [Signature] TITLE DATE

CONDITIONS OF APPROVAL, IF ANY:

Orig:2cc: CCC Hobbs, cc: regional Office, cc: file