

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE O.C.C.
NEW MEXICO OIL CONSERVATION COMMISSION
Nov 28 2 51 PM '66

Form C-103
 Supersedes Old
 C-102 and C-103
 Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State - B-10076	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
 USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
TEXACO Inc.		N. M. "BV" State NCT-2
3. Address of Operator		9. Well No.
P. O. Box 728 - Hobbs, New Mexico		4
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER <u>D</u> <u>660</u> FEET FROM THE <u>West</u> LINE AND <u>660</u> FEET FROM		Lazy "J" Pennsylvanian
THE <u>North</u> LINE, SECTION <u>36</u> TOWNSHIP <u>13-S</u> RANGE <u>33-E</u> NMPM.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
4213' (D. F.)		Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 10,060'
 8 5/8" O. D. Casing Cemented at 4150'

Ran 10,044' of 4 1/2" O. D. Casing, 11.60 LB, J-55, NEW, and cemented at 10,060' with 800 Sx. Trinity Lite Water Cement, plus 300 Sx. Class "C" 4% gel. Plug at 10,026'. Job complete 6:10 A. M. November 19, 1966.

Tested 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 8:00 A. M. to 8:30 A. M. November 21, 1966. Tested O. K. Job complete 8:30 A. M. November 21, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE November 21, 1966

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: