

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

May 22 2 00 PM '67

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. K-120
7. Unit Agreement Name
8. Farm or Lease Name Cabot-State
9. Well No. 1
10. Field and Pool, or Wildcat Undes. East Ragley
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	2. Name of Operator Stolts & Company
3. Address of Operator c/o Oil Reports & Gas Services, Box 763, Hobbs, New Mexico	4. Location of Well UNIT LETTER G 1980 FEET FROM THE North LINE AND 1980 FEET FROM THE East LINE, SECTION 8 TOWNSHIP 12 S RANGE 34 E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4187 GL	16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 3:30 PM 2/14/67. Cemented 13 3/8" H-40 48# casing at 367 feet with 375 sacks Incer Poxmix 2% calcium chloride. Cement circulated. Plug down 4:00 AM 2/15/67. WOC 18 hours and pressure tested casing with 600# for 30 minutes, test O.K.

Cemented 8 5/8" 24# & 32# J-55 casing at 4174 with 200 sacks Poxmix Incer 2% gel, 2% calcium chloride. Plug down 5:20 PM 2/20/67. WOC 18 hours and pressure tested casing with 600# for 30 minutes, test O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>H. L. Smith</u>	TITLE <u>Agent</u>	DATE <u>May 22, 1967</u>
APPROVED BY _____	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		