

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. OG-1516
7. Unit Agreement Name
8. Farm or Lease Name "DM" State NCT-1 New Mexico
9. Well No. 1
10. Field and Pool, or Wildcat Lazy I Pennsylvanian
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator TEXACO Inc.
3. Address of Operator P. O. Box 728 Hobbs, New Mexico 88240
4. Location of Well UNIT LETTER <u>N</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>21</u> TOWNSHIP <u>13-S</u> RANGE <u>33-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4266 (DF)

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK	<input type="checkbox"/>
COMMENCE DRILLING OPNS.	<input type="checkbox"/>
CASING TEST AND CEMENT JOBS	<input checked="" type="checkbox"/>
OTHER	<input type="checkbox"/>
ALTERING CASING	<input type="checkbox"/>
PLUG AND ABANDONMENT	<input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

TOTAL DEPTH 4150'
11 3/4" OD Casing Cemented at 364'
Ran 4133' of 8 5/8"OD 24# J-55 SMLS casing and cemented at 4150' with 550 SX TLW W/4% Gel and 100 SX Class C Neat. Plug at 4117'. Job complete 10:10 AM November 24, 1967.

Tested 8 5/8"OD Casing for 30 minutes with 1000 PSI from 10:00 AM to 10:30 AM November 25, 1967. Tested OK. Drilled cement plug and re-tested for 30 minutes with 1000 PSI from 11:30 AM to 12:00 Noon November 25, 1967. Tested OK. Job complete 12:00 Noon November 25, 1967.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Assistant District Superintendent DATE November 29, 1967
APPROVED BY [Signature] TITLE SUPERVISOR DISTRICT 1 DATE DEC 1 1967
CONDITIONS OF APPROVAL, IF ANY:

