
INVOICE

Mayo Marrs Casing Pulling Inc.
BOX 863
Kermit, Texas 79745

OIL CONSERVATION DIV.

01 AUG -6 AM 8:15
INVOICE

Date 7-25-01
INV. # 01-4496

OIL CONSERVATION DIVISION/HOBBS DISTRICT
STATE OF NEW MEXICO
1625 N. FRENCH DRIVE
HOBBS, NEW MEXICO 88240

COMPANY: PETROLEUM MANAGEMENT
LEASE: STATE 19 #1
CONTRACT # 01-521-25-183
PLUGGING CONTRACT # 10-521-07-06357

CONTRACT PRICE TO P & A	 \$ 6,495.00
WORK PERFORMED BEYOND CONTRACT:	
7-16-01	
2 HRS RIG TIME @ \$ 165.00/HR	 \$ 330.00
7-17-01	
9 HRS RIG TIME	
2 HRS WATER TRUCK @ \$ 68.00/ HR	 \$ 1,485.00
117 BBLs BRINE @ \$.50/BBL	 \$ 136.00
20 SXS SALT GEL @ \$ 7.00/SACK	 \$ 58.50
30 SXS CEMENT @ \$10.00/SACK	 \$ 140.00
(BID 245 SXS USED 275 SXS)	 \$ 300.00
1 - PUMP CHARGE TO RESET PLUG	 \$ 250.00
7-18-01	
3 HRS RIG TIME	 \$ 495.00
CREDIT:	
1 - 5 1/2" CIBP NOT SET	 \$ <400.00>

*Well is
plugged
&
releasable
BEP*

Total \$ 9,289.50

Larry W. Wink
FIELD REPRESENTATIVE II

AUG 13 2001

MAYO MARRS CASING PULLING INC.
BOX 863
KERMIT, TEXAS 79745

*Well File
for
8C103-*

NEW MEXICO OCD
BID ID # 00-521-07-06357

OPERATOR: PETROLEUM MANAGEMENT

Lease: STATE 19 # 1

Project: P & A - CEMENTING REPORT

7-17-2001 - SPOT 25 SXS @ 9586' -9586' TAGGED
7-17-2001 - SPOT 25 SXS @ 9586'-9531' TAGGED
PULLED 4145' OF 5 1/2" CASING
7-18-2001 - SPOT 25 SXS @ 7638'-7398'
7-20-2001 - SPOT 50 SXS @ 4180'-4031' TAGGED
7-23-2001 - SPOT 40 SXS @ 1665'-1511'
7-24-2001 - SPOT 80 SXS @ 490'-283' TAGGED
7-24-2001 - SPOT 30 SXS @ 30' TO SURFACE

INSTALL DRY HOLE MARKER
CIRCULATE 10# MUD LADEN FLUID

ORIGINAL SIGNED BY
GARY WINK
FIELD REP. II

AUG - 1 2001

MAYO MARRS CASING PULLING INC.
BOX 863 KERMIT, TEXAS 79745

NEW MEXICO OCD

ATTN: CHRIS WILLIAMS/GARY WINK

Lease: STATE 19 # 1

OPERATOR: PETROLEUM MANAGEMENT

Project: P & A

7-13-01

MIRU - SHUT DOWN -

7-16-01

BLOW DOWN GAS - NDWH - NUBOP - RIH WITH GAUGE RING - SET DOWN
@ 8192' - POOH - CALL OCD - RIH OPEN-ENDED TUBING 9586' -
(<CIBP \$ 400.00 CREDIT>)(5 HRS RIG)

7-17-01

SPOT 25 BBLS MUD - SPOT 25 SXS CEMENT @ 9586' - POOH - WOC - RIH &
TAG @ 9586' - SPOT 25 SXS - POOH - WOC
(9 HRS RIG, PUMP TRUCK, CEMENT, WATER TRUCK, GEL, FRESH WATER,
BRINE)

7-18-01

RIH & TAG @ 9531' - POOH TO 9350' (RIG TIME STOP) - CIR. 230 BBLS 9.5#
MUD TO SURFACE - POOH & SPOT 25 SXS @ 7638'-7398' - POOH -
(3 HRS RIG)

7-19-01

NDWH - WELD ON PULL NIPPLE - CUT CASING @ 4145' - LAY DOWN 3 JNTS

7-20-01

POOH WITH 134 JNTS CASING - RIH & CIR. MUD - SPOT 50 SXS @ 4180' -
POOH - CLOSE IN WELL

7-23-01

RIH & TAG @ 4031' - POOH & SPOT 40 SXS @ 1665'-1511' (SALT SECTION)
POOH - WELD ON 8 5/8" PULL NIPPLE - CUT CASING @ 440' - POOH -

7-24-01

RIH & CIR. MUD - SPOT 80 SXS @ 490' - POOH - WOC - TAG @ 283' - POOH &
SPOT 30 SXS @ 60' TO SURFACE -

7-25-01

LEVEL PIT & CELLAR - RID DOWN - MOVE OUT - CUT OFF WELLHEAD -
INSTALL DRY HOLE MARKER - LEVEL PIT & CELLAR - MOVE OUT

ORIGINAL SIGNED BY
GARY WINK
FIELD REP. II

AUG 13 2001