

# DAILY DRILLING REPORT

Denton North Wolfcamp  
Unit #6-27

DENTON NORTH WLFC UNIT #6-27, DENTON WOLFCAMP FIELD, LEA COUNTY, NEW MEXICO  
OBJECTIVE: Convert to WIW, AFE #9304, Mobil Interest 0.2411952%, Est. Cost \$8,400

1/3 9355 TD, 9353 PBD Wolfcamp Perfs (9181-9206)  
MIRU Well Units Inc. DD Unit, ran 4-3/4" ret, 5-1/2" csg scraper on 2-3/8" tbg to 9337, POH, SD for night.

1/5 9355 TD  
Ran Baker Model R pkr on 2-3/8" tbg to 9119, Western Co. treated WC perfs 9181-9206 w/1600 gals xylene + 400 gals 15% NE iron stabilized acid containing 6 gals/1000 gals parasol D + 2 gals/1000 gals foamex TTP 1300-1800#, rate 6.0 BPM, ISIP zero, job complete @ 11:30 p.m. 1-3-70, SI 24 hrs, then Cardinal Chemical Co. acidized w/1500 gals 15% NE iron stabilized acid + 300# rock salt flushed w/4500 gals fresh water, treated w/2 gals/1000 gals adomal TTP 2200 to 3400#, rate 5.4 BPM, ISIP 700#, 10 min SIP zero, job complete @ 11:30 a.m. 1-4-70, P & LD tbg & pkr, SD for night.

DENTON NORTH WLFC UNIT #6-27, 9355 TD

1/6 Ran 130 jts 2-3/8" cement lined tbg, testing to 5000#, SD for nite.

DENTON NORTH WLFC UNIT #6-27, 9355 TD

1/7 Ran 100 jts 2-3/8" CL tbg testing to 5000# while running, SD for nite

DENTON NORTH WLFC UNIT #6-27, 9355 TD.

Finish running tbg total 81 jts 2-3/8 J-55 EUE 8rd + 214 jts 2-3/8 N80 EUE 8rd w/ Baker PC Lok-set pkr set @ 9113 in neutral position, all tbg CL, csg loaded w/ TFW, inst'l inj head, SD for nite.

DENTON NORTH WLFC UNIT #6-27, 9355 TD

1/9 Rig down & rel unit @ 9:00 a.m., 1-8-70, rel to production

DENTON NORTH WLFC UNIT #6-27, 9335 TD

1,21/70 Start injection 1-15-70 at 1000 BW/D at 2050#

FINAL REPORT