

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

HOBBS OFFICE D. C. C.  
 DEC 22 5 40 AM '69

Form C-103  
 Supersedes Old  
 C-102 and C-103  
 Effective 1-1-65

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator <b>TEXACO Inc.</b>	8. Farm or Lease Name <b>W. E. Dickinson</b>
3. Address of Operator <b>P. O. Box 728 - Hobbs, New Mexico 88240</b>	9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>A</b> <b>660</b> FEET FROM THE <b>North</b> LINE AND <b>660</b> FEET FROM THE <b>East</b> LINE, SECTION <b>12</b> TOWNSHIP <b>15-S</b> RANGE <b>37-E</b> NMPM.	10. Field and Pool, or Wildcat <b>Undesignated</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3793 (DF)</b>	12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth 4,815'

11-3/4" OD 42# casing set @ 360'

Ran 4,798' (114 joints) 8-5/8" OD 32# casing and cemented @ 4814' w/770 sx TLW cement and 100 sx Class "C" cement w/10# salt per sx. Plug @ 4772'. Job complete 5:30 A.M. December 18, 1969.

Tested 8-5/8" OD casing w/1500# for 30 minutes from 6:00 to 6:30 AM, December 19, 1969. Tested OK. Drilled out cement plug and retested for 30 minutes w/1500# from 7:30 to 8:00 AM, December 19, 1969. Tested OK. Job complete 8:00 AM, December 19, 1969.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *J. Schuff* TITLE **Assistant District Superintendent** DATE **December 22, 1969**

APPROVED BY *Joe J. Stoney* TITLE **SUPERVISOR DISTRICT 1** DATE **DEC 23 1969**

CONDITIONS OF APPROVAL, IF ANY: