

| | |
|-------------------|---------|
| COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| TRANSPORTER | OIL GAS |
| PRODUCTION OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

| | | | |
|--|----------------|--|--------------|
| Name of Company TEXACO Inc. | | Address P. O. Box 728 - Hobbs, New Mexico | |
| Lease State of New Mexico "AB" | Well No. 6 | Unit Letter I | Section 6 |
| Township 18-S | | Range 35-E | |
| Date Work Performed February 11, 1964 | Pool Vacuum | County Lea | |

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Total Depth - 1552'
Spudded 11" Hole 6:15 A. M. February 7, 1964

Ran 1541' of 7 5/8" O. D. Casing, 15.28 LB, SPIRAL WELD, NEW, AND cemented at 1552' with 550 Sx. Class "C" 8% Gel plus 100 Sx. Class "C" neat. Plug at 1522'. Cement Circulated. Job complete 10:45 A. M. February 10, 1964.

Tested 7 5/8" O. D. Casing for 30 minutes with 600 P. S. I. from 11:00 A. M. to 11:30 A. M. February 11, 1964. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 600 P. S. I. from 1:30 P. M. to 2:00 P. M. February 11, 1964. Tested O. K. Job complete 2:00 P. M. February 11, 1964.

| | | |
|------------------------------|--------------------------------|------------------------|
| Witnessed by L. S. Webber | Position Production Foreman | Company TEXACO Inc. |
|------------------------------|--------------------------------|------------------------|


FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

| | | | | |
|------------------------|--------------|------------------------|--------------------|-----------------|
| D F Elev. | T D | P BTD | Producing Interval | Completion Date |
| Tubing Diameter | Tubing Depth | Oil String Diameter | Oil String Depth | |
| Perforated Interval(s) | | | | |
| Open Hole Interval | | Producing Formation(s) | | |

RESULTS OF WORKOVER

| Test | Date of Test | Oil Production BPD | Gas Production MCFPD | Water Production BPD | GOR Cubic feet/Bbl | Gas Well Potential MCFPD |
|-----------------|--------------|--------------------|----------------------|----------------------|--------------------|--------------------------|
| Before Workover | | | | | | |
| After Workover | | | | | | |

| | | | |
|---|------------------------|---|--|
| OIL CONSERVATION COMMISSION | | I hereby certify that the information given above is true and complete to the best of my knowledge. | |
| Approved by  | Name H. D. Raymond | Position Assistant District Superintendent | |
| Title | Company TEXACO Inc. | | |
| Date | | | |