



NEW MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

WELL RECORD

Mail to District Office, Oil Conservation Commission, to which Form C-101 was sent not later than twenty days after completion of well. Follow instructions in Rules and Regulations of the Commission. Submit in QUINTUPLICATE. If State Land submit 6 Copies

AREA 640 ACRES
LOCATE WELL CORRECTLY

TEXACO Inc.

State of New Mexico "R" NCT-1

(Company or Operator)

(Lease)

Well No. 8, in NE 1/4 of NE 1/4, of Sec. 6, T. 18-S, R. 35-E, NMPM.

Vacuum Glorieta Pool, Lea County.

Well is 330 feet from North line and 660 feet from East line

of Section 6. If State Land the Oil and Gas Lease No. is B-55035

Drilling Commenced September 11, 1964 Drilling was Completed September 29, 1964

Name of Drilling Contractor Cactus Drilling Company

Address P. O. Box 32 - Midland, Texas

Elevation above sea level at Top of Tubing Head 3984' (D. F.) The information given is to be kept confidential until January, 1965

See attached Sheet.

OIL SANDS OR ZONES

No. 1, from to No. 4, from to

No. 2, from to No. 5, from to

No. 3, from to No. 6, from to

Drilled with rotary tools and no water sands tested.

IMPORTANT WATER SANDS

Include data on rate of water inflow and elevation to which water rose in hole.

No. 1, from to feet.

No. 2, from to feet.

No. 3, from to feet.

No. 4, from to feet.

CASING RECORD

SIZE	WEIGHT PER FOOT	NEW OR USED	AMOUNT	KIND OF SHOE	CUT AND PULLED FROM	PERFORATIONS	PURPOSE
11 3/4"	42.00	NEW	1503'	HOWCO	NONE	NONE	Surface
2 7/8"	6.50	NEW	6838'	HOWCO	NONE	See Attached	Production

MUDDING AND CEMENTING RECORD

SIZE OF HOLE	SIZE OF CASING	WHERE SET	NO. SACKS OF CEMENT	METHOD USED	MUD GRAVITY	AMOUNT OF MUD USED
15"	11 3/4"	1515'	1000	HOWCO		
7 7/8"	2 7/8"	6850'	1400	HOWCO		

RECORD OF PRODUCTION AND STIMULATION

(Record the Process used, No. of Qts. or Gals. used, interval treated or shot.)

See attached Sheet.

.....

.....

.....

.....

.....

Result of Production Stimulation See attached sheet.

Depth Cleaned Out 6850'
PITI 6821'

COT 8-11-64

State of New Mexico "R" NCT-1 No. 8

Spudded 15" Hole 6:30 A. M. September 11, 1964. Ran 1503' of 11 3/4" O. D. Casing and cemented at 1515' with 800 Sx. Incor 4% gel, and 200 Sx. Incor with 2% CACL. Plug at 1485'. Cement Circulated. Tested before and after drilling plug for 30 minutes with 600 P. S. I. Tested O. K. Job complete 7:00 A. M. September 15, 1964.

Ran 6838' of 2 7/8" O. D. Casing and cemented at 6850' with 1400 Sx. Class "C" 4% gel, (first 400 Sx. containing FRA). Plug at 6820'. Tested for 30 minutes with 1500 P. S. I. Tested O. K. Job complete 9:00 A. M. October 2, 1964.

Perforate 2 7/8" O. D. Casing with two jet shots at 6092', 6096', 6100', 6104', and 6106'. Acidize with 500 gals acetic acid. Swab well. Re-acidize with 500 gals 15% NE acid.

On 24 Hour Potential Test well Swabbed 108 BO and 11 BBL water, ending 6:00 A. M. October 5, 1964.

GOR - 540

GRAVITY - 37.4

TOP OF PAY - 6092'

BTM OF PAY - 6106'

NMOCC DATE - September 29, 1964.

TEXACO Inc. DATE - October 5, 1964.