

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
<b>B-1431</b>

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <b>Drilling</b>	7. Unit Agreement Name
2. Name of Operator <b>Amerada Petroleum Corporation</b>	8. Farm or Lease Name <b>State WM "E"</b>
3. Address of Operator <b>P. O. Box 668 - Hobbs, New Mexico</b>	9. Well No. <b>3</b>
4. Location of Well UNIT LETTER <b>E</b> , <b>660</b> FEET FROM THE <b>West</b> LINE AND <b>1980</b> FEET FROM THE <b>North</b> LINE, SECTION <b>31</b> TOWNSHIP <b>18-S</b> RANGE <b>37-E</b> NMPM.	10. Field and Pool, or Wildcat <b>Goodwin Ape</b>
15. Elevation (Show whether DF, RT, GR, etc.)	12. County <b>Lea</b>

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 17-1/2" hole at 1:30 PM and finished to 327' at 9:30 PM 6-21-65.  
Ran 10 jts. 13-3/8" OD casing set at 325'. Cemented with 125 sacks 50-50 Pozmix, 125 sacks reg. neat cement and 150 sacks Reg. Incor Class "C" cement. Total 400 sacks. Pumped plug to 275' at 4:05 AM 6-22-65 with 300# max. PP. Cement circulated. Waited 19-1/2 hrs. Tested 13-3/8" casing with 750# for 1/2 hr. Held OK. Drilled cement, plug & shoe.  
Started drilling 12-1/4" hole from 327' at 12:45 AM 6-23-65.

hereby certify that the information above is true and complete to the best of my knowledge and belief.

BY *D. C. Campbell* TITLE District Superintendent DATE June 23, 1965

VED BY *[Signature]* TITLE \_\_\_\_\_ DATE \_\_\_\_\_

ITIONS OF APPROVAL, IF ANY: