

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-1258-1	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name -
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name New Mexico 'AE' State
3. Address of Operator P.O. Box 728, Hobbs, New Mexico 88240	9. Well No. 24
4. Location of Well UNIT LETTER <u>H</u> , <u>1850</u> FEET FROM THE <u>North</u> LINE AND <u>550</u> FEET FROM THE <u>East</u> LINE, SECTION <u>11</u> , TOWNSHIP <u>18S</u> , RANGE <u>34E</u> , NMPM.	10. Field and Pool, or Wildcat Vacuum Abo
15. Elevation (Show whether DF, RT, GR, etc.) 3994' GR	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 1810'
Spud 11" hole 9:00 AM 12-14-71

Ran 1798' (49 joints) 8-5/8" 24# casing set at 1810'.

Cemented w/600 sx TLW and 250 sx Class 'C' cement w/2% CaCl. Cement circulated. Plug at 1777'. Job complete 3:00 PM 12-15-71.

Tested 8-5/8" casing w/600# for 30 minutes from 8:30-9:00 AM 12-16-71. Tested OK. Tested 8-5/8" casing w/600# for 30 minutes from 10:30-11:00 AM 12-16-71. Tested OK. Job complete 11:00 AM 12-16-71.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Assistant District Superintendent DATE December 17, 1971
APPROVED BY Joe D. Ramey TITLE Dist. 1, Supv. DATE DEC 20 1971
CONDITIONS OF APPROVAL, IF ANY: