

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease  
State  Fee

5. State Oil & Gas Lease No.  
**B-1733-1**

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name <b>Vacuum Grayburg San Andres Unit</b>
2. Name of Operator <b>TEXACO, INC.</b>	8. Farm or Lease Name <b>Vacuum Grayburg San Andres Unit</b>
3. Address of Operator <b>P.O. Box 728, Hobbs, New Mexico 88240</b>	9. Well No. <b>50</b>
4. Location of Well UNIT LETTER <b>G</b> , <b>1330</b> FEET FROM THE <b>North</b> LINE AND <b>1330</b> FEET FROM THE <b>East</b> LINE, SECTION <b>1</b> TOWNSHIP <b>18-N</b> RANGE <b>34-W</b> N.M.P.M.	10. Field and Pool, or Wildcat <b>Vacuum Grayburg San Andres</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3990' GR</b>	12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**TD 354' Spud 12 1/4" hole 2-19-73**

**Ran 344' (9 joints) 8 5/8" 20# casing set @ 354'.**

**Cemented w/300 ex. Class 'C' cement w/2% CACL. Cement circulated. Completed @ 5:40 P.M. 2-19-73.**

**Tested 8 5/8" casing w/600# from 10:00 - 10:30 A.M. 2-20-73. Tested ok.**

**Drilled out plug and tested w/600# from 11:30 - 12:00 Noon 2-20-73. Tested ok.**

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Jack Schaffer* TITLE Assistant District Supt. DATE 2-21-73

APPROVED BY Joe D. Ramey TITLE Dist. I. Supt. DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: