

NO. OF COPIES RECEIVED		
DISTRIBUTION		
ANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>B-1113-1</b>	
7. Unit Agreement Name <b>Central Vacuum Unit</b>	
8. Farm or Lease Name <b>Central Vacuum Unit</b>	
9. Well No. <b>137</b>	
10. Field and Pool, or Wildcat <b>Vacuum Grayburg San Andres</b>	
12. County <b>Lea</b>	

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. (SEE TRANSCRIPTION FOR PERMIT - (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL <input type="checkbox"/>	GAS WELL <input type="checkbox"/>	OTHER- <b>WATER INJECTION</b>
Name of Operator <b>TEXACO Inc.</b>		
Address of Operator <b>P. O. Box 728, Hebbs, New Mexico 88240</b>		
Location of Well UNIT LETTER <b>D</b> <b>1100</b> FEET FROM THE <b>North</b> LINE AND <b>40</b> FEET FROM THE <b>West</b> LINE, SECTION <b>6</b> TOWNSHIP <b>18-S</b> RANGE <b>35-E</b> NMPM.		
15. Elevation (Show whether DF, RT, GR, etc.) <b>3985' GR</b>		

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work; SEE RULE 1103.)

TOTAL DEPTH 2735'  
13 3/8" OD 54.5# CSG SET @ 377'  
9 5/8" OD 32 # CSG SET @ 1450'

1. Ran 2723' (61 Jts.) 7" OD 23# K-55 Casing and set @ 2735'.
2. Cemented W/650 Sx. Class 'C' Cement containing 2% CaCl. Cement Circulated. Job complete 4:00 AM, 11-18-78. WOC in excess of 18 Hrs.
3. Tested 7" OD Csg. W/1000# for one hour, 8:00 - 9:00 AM, 11-20-78. Tested OK. Job complete 9:00 AM, 11-20-78.

I, I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Jerry Sexton* TITLE Asst. Dist. Supt. DATE 11-22-78

APPROVED BY Jerry Sexton TITLE Dist. 1, Supv. DATE NOV 27 1978

CONDITIONS OF APPROVAL, IF ANY: