

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

5a. Indicate Type of Lease  
State  Fee   
5. State Oil & Gas Lease No.  
**E-5014-2**

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL  GAS WELL  OTHER   
2. Name of Operator  
**BASS ENTERPRISES PRODUCTION Co.**  
3. Address of Operator  
**Box 2760, MIDLAND, TX 79702-2760**  
4. Location of Well  
UNIT LETTER **D**, **330** FEET FROM THE **NORTH** LINE AND **330** FEET FROM  
THE **WEST** LINE, SECTION **31** TOWNSHIP **18S** RANGE **35E** NMPM.

7. Unit Agreement Name  
**—**  
8. Farm or Lease Name  
**AIRSTRIP STATE**  
9. Well No.  
**1**  
10. Field and Pool, or Wildcat  
**UNDES. WOLFCAMP**

15. Elevation (Show whether DF, RT, GR, etc.)  
**3951' GR**  
12. County  
**LEA**

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <b>DEEPEN</b> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**10-17-83: SWEDGED & MILLED OUT TIGHT PLACE IN 7" CASING FROM 9250' TO 9252'. RAN PACKER & SET @ 9,449'. SQUEEZED BONE SPRINGS PERFS 9230' - 9,383' w/IVS SKS CLASS "H". SQUEEZE TO 1500<sup>PSI</sup> - NO BACKFLOW. TOC @ 9,109' - DRILLED OUT CEMENT TO 9,385'. DRILLED & PUSHED EZ DRILL TO 10,700'. CLEANED UP HOLE - FISHED FOR EZ DRILL. RECOVERED EZ DRILL & PERMALATCH BP. RAN TUBING & RODS - PUT TO PUMPING @ 4:00 PM 11-8-83. WOLFCAMP PERFORATIONS 10,573 & 10,727. PUMPING 100% WATER. COMPLETION REPORTS (C-105, C-102 & C-104) TO FOLLOW.**

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED **H. B. Murty, Jr.** TITLE **Asst. Prod. Clerk** DATE **Nov. 27, 1983**

APPROVED BY **DISTRICT 1 SUPERVISOR** TITLE \_\_\_\_\_ DATE **NOV 28 1983**

471681