

J.M. Huber Corp.
Federal "27" #1
Form 9-331 (cont.)
SWSE/4, Sec. 27, T18S, R33E

7/25/85 Perf. 9435-448'; 460-462' w/2 JSPF (30 holes). Set RBP @ 9530'.
 Acidize perfs. 9435-448' w/1500 gals. 7½% HCL acid. Swab test.

7/29/85 Frac perfs. 9435-462' w/16,000 gals. gelled wtr, 4000 gals.
 liquid CO2 & 40,000# 20/40 mesh sand. Swab test.

7/31/85 Perf. 9082-086'; 105-113' w/2 JSPF (24 holes). Set RBP @ 9179'.

8/1/85 Acidize perfs. 9082-113' w/10,000 gals. gelled 20% HCL w/20 ball
 sealers. Swab test.

8/7/85 Squeeze perfs. 9082-113' w/75 sx Cl. "H" cmt w/0.5% Halad 9/sx,
 followed by 75 sx Cl. "H" neat cmt to 3000 psi.

8/8-20/85 Clean out to PBTD of 9779'.

8/21/85 Set RBP @ 8915'. Perf 8799-801'; 03-04'; 06-08'; 21-26'; 29-32';
 34-35' w/2 JSPF (28 holes). Acidize perfs. 8799-8835' w/2000 gals.
 7½% HCL acid w/60 ball sealers. Swab test.

8/27/85 Set pumping unit & run production equipment.

8/29/85 Start pumping from perfs 8799'-9766'.

~~RECEIVED~~

SEP 11 1985

O.C.D.
HOBBS OFFICE