

Submit 3 Copies
to Appropriate
District Office

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION
P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-025-31131
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No. B-1733-1
7. Lease Name or Unit Agreement Name NEW MEXICO -L- STATE
8. Well No. 11
9. Pool name or Wildcat VACUUM GLORIETA

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	
2. Name of Operator TEXACO PRODUCING INC.	
3. Address of Operator P. O. Box 3109 Midland, Texas 79702	
4. Well Location Unit Letter <u>A</u> : <u>604</u> Feet From The <u>NORTH</u> Line and <u>856</u> Feet From The <u>EAST</u> Line Section <u>1</u> Township <u>18-SOUTH</u> Range <u>34-EAST</u> NMPM LEA County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) GR-3986, KB-4001'	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOB ☒
OTHER: PRODUCTION CASING ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. DRILL 7 7/8 HOLE TO 6300'. TD @ 12:00pm 04-15-91.
2. HALLIBURTON RAN GR-DLL-MSFL & GR-CNL-LDT-CAL FROM 6296' TO 3000'. PULLED GR TO SURFACE. RAN GR-SONIC-CAL FROM 6296' TO 3800'.
3. RAN 152 JTS OF 5 1/2, 15.5#, J-55, LT&C CASING SET AT 6300'. DV TOOL @ 4983'.
4. WESTERN CEMENTED: 1st STAGE - 375 SACKS CLASS H w/ 1/4# FLOCELE @ 15.6ppg. OPEN DV TOOL @ 4:30pm 04-17-91. CIRCULATED 50 SACKS. 2nd STAGE - 750 SACKS 35/65 POZ CLASS H w/ 6% GEL, 5% SALT & 1/4# FLOCELE @ 12.8ppg. F/B 250 SACKS CLASS H @ 15.6ppg. PLUG DOWN @ 11:45pm 04-17-91. CIRCULATED 40 SACKS.
5. INSTALL WELLHEAD & TEST TO 2000#.
6. ND. RELEASE RIG @ 6:00am 04-18-91.
7. PREP TO COMPLETE.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE C. P. Basham / cwh TITLE DRILLING SUPERINTENDENT DATE 04-19-91
TYPE OR PRINT NAME C. P. BASHAM TELEPHONE NO. 915-6884620

(This space for State Use)

Orig. Signed by
Paul Kautz
Geologist

APPROVED BY _____ TITLE _____ DATE APR 24 1991

CONDITIONS OF APPROVAL, IF ANY: