

FORM C-103
(Rev 3-55)

(Submit to appropriate District Office as per Commission Rule 110.)

Detailed account of work done, nature and quantity of materials used, and results obtained.

Run 121 joints 10 1/4", 10.5", 15.5" and 51", J-55 casing to 5005.73'; Setting depth includes Baker wire. Flow Flo collar and guide shoe 2.72'; Cemented by H0400 using 2750 sacks Trinity Lito-Wave with 2% gel and 1/4" Floccule per sack followed with 330 sacks Trinity reg. with 2% gel and 1/4" Floccule per sack; Cement circulated; W.O.C. 2 1/2 hrs.; Turned casing with 1400# for 30 mins., held O.K.

DIST:
H0000
Comm. of Public Lands
J. A. Grimes
L. E. Shearer
D. V. Kitley
J. R. Barber
L. E. Davis

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Date	1968. Superintendent
Company	Donathon Oil Company