

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form O-103
Revised 10-1-77

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

3a. Indicate Type of Lease
State Fee
5. State Oil & Gas Lease No.
B-1423

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT TO DRILL" (FORM O-101) FOR SUCH PROPOSALS.)

1. CIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator SHELL WESTERN E&P INC.	8. Form or Lease Name STATE N
3. Address of Operator P. O. BOX 991, HOUSTON, TEXAS 77001	9. Well No. 5
4. Location of Well UNIT LETTER <u>H</u> <u>2310</u> FEET FROM THE <u>NORTH</u> LINE AND <u>330</u> FEET FROM THE <u>EAST</u> LINE, SECTION <u>28</u> TOWNSHIP <u>17-S</u> RANGE <u>35-E</u> N.M.P.M.	10. Field and Pool, or Wildcat VACUUM GLORIETA
15. Elevation (Show whether DF, RT, GR, etc.) 3948' DF	12. County LEA

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data.
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK
TEMPORARILY ABANDON
PULL OR ALTER CASING
OTHER

PLUG AND ABANDON
CHANGE PLANS

SUBSEQUENT REPORT OF:

REMEDIAL WORK
COMMENCE DRILLING OPNS.
CASING TEST AND CEMENT JOB
OTHER WSO

ALTERING CASING
PLUG AND ABANDONMENT

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 8-21-84: Pulled production equipment.
- 8-22-84: Set a RBP @ 5002'.
- 8-23-84: Ran a CBL/GR/CCL from 5002' to surface.
- 8-24-84: Perf'd 4-1/2" csg @ 2580'. Pressure tested RBP to 500 psi, held OK. Spotted 3 sx sand on RBP.
- 8-25-84: Set a cmt retainer @ 2424'. Pumped 1825 sx Lite cmt & 500 sx Class "C" cmt w/2% KCl. Circ'd cmt to surface. Squeezed cmt to 1000 psi. WOC 24 hrs.
- 8-26 to 8-28-84: Drilled cmt retainer & cmt down to 2700'. Pressure tested to 1000 psi, held OK. Tagged bridge @ 2704'. Drilled stringer to 2720'. Tagged top of sand @ 4971' & pressure tested to 500 psi, held OK.
- 8-29-84: Ran a CBL/GR/CCL over newly cmt'd interval. CBL showed excellent bonding from 1710' to surface. Retrieve RBP @ 5002'.
- 8-30-84: Installed production equipment and returned well to production.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED A. J. FORE TITLE SUPERVISOR REG. & PERMITTING DATE APRIL 26, 1985

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: